
| Project | Works | Date (yyyy-mm-dd) | Station | Weather Condition | Time (hh:mm, 24hour) | Noise Level for 30-min, dB(A) | | | Limit Level | Wind Speed | Noise Meter | Calibrator |
|---------|------------|-------------------|---------|-------------------|----------------------|-------------------------------|-----|-----|-------------|------------|----------------|----------------|
| Fioject | | | | | | Leq | L10 | L90 | dB(A) | (m/s) | Model/ID | Model/ID |
| TMCLKL | HY/2012/07 | 2016-05-05 | NSR1A | Sunny | 9:43 | 59 | 61 | 53 | 75 | 0.3 | RION NL31 (S/N | RION NC73 (S/N |
| | | | | | | | | | | | 00603867) | 10997142) |
| TMCLKL | HY/2012/07 | 2016-05-11 | NSR1A | Sunny | 9:47 | 59 | 62 | 54 | 75 | 0.3 | RION NL31 (S/N | RION NC73 (S/N |
| | | | | | | | | | | | 00603867) | 10997142) |
| TMCLKL | HY/2012/07 | 2016-05-17 | NSR1A | Cloudy | 10:04 | 61 | 63 | 56 | 75 | 0.2 | RION NL31 (S/N | RION NC73 (S/N |
| | | | | | | | | | | | 00603867) | 10997142) |
| TMCLKL | HY/2012/07 | 2016-05-23 | NSR1A | Cloudy | 10:03 | 59 | 61 | 54 | 75 | 0.2 | RION NL31 (S/N | RION NC73 (S/N |
| | | | | | | | | | | | 00603867) | 10997142) |
| TMCLKL | HY/2012/07 | 2016-05-27 | NSR1A | Cloudy | 9:40 | 60 | 62 | 54 | 75 | 0.2 | RION NL31 (S/N | RION NC73 (S/N |
| | | | | | | | | | | | 00603867) | 10997142) |
| | | | | | Min. | 59 | | | | | | |
| | | | | | Max. | 61 | | | | | | |
| | | | | | Average | 60 | | | | | | |



Noise Monitoring Results at NSR 1A ($L_{eq, 30min}$)

Weather condition within the reporting period varied between sunny to rainy.

Major construction works undertaken within the reporting period include Pier construction; Re-alignment of Cheung Tung Road; Construction of land section of berth at Southern Landfall; Installation of pier head and deck segments; and Slope work of Viaducts A, B & C.

Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Construction of marine section of berth at Southern Landfall; Launching gantry operation; and Installation of deck segment and pier head segment.