Appendix J

Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions

Table J1 Cumulative Statistics on Exceedances

Monitoring Parameters	Action/Limit Level	Total No. recorded in this reporting quarter	Total No. recorded since Contract commencement
1-Hr TSP	Action	8	87
	Limit	1	6
24-Hr TSP	Action	1	9
	Limit	0	4
Water Quality	Action	0	20
	Limit	0	1
Impact Dolphin	Action	0	11
Monitoring	Limit	1	14

Table J2 Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Reporting Period	Cumulative Statistics				
_	Complaints	Notifications of	Successful		
		Summons	Prosecutions		
This Reporting Period	0	0	0		
(December 2018 to					
February 2019)					
Total No. received	16	1	0		
since Contract					
commencement					

Email message

From

Environmental Resources Management

To Ramboll Hong Kong, Limited (ENPO) 2507, 25/F One Harbourfront

18 Tak Fung Street Hunghom, Kowloon

Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660

Contract No. HY/2012/08 Tuen Mun-Chek Lap Kok Link-Northern Connection Sub-sea Tunnel

Section

Subject Notification of Exceedance for Air Quality

Impact Monitoring

ERM- Hong Kong, Limited

Date 14 December 2018



Dear Sir or Madam,

Ref/Project number

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

0212330_9December2018_1hrTSP_Station ASR1

One Action Level Exceedance was recorded on 9 December 2018.

Regards,

Dr Jasmine Ng

Environmental Team Leader

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us.



CONTRACT NO. HY/2012/08 TUEN MUN - CHEK LAP KOK LINK NORTHERN CONNECTION SUB-SEA TUNNEL SECTION

Log No.	0212330_9December2018_1hrTSP_Station ASR1				
		[Total No. of Exceedances = 1]			
Date		9 December 2018 (Measured)			
	14 December 2018 (Laboratory results received by ERM)				
Monitoring Station	AS	SR1, ASR5, ASR6, ASR10 and AQMS1			
Parameter(s) with Exceedance(s)		1-hr TSP			
Action Levels	24-hr TSP (μg/m³)	ASR1 = 213			
		ASR5 = 238			
		AQMS1 = 213			
		ASR6 = 238			
		ASR10 = 214			
	1-hr TSP (μg/m³)	ASR1 = 331			
		ASR5 = 340			
		AQMS1 = 335			
		ASR6 = 338			
		ASR10 = 337			
Limit Levels	1-hr TSP (μg/m³)	500			
	24-hr TSP (μg/m³)	260			
Measured Levels	Action Level Exceedance for 1-h	r TSP is observed at ASR1 (346 μg/m3) during 1044 - 1144 hrs.			
Works Undertaken (at	On 9 December 2018, no construction works was carried out on site.				
the time of monitoring					
event)					
Possible Reason for	The exceedance is unlikely to be due to this Contract, in view of the following:				
Action or Limit Level	According to the construction information provided by the Contractor, no construction				
Exceedance(s)	works was carried out on site on 9 December 2018. The Contractor has implemented the				
	required mitigation measures as per the EP, approved EIA and Updated EM&A Manual (e.g.				
	water spraying on expose	ed soil within the site and associated works areas; exposed soil			
	covered by tarpaulin shee	ets).			
	The exceedance is unlikel	y to be due to this Contract as dust suppression measures were			
	implemented properly on	site. Water spraying was applied on site to prevent dust.			
	Based on the above, the exceedar	nces are unlikely to be due to this Contract.			

Actions Taken / To Be Taken	According to the construction information provided by the Contractor, no construction works was carried out on 9 December 2018. Dust suppression measures were properly implemented. Water				
	spraying was applied to prevent dust. Photo record is provided in Annex A. Photos taken during AQM are also provided.				
	The Contractor has been reminded to implement the required mitigation measures as per the EP, approved EIA and Updated EM&A Manual including watering to maintain all exposed road surfaces and dust sources wet, use of sprinklers for water spraying, covering the materials having the potential to create dust by clean tarpaulin, use of water truck and watering on all exposed soil within the site) throughout the construction period.				
Remarks	The monitoring results, wind data, and the locations of air quality monitoring stations are attached.				



*Note: Photos taken on 9/12/2018



Water truck was used for dust control. (Works Area Portion N-C)



Water spraying was applied on the main haul road. (Works Area Portion N-C)



*Note: Photos taken on 9/12/2018



Water spraying was applied on the main haul road. (Works Area Portion N-A)




Dusty material was covered by tarpaulin sheets. (Works Area Portion N-A)



A Photos taken during AQM *Note: Photos taken on 9/12/2018 Annex A




ASR1



ASR1

	Air quality monitoring results on 9/12/2018							
Project	Works	Date	Station	Weather	Start time	Parameters	Results	Unit
TMCLKL	HY/2012/08	9/12/2018	AQMS1	Cloudy	8:52	1-hour TSP	79	ug/m3
TMCLKL	HY/2012/08	9/12/2018	AQMS1	Cloudy	9:54	1-hour TSP	57	ug/m3
TMCLKL	HY/2012/08	9/12/2018	AQMS1	Cloudy	10:56	1-hour TSP	75	ug/m3
TMCLKL	HY/2012/08	9/12/2018	ASR1	Cloudy	8:40	1-hour TSP	135	ug/m3
TMCLKL	HY/2012/08	9/12/2018	ASR1	Cloudy	9:42	1-hour TSP	212	ug/m3
TMCLKL	HY/2012/08	9/12/2018	ASR1	Cloudy	10:44	1-hour TSP	346	ug/m3
TMCLKL	HY/2012/08	9/12/2018	ASR10	Cloudy	8:05	1-hour TSP	74	ug/m3
TMCLKL	HY/2012/08	9/12/2018	ASR10	Cloudy	9:07	1-hour TSP	79	ug/m3
TMCLKL	HY/2012/08	9/12/2018	ASR10	Cloudy	10:09	1-hour TSP	83	ug/m3
TMCLKL	HY/2012/08	9/12/2018	ASR5	Cloudy	8:28	1-hour TSP	201	ug/m3
TMCLKL	HY/2012/08	9/12/2018	ASR5	Cloudy	9:30	1-hour TSP	194	ug/m3
TMCLKL	HY/2012/08	9/12/2018	ASR5	Cloudy	10:32	1-hour TSP	194	ug/m3
TMCLKL	HY/2012/08	9/12/2018	ASR6	Cloudy	8:16	1-hour TSP	134	ug/m3
TMCLKL	HY/2012/08	9/12/2018	ASR6	Cloudy	9:18	1-hour TSP	97	ug/m3
TMCLKL	HY/2012/08	9/12/2018	ASR6	Cloudy	10:20	1-hour TSP	112	ug/m3
TMCLKL	HY/2012/08	9/12/2018	AQMS1	Cloudy	11:58	24-hour TSP	35	ug/m3
TMCLKL	HY/2012/08	9/12/2018	ASR1	Cloudy	11:46	24-hour TSP	62	ug/m3
TMCLKL	HY/2012/08	9/12/2018	ASR10	Cloudy	11:09	24-hour TSP	40	ug/m3
TMCLKL	HY/2012/08	9/12/2018	ASR5	Cloudy	11:34	24-hour TSP	117	ug/m3
TMCLKL	HY/2012/08	9/12/2018	ASR6	Cloudy	11:22	24-hour TSP	53	ug/m3

	Meteorological Data for Impact Monitoring in the reporting period					
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)			
18/12/09	0:00	2.7	21			
18/12/09	1:00	3.1	34			
18/12/09	2:00	2.2	55			
18/12/09	3:00	2.2	39			
18/12/09	4:00	1.3	18			
18/12/09	5:00	1.3	56			
18/12/09	6:00	1.8	56			
18/12/09	7:00	1.8	38			
18/12/09	8:00	2.2	36			
18/12/09	9:00	2.7	14			
18/12/09	10:00	1.8	32			
18/12/09	11:00	0.9	43			
18/12/09	12:00	0.9	41			
18/12/09	13:00	1.3	348			
18/12/09	14:00	2.2	331			
18/12/09	15:00	3.1	326			
18/12/09	16:00	1.8	330			
18/12/09	17:00	1.3	13			
18/12/09	18:00	1.3	4			
18/12/09	19:00	1.8	18			
18/12/09	20:00	1.8	53			
18/12/09	21:00	0.9	336			
18/12/09	22:00	1.3	27			
18/12/09	23:00	1.3	44			



Email message **Environmental** Resources Management

To Ramboll Hong Kong, Limited (ENPO) 2507, 25/F One Harbourfront

18 Tak Fung Street Hunghom, Kowloon

Hong Kong

Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660

From ERM- Hong Kong, Limited

Contract No. HY/2012/08 Tuen Mun-Chek Lap

Kok Link-Northern Connection Sub-sea Tunnel

Section

Subject Notification of Exceedance for Air Quality

Impact Monitoring

Date 24 December 2018



Dear Sir or Madam,

Ref/Project number

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

0212330_12December2018_1hrTSP_Station ASR1

One Action Level Exceedance was recorded on 12 December 2018.

Regards,

Dr Jasmine Ng

Environmental Team Leader

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us.



CONTRACT NO. HY/2012/08 TUEN MUN - CHEK LAP KOK LINK NORTHERN CONNECTION SUB-SEA TUNNEL SECTION

Log No.	0212330_12December2018_1hrTSP_Station ASR1					
		[Total No. of Exceedances = 1]				
Date	12 December 2018 (Measured)					
	24 December 2018 (Laboratory results received by ERM)					
Monitoring Station	A:	SR1, ASR5, ASR6, ASR10 and AQMS1				
Parameter(s) with		1 LTCD				
Exceedance(s)		1-hr TSP				
Action Levels	24-hr TSP (μ g/m ³)	ASR1 = 213				
		ASR5 = 238				
		AQMS1 = 213				
		ASR6 = 238				
		ASR10 = 214				
	1-hr TSP (μg/m³)	ASR1 = 331				
		ASR5 = 340				
		AQMS1 = 335				
		ASR6 = 338				
		ASR10 = 337				
Limit Levels	1-hr TSP (μg/m³)	500				
	24-hr TSP (μg/m³)	260				
Measured Levels	Action Level Exceedance for 1-hr TSP is observed at ASR1 (414 µg/m3) during 1331 – 1431 hrs.					
Works Undertaken (at	On 12 December 2018, TBM tunnel works and surcharge removal was carried out at Portion N-C on					
the time of monitoring	the site.					
event)						
Possible Reason for	The exceedance is unlikely to be due to this Contract, in view of the following:					
Action or Limit Level	According to the construction information provided by the Contractor, the majority of					
Exceedance(s)	construction works on 12 December 2018 was TBM tunnel works and surcharge removal.					
	During the period of the land-based construction works, the Contractor has implemented					
	the required mitigation measures as per the EP, approved EIA and Updated EM&A Manual					
	(e.g. water spraying on exposed soil within the site and associated works areas; exposed soil covered by tarpaulin sheets).					
	, -	ly to be due to this Contract as dust suppression measures were				
		n site. Water spraying was applied on site to prevent dust.				
		nces are unlikely to be due to this Contract.				
	based of the above, the exceedan	ices are armicely to be due to time continue.				

Actions Taken/To Be Taken	According to the construction information provided by the Contractor, TBM tunnel works and surcharge removal was carried out on 12 December 2018. Dust suppression measures were properly implemented. Water spraying was applied to prevent dust. Photos are provided in
	Annex A. Photos taken during AQM are also provided in Annex A. The Contractor has been reminded to implement the required mitigation measures as per the EP, approved EIA and Updated EM&A Manual including watering to maintain all exposed road surfaces and dust sources wet, use of sprinklers for water spraying, covering the materials having the potential to create dust by clean tarpaulin, use of water truck and watering on all exposed soil within the site) throughout the construction period.
Remarks	The monitoring results and the locations of air quality monitoring stations are attached.



*Note: Photos taken on 12/12/2018



Water truck was used for dust control during surcharge removal. (Works Area Portion N-C)



Water spraying was applied on the main haul road. (Works Area Portion N-C)



Annex A Photos taken during AQM


*Note: Photos taken on 12/12/2018



No significant dust impact was observed during AQM at ASR1.

	Air quality monitoring results on 12/12/2018							
Project	Works	Date	Station	Weather	Start time	Parameters	Results	Unit
TMCLKL	HY/2012/08	12/12/2018	AQMS1	Cloudy	13:41	1-hour TSP	95	ug/m3
TMCLKL	HY/2012/08	12/12/2018	AQMS1	Cloudy	14:43	1-hour TSP	79	ug/m3
TMCLKL	HY/2012/08	12/12/2018	AQMS1	Cloudy	15:45	1-hour TSP	95	ug/m3
TMCLKL	HY/2012/08	12/12/2018	ASR1	Cloudy	13:31	1-hour TSP	414	ug/m3
TMCLKL	HY/2012/08	12/12/2018	ASR1	Cloudy	14:33	1-hour TSP	174	ug/m3
TMCLKL	HY/2012/08	12/12/2018	ASR1	Cloudy	15:35	1-hour TSP	142	ug/m3
TMCLKL	HY/2012/08	12/12/2018	ASR10	Cloudy	13:00	1-hour TSP	112	ug/m3
TMCLKL	HY/2012/08	12/12/2018	ASR10	Cloudy	14:02	1-hour TSP	77	ug/m3
TMCLKL	HY/2012/08	12/12/2018	ASR10	Cloudy	15:04	1-hour TSP	80	ug/m3
TMCLKL	HY/2012/08	12/12/2018	ASR5	Cloudy	13:20	1-hour TSP	340	ug/m3
TMCLKL	HY/2012/08	12/12/2018	ASR5	Cloudy	14:22	1-hour TSP	171	ug/m3
TMCLKL	HY/2012/08	12/12/2018	ASR5	Cloudy	15:24	1-hour TSP	168	ug/m3
TMCLKL	HY/2012/08	12/12/2018	ASR6	Cloudy	13:10	1-hour TSP	230	ug/m3
TMCLKL	HY/2012/08	12/12/2018	ASR6	Cloudy	14:12	1-hour TSP	111	ug/m3
TMCLKL	HY/2012/08	12/12/2018	ASR6	Cloudy	15:14	1-hour TSP	106	ug/m3
TMCLKL	HY/2012/08	12/12/2018	AQMS1	Cloudy	16:47	24-hour TSP	73	ug/m3
TMCLKL	HY/2012/08	12/12/2018	ASR1	Cloudy	16:27	24-hour TSP	126	ug/m3
TMCLKL	HY/2012/08	12/12/2018	ASR10	Cloudy	16:06	24-hour TSP	69	ug/m3
TMCLKL	HY/2012/08	12/12/2018	ASR5	Cloudy	16:26	24-hour TSP	142	ug/m3
TMCLKL	HY/2012/08	12/12/2018	ASR6	Cloudy	16:16	24-hour TSP	93	ug/m3

Meteorological Data for Impact Monitoring in the reporting period					
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)		
18/12/12	0:00	1.8	313		
18/12/12	1:00	1.8	282		
18/12/12	2:00	1.8	297		
18/12/12	3:00	1.8	306		
18/12/12	4:00	1.8	316		
18/12/12	5:00	0.9	348		
18/12/12	6:00	1.3	281		
18/12/12	7:00	1.3	55		
18/12/12	8:00	1.8	295		
18/12/12	9:00	1.3	298		
18/12/12	10:00	1.8	19		
18/12/12	11:00	1.3	344		
18/12/12	12:00	0.9	321		
18/12/12	13:00	1.3	347		
18/12/12	14:00	2.2	304		
18/12/12	15:00	1.3	306		
18/12/12	16:00	1.8	322		
18/12/12	17:00	1.8	303		
18/12/12	18:00	0.9	289		
18/12/12	19:00	0.9	327		
18/12/12	20:00	1.3	3		
18/12/12	21:00	0.9	260		
18/12/12	22:00	1.8	18		
18/12/12	23:00	1.8	40		



Email message **Environmental** Resources Management

To Ramboll Hong Kong, Limited (ENPO)

2507, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon

Hong Kong

Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660

From ERM- Hong Kong, Limited

Contract No. HY/2012/08 Tuen Mun-Chek Lap

Kok Link-Northern Connection Sub-sea Tunnel

Section

Subject Notification of Exceedance for Air Quality

Impact Monitoring

Date 28 December 2018



Dear Sir or Madam,

Ref/Project number

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

0212330_18December2018_1hrTSP_Station ASR6

One Action Level Exceedance was recorded on 18 December 2018.

Regards,

Dr Jasmine Ng

Environmental Team Leader

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us.



CONTRACT NO. HY/2012/08 TUEN MUN - CHEK LAP KOK LINK NORTHERN CONNECTION SUB-SEA TUNNEL SECTION

Log No.	0212330_18December2018_1hrTSP_Station ASR6					
		[Total No. of Exceedances = 1]				
Date	18 December 2018 (Measured)					
	26 December 2018 (Laboratory results received by ERM)					
Monitoring Station	AS	SR1, ASR5, ASR6, ASR10 and AQMS1				
Parameter(s) with		1 L. TCD				
Exceedance(s)		1-hr TSP				
Action Levels	24-hr TSP (μg/m³)	ASR1 = 213				
		ASR5 = 238				
		AQMS1 = 213				
		ASR6 = 238				
		ASR10 = 214				
	1-hr TSP (μg/m³)	ASR1 = 331				
		ASR5 = 340				
		AQMS1 = 335				
		ASR6 = 338				
		ASR10 = 337				
Limit Levels	1-hr TSP (μg/m³)	500				
	24-hr TSP (μg/m³)	260				
Measured Levels	Action Level Exceedance for 1-hr TSP is observed at ASR6 (478 µg/m3) during 1416 – 1516 hrs.					
Works Undertaken (at	On 18 December 2018, TBM tunnel works and surcharge removal was carried out at Portion N-C.					
the time of monitoring						
event)						
Possible Reason for	The exceedance is unlikely to be due to this Contract, in view of the following:					
Action or Limit Level	According to the construction information provided by the Contractor, the majority of					
Exceedance(s)	construction works on 18 December 2018 was TBM tunnel works and surcharge removal.					
	During the period of the land-based construction works, the Contractor has implemented the					
	required mitigation measures as per the EP, approved EIA and Updated EM&A Manual (e.g.					
	water spraying on exposed soil within the site and associated works areas; exposed soil					
	covered by tarpaulin shee	·				
		y to be due to this Contract as dust suppression measures were				
		site. Water spraying was applied on site to prevent dust.				
	Based on the above, the exceedar	nces are unlikely to be due to this Contract.				

Actions Taken / To Be	According to the construction information provided by the Contractor, TBM tunnel works and
Actions Taken/To Be Taken	According to the construction information provided by the Contractor, TBM tunnel works and surcharge removal was carried out on 18 December 2018. Dust suppression measures were properly implemented. Water spraying was applied to prevent dust. Photos are provided in Annex A. The Contractor has been reminded to implement the required mitigation measures as per the EP, approved EIA and Updated EM&A Manual including watering to maintain all exposed road surfaces and dust sources wet, use of sprinklers for water spraying, covering the materials having the potential to create dust by clean tarpaulin, use of water truck and watering on all exposed soil within the site) throughout the construction period.
Remarks	The monitoring results, wind data and the locations of air quality monitoring stations are attached.



*Note: Photos taken on 18/12/2018



Water spraying was applied on the main haul road. (Works Area Portion N-A)



Water spraying was applied on the main haul road. (Works Area Portion N-A)



*Note: Photos taken on 18/12/2018




Water spraying was applied on the main haul road. (Works Area Portion N-A)



Water spraying was applied on the main haul road. (Works Area Portion N-C)

Air quality monitoring results on 18/12/2018								
Project	Works	Date	Station	Weather	Start time	Parameters	Results	Unit
TMCLKL	HY/2012/08	18/12/2018	AQMS1	Sunny	13:49	1-hour TSP	118	ug/m3
TMCLKL	HY/2012/08	18/12/2018	AQMS1	Sunny	14:51	1-hour TSP	188	ug/m3
TMCLKL	HY/2012/08	18/12/2018	AQMS1	Sunny	15:53	1-hour TSP	151	ug/m3
TMCLKL	HY/2012/08	18/12/2018	ASR1	Sunny	13:37	1-hour TSP	207	ug/m3
TMCLKL	HY/2012/08	18/12/2018	ASR1	Sunny	14:39	1-hour TSP	113	ug/m3
TMCLKL	HY/2012/08	18/12/2018	ASR1	Sunny	15:41	1-hour TSP	174	ug/m3
TMCLKL	HY/2012/08	18/12/2018	ASR10	Sunny	13:03	1-hour TSP	126	ug/m3
TMCLKL	HY/2012/08	18/12/2018	ASR10	Sunny	14:05	1-hour TSP	73	ug/m3
TMCLKL	HY/2012/08	18/12/2018	ASR10	Sunny	15:07	1-hour TSP	106	ug/m3
TMCLKL	HY/2012/08	18/12/2018	ASR5	Sunny	13:26	1-hour TSP	311	ug/m3
TMCLKL	HY/2012/08	18/12/2018	ASR5	Sunny	14:30	1-hour TSP	193	ug/m3
TMCLKL	HY/2012/08	18/12/2018	ASR5	Sunny	15:32	1-hour TSP	192	ug/m3
TMCLKL	HY/2012/08	18/12/2018	ASR6	Sunny	13:14	1-hour TSP	224	ug/m3
TMCLKL	HY/2012/08	18/12/2018	ASR6	Sunny	14:16	1-hour TSP	478	ug/m3
TMCLKL	HY/2012/08	18/12/2018	ASR6	Sunny	15:18	1-hour TSP	123	ug/m3
TMCLKL	HY/2012/08	18/12/2018	AQMS1	Sunny	16:55	24-hour TSP	88	ug/m3
TMCLKL	HY/2012/08	18/12/2018	ASR1	Sunny	16:43	24-hour TSP	131	ug/m3
TMCLKL	HY/2012/08	18/12/2018	ASR10	Sunny	16:09	24-hour TSP	66	ug/m3
TMCLKL	HY/2012/08	18/12/2018	ASR5	Sunny	16:34	24-hour TSP	134	ug/m3
TMCLKL	HY/2012/08	18/12/2018	ASR6	Sunny	16:20	24-hour TSP	94	ug/m3

Meteorological Data for Impact Monitoring in the reporting period						
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)			
18/12/18	0:00	1.3	339			
18/12/18	1:00	0.9	335			
18/12/18	2:00	0.4	50			
18/12/18	3:00	0.9	335			
18/12/18	4:00	0.9	56			
18/12/18	5:00	0.4	81			
18/12/18	6:00	0.9	81			
18/12/18	7:00	0.9	99			
18/12/18	8:00	1.3	83			
18/12/18	9:00	1.3	86			
18/12/18	10:00	1.3	35			
18/12/18	11:00	1.8	31			
18/12/18	12:00	1.3	130			
18/12/18	13:00	3.1	140			
18/12/18	14:00	3.6	103			
18/12/18	15:00	3.1	114			
18/12/18	16:00	4	132			
18/12/18	17:00	4	110			
18/12/18	18:00	2.7	84			
18/12/18	19:00	2.2	101			
18/12/18	20:00	1.8	36			
18/12/18	21:00	1.8	34			
18/12/18	22:00	1.8	43			
18/12/18	23:00	1.8	49			



Email message

Environmental Resources Management

To Ramboll Hong Kong, Limited (ENPO)

2507, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon

Hong Kong

From ERM- Hong Kong, Limited

Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660

Ref/Project number Contract No. HY/2012/08 Tuen Mun-Chek Lap

Kok Link-Northern Connection Sub-sea Tunnel

Section

Subject Notification of Exceedance for Air Quality

Impact Monitoring

Date 17 January 2019



Dear Sir or Madam,

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

0212330_8January2019_1hrTSP_Station ASR5

One Action Level Exceedance was recorded on 8 January 2019.

Regards,

Dr Jasmine Ng

Environmental Team Leader

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us.



CONTRACT NO. HY/2012/08 TUEN MUN – CHEK LAP KOK LINK – NORTHERN CONNECTION SUB-SEA TUNNEL SECTION

Log No.	0212330_8January2019_1hrTSP_Station ASR5 [Total No. of Exceedances = 1]						
Date	8 January 2019 (Measured)						
	17 January 2019 (Laboratory results received by ERM)						
Monitoring Station	A	SR1, ASR5, ASR6, ASR10 and AQMS1					
Parameter(s) with Exceedance(s)	1-hr TSP						
Action Levels	24-hr TSP (μg/m³)	ASR1 = 213					
		ASR5 = 238					
		AQMS1 = 213					
		ASR6 = 238					
		ASR10 = 214					
	1-hr TSP (μg/m³)	ASR1 = 331					
		ASR5 = 340					
		AQMS1 = 335					
		ASR6 = 338					
		ASR10 = 337					
Limit Levels	1-hr TSP (μg/m³)	500					
	24-hr TSP (μg/m³)	260					
Measured Levels	Action Level Exceedance for 1-hr TSP is observed at ASR5 (354 μg/m3) during 1320 – 1420 hrs.						
Works Undertaken (at	On 8 January 2019, TBM tunnel works and surcharge removal was carried out at Portion N-C.						
the time of monitoring							
event)							
Possible Reason for	I	due to this Contract, in view of the following:					
Action or Limit Level	According to the construction information provided by the Contractor, the majority of						
Exceedance(s)	construction works on 8 January 2019 was TBM tunnel works and surcharge removal.						
	During the period of the land-based construction works, the Contractor has implemented the						
	required mitigation measures as per the EP, approved EIA and Updated EM&A Manual (e.g.						
	1 2 2 2	ed soil within the Project site and associated works areas; exposed					
	soil covered by tarpaulin	,					
		y to be due to this Contract as dust suppression measures were					
	implemented properly on site. Water spraying was applied on site to prevent dust.						
	Based on the above, the exceedar	nces are unlikely to be due to this Contract.					


Actions Taken / To Be	According to the construction information provided by the Contractor, TBM tunnel works and						
Taken	surcharge removal was carried out on 8 January 2019. Dust suppression measures were properly						
	implemented. Water spraying was applied to prevent dust. Photos are provided in Annex A.						
	Water spraying record is also provided.						
	The Contractor has been reminded to implement the required mitigation measures as per the EP, approved EIA and Updated EM&A Manual including watering to maintain all exposed road surfaces and dust sources wet, use of sprinklers for water spraying, covering the materials having the potential to create dust by clean tarpaulin, use of water truck and watering on all exposed soil within the Project site) throughout the construction period.						
Remarks	The monitoring results, wind data and the locations of air quality monitoring stations are attached.						



*Note: Photos taken on 8/1/2019



Water truck is used for water spraying at the works area. (Works Area Portion N-C)




Water spraying was applied on the main haul road. (Works Area Portion N-A)




Annex A Photos taken during AQM

*Note: Photos taken on 8/1/2019




ASR5



ASR5

Air quality monitoring results on 8/1/2019								
Drainat	Works	Date	Station	Weather	Start time		Results	Unit
Project						Parameters		
TMCLKL	HY/2012/08	2019-01-08	AQMS1	Cloudy	13:41	1-hour TSP	179	ug/m3
TMCLKL	HY/2012/08	2019-01-08	AQMS1	Cloudy	14:43	1-hour TSP	192	ug/m3
TMCLKL	HY/2012/08	2019-01-08	AQMS1	Cloudy	15:45	1-hour TSP	193	ug/m3
TMCLKL	HY/2012/08	2019-01-08	ASR1	Cloudy	13:30	1-hour TSP	184	ug/m3
TMCLKL	HY/2012/08	2019-01-08	ASR1	Cloudy	14:32	1-hour TSP	281	ug/m3
TMCLKL	HY/2012/08	2019-01-08	ASR1	Cloudy	15:34	1-hour TSP	193	ug/m3
TMCLKL	HY/2012/08	2019-01-08	ASR10	Cloudy	13:00	1-hour TSP	162	ug/m3
TMCLKL	HY/2012/08	2019-01-08	ASR10	Cloudy	14:02	1-hour TSP	189	ug/m3
TMCLKL	HY/2012/08	2019-01-08	ASR10	Cloudy	15:04	1-hour TSP	192	ug/m3
TMCLKL	HY/2012/08	2019-01-08	ASR5	Cloudy	13:20	1-hour TSP	354	ug/m3
TMCLKL	HY/2012/08	2019-01-08	ASR5	Cloudy	14:22	1-hour TSP	292	ug/m3
TMCLKL	HY/2012/08	2019-01-08	ASR5	Cloudy	15:24	1-hour TSP	275	ug/m3
TMCLKL	HY/2012/08	2019-01-08	ASR6	Cloudy	13:10	1-hour TSP	239	ug/m3
TMCLKL	HY/2012/08	2019-01-08	ASR6	Cloudy	14:12	1-hour TSP	231	ug/m3
TMCLKL	HY/2012/08	2019-01-08	ASR6	Cloudy	15:14	1-hour TSP	197	ug/m3
TMCLKL	HY/2012/08	2019-01-08	AQMS1	Cloudy	16:47	24-hour TSP	97	ug/m3
TMCLKL	HY/2012/08	2019-01-08	ASR1	Cloudy	16:36	24-hour TSP	135	ug/m3
TMCLKL	HY/2012/08	2019-01-08	ASR10	Cloudy	16:06	24-hour TSP	90	ug/m3
TMCLKL	HY/2012/08	2019-01-08	ASR5	Cloudy	16:26	24-hour TSP	175	ug/m3
TMCLKL	HY/2012/08	2019-01-08	ASR6	Cloudy	16:16	24-hour TSP	119	ug/m3

Meteorological Data for Impact Monitoring in the reporting period						
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)			
19/01/08	0:00	0	-			
19/01/08	1:00	0	-			
19/01/08	2:00	0	-			
19/01/08	3:00	0.4	47			
19/01/08	4:00	0.9	44			
19/01/08	5:00	1.3	93			
19/01/08	6:00	0.9	111			
19/01/08	7:00	1.3	95			
19/01/08	8:00	0.4	88			
19/01/08	9:00	0.9	113			
19/01/08	10:00	0.4	163			
19/01/08	11:00	0.9	159			
19/01/08	12:00	1.3	228			
19/01/08	13:00	0.9	210			
19/01/08	14:00	0.9	204			
19/01/08	15:00	0.9	221			
19/01/08	16:00	0.4	250			
19/01/08	17:00	0.9	182			
19/01/08	18:00	1.8	345			
19/01/08	19:00	1.3	309			
19/01/08	20:00	1.3	295			
19/01/08	21:00	0.9	299			
19/01/08	22:00	1.3	297			
19/01/08	23:00	0.4	346			





Contract No. HY/2012/08 Tuen Mun – Chek Lap Kok Link Northern Connection Sub-sea Tunnel Section

Weekly Water Spraying Record 每週灑水檢查記錄

Site Location 地盤位置:									
Date 日期:			5 Jan 2019 to 至 11 Jan 2019						
	<u>Time</u> 時間	Monday 星期一	Tuesday 星期二	Wednesday 星期三	Thursday 星期四	Friday 星期五	Saturday 星期六	Sunday 星期日	
1	8:00 - 8:45		1/	1/		1		1	
2	8:45 – 9:30		V			1/		1/	
3	9:30 – 10:15		V		\checkmark			V	
4	10:15 – 11:00				V	/	1/		
5	11:00 – 11:45				V		1/	/	
6	11:45 – 12:30					V	V	V	
7	12:30 – 13:15	V	V		V	V	\vee	1	
8	13:15 – 14:00	V				/	V	1/	
9	14:00 – 14:45		V			V	V	V	
10	14:45 – 15:30	V		V	V		V	V	
11	15:30 – 16:45			V	V	V	V	V	
12	16:45 – 17:30	\checkmark	V	\vee	\vee	V	$\overline{}$	/	
	Verified by Site Foreman 地盤科文簽署確認	T		7	7	7	7	7	
Night shift 夜間工作 (if necessary 如需要)									
	17:30 - 19:00								
	19:00 - 20:30								

*Please -

tick ($\sqrt{}$) in the box if complete the spraying of water. circle (O) in the box if it is raining.

*如果 - 已經完成灑水,請於方格內加上剔號(√)。 是下兩天, 請於方格內加上圓圈(O)。

Remarks:

- (1) Pursuant to EP Clause 3.15, the Permit Holder shall undertake watering at least 12 times per day on all exposed soil within the Project site and associated work areas in Tuen Mun area throughout the construction phase.
- (2) Spraying position includes the main haul road, open area, slopes, stockpiles and any other dusty materials.
- (3) If it is raining, no water spraying is needed.

20:30 - 22:00 22:00 - 23:00

(4) The no of spraying will be increased due to site condition.

備註:

- (1) 根據環境許可證 3.15 條例,在整個施工階段內,許可證持有人須每天至少 12 次在屯門區項目工地和相關的工作區域內的所有暴露土壤灑水。
- (2) 灑水位置包括主要運輸道路,空曠地帶,斜坡,存料堆,以及任何其他產生塵埃物料。
- (3) 當下雨時,地盤將不需要灑水。
- (4) 如果地盤情況更改或有需要時,灑水次數會相應增加。

Email message **Environmental** Resources Management

To Ramboll Hong Kong, Limited (ENPO)

2507, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon

Hong Kong

From ERM- Hong Kong, Limited

Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660

Ref/Project number Contract No. HY/2012/08 Tuen Mun-Chek Lap

Kok Link-Northern Connection Sub-sea Tunnel

Section

Subject Notification of Exceedance for Air Quality

Impact Monitoring

Date 17 January 2019



Dear Sir or Madam,

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

 $0212330_11January 2019_1hrTSP_Station\ ASR1$ 0212330_11January2019_1hrTSP_Station ASR5

Two Action Level Exceedances were recorded on 11 January 2019.

Regards,

Dr Jasmine Ng

Environmental Team Leader

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us.

ERM-Hong Kong, Limited



CONTRACT NO. HY/2012/08 TUEN MUN - CHEK LAP KOK LINK NORTHERN CONNECTION SUB-SEA TUNNEL SECTION

Air Quality Impact Monitoring Notification of Exceedance

Log No.	0212330_11January2019_1hrTSP_Station ASR1									
	0212330_11January2019_1hrTSP_Station ASR5									
	[Total No. of Exceedances = 2]									
Date	11 January 2019 (Measured)									
	17 Januar	y 2019 (Laboratory results received by ERM)								
Monitoring Station	AS	SR1, ASR5, ASR6, ASR10 and AQMS1								
Parameter(s) with		1-hr TSP								
Exceedance(s)		1-10 151								
Action Levels	24-hr TSP (μg/m³)	ASR1 = 213								
		ASR5 = 238								
		AQMS1 = 213								
		ASR6 = 238								
		ASR10 = 214								
	1-hr TSP (μg/m³)	ASR1 = 331								
		ASR5 = 340								
		AQMS1 = 335								
		ASR6 = 338								
		ASR10 = 337								
Limit Levels	1-hr TSP (μg/m³)	500								
	24-hr TSP (μg/m³)	260								
Measured Levels	Action Level Exceedance for 1-h	TSP is observed at ASR1 (335 μg/m3) during 1339 – 1439 hrs.								
	Action Level Exceedance for 1-hi	TSP is observed at ASR5 (398 μ g/m3) during 1327 – 1427 hrs.								
Works Undertaken (at	On 11 January 2019, TBM tunnel	works and surcharge removal was carried out at Portion N-C.								
the time of monitoring	-									
event)										
Possible Reason for	The exceedance is unlikely to be	due to this Contract, in view of the following:								
Action or Limit Level	According to the construction	tion information provided by the Contractor, the majority of								
Exceedance(s)	<u> </u>	January 2019 was TBM tunnel works and surcharge removal.								
	During the period of the l	and-based construction works, the Contractor has implemented the								
	required mitigation meas	ures as per the EP, approved EIA and Updated EM&A Manual (e.g.								
	water spraying on expose	d soil within the Project site and associated works areas; exposed								
	soil covered by tarpaulin	-								
	, ,	y to be due to this Contract as dust suppression measures were								
	·	site. Water spraying was applied on site to prevent dust.								
		nces are unlikely to be due to this Contract.								
	Ji die de J. e, die exceedd									

Actions Taken/To Be Taken	Follow-up site inspection was carried out on 23 January 2019. Dust suppression measures were properly implemented. Water spraying was applied to prevent dust. Photos are provided in Annex A.
	The Contractor has been reminded to implement the required mitigation measures as per the EP, approved EIA and Updated EM&A Manual including watering to maintain all exposed road surfaces and dust sources wet, use of sprinklers for water spraying, covering the materials having the potential to create dust by clean tarpaulin, use of water truck and watering on all exposed soil within the Project site) throughout the construction period.
Remarks	The monitoring results, wind data and the locations of air quality monitoring stations are attached.



*Note: Photos taken on 23/1/2019



Water truck is used for water spraying at works area. (Works Area Portion N-C)



Exposed soil is covered by tarpaulin sheets to prevent dust. (Works Area Portion N-C)




Annex A Photos taken during AQM

*Note: Photos taken on 11/1/2019



ASR5



ASR1

Project	Works	Date	Station	Weather	Start time	Parameters	Results	Unit
TMCLKL	HY/2012/08	11/1/2019	AQMS1	Cloudy	13:50	1-hour TSP	214	ug/m3
TMCLKL	HY/2012/08	11/1/2019	AQMS1	Cloudy	14:52	1-hour TSP		ug/m3
TMCLKL	HY/2012/08	11/1/2019	AQMS1	Cloudy	15:54	1-hour TSP	108	ug/m3
TMCLKL	HY/2012/08	11/1/2019	ASR1	Cloudy	13:39	1-hour TSP	335	ug/m3
TMCLKL	HY/2012/08	11/1/2019	ASR1	Cloudy	14:41	1-hour TSP	129	ug/m3
TMCLKL	HY/2012/08	11/1/2019	ASR1	Cloudy	15:43	1-hour TSP	120	ug/m3
TMCLKL	HY/2012/08	11/1/2019	ASR10	Cloudy	13:05	1-hour TSP	116	ug/m3
TMCLKL	HY/2012/08	11/1/2019	ASR10	Cloudy	14:07	1-hour TSP	155	ug/m3
TMCLKL	HY/2012/08	11/1/2019	ASR10	Cloudy	15:09	1-hour TSP	95	ug/m3
TMCLKL	HY/2012/08	11/1/2019	ASR5	Cloudy	13:27	1-hour TSP	398	ug/m3
TMCLKL	HY/2012/08	11/1/2019	ASR5	Cloudy	14:29	1-hour TSP	327	ug/m3
TMCLKL	HY/2012/08	11/1/2019	ASR5	Cloudy	15:31	1-hour TSP	243	ug/m3
TMCLKL	HY/2012/08	11/1/2019	ASR6	Cloudy	13:16	1-hour TSP	214	ug/m3
TMCLKL	HY/2012/08	11/1/2019	ASR6	Cloudy	14:18	1-hour TSP	125	ug/m3
TMCLKL	HY/2012/08	11/1/2019	ASR6	Cloudy	15:20	1-hour TSP	153	ug/m3
TMCLKL	HY/2012/08	11/1/2019	AQMS1	Cloudy	16:56	24-hour TSP	127	ug/m3
TMCLKL	HY/2012/08	11/1/2019	ASR1	Cloudy	16:45	24-hour TSP	120	ug/m3
TMCLKL	HY/2012/08	11/1/2019	ASR10	Cloudy	16:11	24-hour TSP	137	ug/m3
TMCLKL	HY/2012/08	11/1/2019	ASR5	Cloudy	16:33	24-hour TSP	196	ug/m3
TMCLKL	HY/2012/08	11/1/2019	ASR6	Cloudy	16:22	24-hour TSP	191	ug/m3

	Meteorological Data for Impact Monitoring in the reporting period							
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)					
19/01/11	0:00	0	-					
19/01/11	1:00	0	-					
19/01/11	2:00	0	-					
19/01/11	3:00	0	-					
19/01/11	4:00	0.9	89					
19/01/11	5:00	0.4	113					
19/01/11	6:00	1.3	51					
19/01/11	7:00	1.8	71					
19/01/11	8:00	0.9	137					
19/01/11	9:00	0.9	284					
19/01/11	10:00	0.9	162					
19/01/11	11:00	1.3	223					
19/01/11	12:00	0.9	160					
19/01/11	13:00	0.9	112					
19/01/11	14:00	1.3	155					
19/01/11	15:00	2.2	69					
19/01/11	16:00	1.8	55					
19/01/11	17:00	0.9	90					
19/01/11	18:00	0.4	88					
19/01/11	19:00	0	-					
19/01/11	20:00	0	-					
19/01/11	21:00	0	-					
19/01/11	22:00	0	-					
19/01/11	23:00	0	-					



Contract No. HY/2012/08 Tuen Mun – Chek Lap Kok Link Northern Connection Sub-sea Tunnel Section

Weekly Water Spraying Record 每週灑水檢查記錄

Site	e Location 地盤	位置:	No	rthern Landf	all		,	
Dat	te 日期] :	1	7 Jan 20	(9 to)	至(3	Jan 2	019
	<u>Time</u> 時間	Monday 星期一	Tuesday 星期二	Wednesday 星期三	Thursday 星期四	<u>Friday</u> 星期五	Saturday 星期六	Sunday 星期日
1	8:00 - 8:45		_				_	
2	8:45 - 9:30			_				
3	9:30 - 10:15							
4	10:15 - 11:00					_	_	
5	11:00 - 11:45		_					
6	11:45 – 12:30		/		_			
7	12:30 - 13:15							
8	13:15 - 14:00	_						
9	14:00 - 14:45		_	_				
10	14:45 – 15:30							
11	15:30 - 16:45		_					
12	16:45 – 17:30	/	/				/	/
	Verified by Site Foreman 地盤科文簽署確認	7	7	7	7	7	7	7
Nigl	nt shift 夜間工作(if necessary	如需要)					
	17:30 - 19:00							

*Please -

tick ($\sqrt{}$) in the box if complete the spraying of water. circle (O) in the box if it is raining.

*如果 - 已經完成灑水,請於方格內加上剔號(√)。 是下兩天, 請於方格內加上圓圈(O)。

Remarks:


- (1) Pursuant to EP Clause 3.15, the Permit Holder shall undertake watering at least 12 times per day on all exposed soil within the Project site and associated work areas in Tuen Mun area throughout the construction phase.
- (2) Spraying position includes the main haul road, open area, slopes, stockpiles and any other dusty materials.
- (3) If it is raining, no water spraying is needed.

19:00 - 20:30 20:30 - 22:00 22:00 - 23:00

(4) The no of spraying will be increased due to site condition.

備註:

- (1) 根據環境許可證 3.15 條例,在整個施工階段內,許可證持有人須每天至少 12 次在屯門區項目工地和相關的工作區域內的所有暴露土壤灑水。
- (2) 灑水位置包括主要運輸道路,空曠地帶,斜坡,存料堆,以及任何其他產生塵埃物料。
- (3) 當下雨時,地盤將不需要灑水。
- (4) 如果地盤情況更改或有需要時、灑水次數會相應增加。



Email message

Environmental Resources Management

To Ramboll Hong Kong, Limited (ENPO)

2507, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon

Hong Kong

From ERM- Hong Kong, Limited

Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660

Ref/Project number Contract No. HY/2012/08 Tuen Mun-Chek Lap

Kok Link-Northern Connection Sub-sea Tunnel

Section

Subject Notification of Exceedance for Air Quality

Impact Monitoring

Date 29 January 2019



Dear Sir or Madam,

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

0212330_17January2019_1hrTSP_Station ASR1 0212330_17January2019_1hrTSP_Station ASR5

One Action Level and one Limit Level Exceedances were recorded on 17 January 2019.

Regards,

Dr Jasmine Ng

Environmental Team Leader

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us.

ERM-Hong Kong, Limited



CONTRACT NO. HY/2012/08 TUEN MUN - CHEK LAP KOK LINK NORTHERN CONNECTION SUB-SEA TUNNEL SECTION

Air Quality Impact Monitoring Notification of Exceedance

Log No.	0212330_17January2019_1hrTSP_Station ASR1								
	0212330_17January2019_1hrTSP_Station ASR5								
	[Total No. of Exceedances = 2]								
Date	17 January 2019 (Measured)								
	29 Januar	ry 2019 (Laboratory results received by ERM)							
Monitoring Station	A	SR1, ASR5, ASR6, ASR10 and AQMS1							
Parameter(s) with		1-hr TSP							
Exceedance(s)									
Action Levels	24-hr TSP (μg/m³)	ASR1 = 213							
		ASR5 = 238							
		AQMS1 = 213							
		ASR6 = 238							
		ASR10 = 214							
	1-hr TSP (μg/m³)	ASR1 = 331							
		ASR5 = 340							
		AQMS1 = 335							
		ASR6 = 338							
		ASR10 = 337							
Limit Levels	1-hr TSP (μg/m³) 500								
	24-hr TSP (μg/m³)	260							
Measured Levels	Action Level Exceedance for 1-h	r TSP is observed at ASR5 (354 μg/m3) during 1552 – 1652 hrs.							
	Limit Level Exceedance for 1-hr	TSP is observed at ASR1 (519 μ g/m3) during 1604 – 1704 hrs.							
Works Undertaken (at	On 17 January 2019, TBM tunnel	works and surcharge removal was carried out at Portion N-C.							
the time of monitoring									
event)									
Possible Reason for	The exceedance is unlikely to be	due to this Contract, in view of the following:							
Action or Limit Level	According to the construction	ction information provided by the Contractor, the majority of							
Exceedance(s)	construction works on 17	January 2019 was TBM tunnel works and surcharge removal.							
		land-based construction works, the Contractor has implemented the							
	<u> </u>	ures as per the EP, approved EIA and Updated EM&A Manual (e.g.							
		ed soil within the Project site and associated works areas; exposed							
	soil covered by tarpaulin	·							
	, i	y to be due to this Contract as dust suppression measures were							
		n site. Water truck was used for water spraying at the works area							
	to prevent dust.	Total Training and Total Training Spray Ing at the Morno area							
	_	orded wind direction (ranged between 284° and 351°, blowing from							
		an) and wind speed (ranged from 0.9 to 2.2 m/s) during the period of							
		ceedances, Stations ASR1 and ASR5 are located upstream to the							
		-							
		rtion N-C. Thus the observed exceedances should not be affected by							
		d by the construction activities under this Contract.							
	based on the above, the exceeda	nces are unlikely to be due to this Contract.							


Actions Taken/To Be	According to the construction information provided by the Contractor, TBM tunnel works and
Actions Taken / To Be Taken	According to the construction information provided by the Contractor, TBM tunnel works and surcharge removal was carried out on 17 January 2019. Dust suppression measures were properly implemented. Water spraying was applied to prevent dust. Photos taken on 17 January 2019 are provided in Annex A. The Contractor has been reminded to implement the required mitigation measures as per the EP, approved EIA and Updated EM&A Manual including watering to maintain all exposed road surfaces and dust sources wet, use of sprinklers for water spraying, covering the materials having the potential to create dust by clean tarpaulin, use of water truck and watering on all exposed soil within the Project site) throughout the construction period.
Remarks	The monitoring results, wind data and the locations of air quality monitoring stations are attached.



*Note: Photos taken on 17/1/2019



Water truck is used for water spraying to prevent dust. (Works Area Portion N-A)



Water truck is used for water spraying at works area. (Works Area Portion N-C)



*Note: Photos taken on 17/1/2019



Exposed soil are covered by tarpaulin sheets to prevent dust. (Works Area Portion N-C)



Annex A Photos taken during AQM

*Note: Photos taken on 17/1/2019



ASR5



ASR1

	Air quality monitoring results on 17/1/2019								
- ·							.	·	
Project	Works	Date	Station	Weather	Start time	Parameters	Results	Unit	
TMCLKL	HY/2012/08	17/1/2019	AQMS1	Cloudy	14:13	1-hour TSP	101	ug/m3	
TMCLKL	HY/2012/08	17/1/2019	AQMS1	Cloudy	15:14	1-hour TSP	194	ug/m3	
TMCLKL	HY/2012/08	17/1/2019	AQMS1	Cloudy	16:16	1-hour TSP	165	ug/m3	
TMCLKL	HY/2012/08	17/1/2019	ASR1	Cloudy	14:00	1-hour TSP	154	ug/m3	
TMCLKL	HY/2012/08	17/1/2019	ASR1	Cloudy	15:02	1-hour TSP	200	ug/m3	
TMCLKL	HY/2012/08	17/1/2019	ASR1	Cloudy	16:04	1-hour TSP	519	ug/m3	
TMCLKL	HY/2012/08	17/1/2019	ASR10	Cloudy	13:26	1-hour TSP	223	ug/m3	
TMCLKL	HY/2012/08	17/1/2019	ASR10	Cloudy	14:28	1-hour TSP	156	ug/m3	
TMCLKL	HY/2012/08	17/1/2019	ASR10	Cloudy	15:30	1-hour TSP	113	ug/m3	
TMCLKL	HY/2012/08	17/1/2019	ASR5	Cloudy	13:48	1-hour TSP	140	ug/m3	
TMCLKL	HY/2012/08	17/1/2019	ASR5	Cloudy	14:50	1-hour TSP	269	ug/m3	
TMCLKL	HY/2012/08	17/1/2019	ASR5	Cloudy	15:52	1-hour TSP	354	ug/m3	
TMCLKL	HY/2012/08	17/1/2019	ASR6	Cloudy	13:37	1-hour TSP	97	ug/m3	
TMCLKL	HY/2012/08	17/1/2019	ASR6	Cloudy	14:39	1-hour TSP	304	ug/m3	
TMCLKL	HY/2012/08	17/1/2019	ASR6	Cloudy	15:41	1-hour TSP	255	ug/m3	
TMCLKL	HY/2012/08	17/1/2019	AQMS1	Cloudy	17:18	24-hour TSP	82	ug/m3	
TMCLKL	HY/2012/08	17/1/2019	ASR1	Cloudy	17:06	24-hour TSP	137	ug/m3	
TMCLKL	HY/2012/08	17/1/2019	ASR10	Cloudy	16:32	24-hour TSP	73	ug/m3	
TMCLKL	HY/2012/08	17/1/2019	ASR5	Cloudy	16:54	24-hour TSP	126	ug/m3	
TMCLKL	HY/2012/08	17/1/2019	ASR6	Cloudy	16:43	24-hour TSP	98	ug/m3	

	Meteorological Data for Impact Monitoring in the reporting period							
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)					
19/01/17	0:00	1.3	342					
19/01/17	1:00	1.8	340					
19/01/17	2:00	2.2	32					
19/01/17	3:00	1.8	30					
19/01/17	4:00	1.8	22					
19/01/17	5:00	1.8	49					
19/01/17	6:00	1.8	17					
19/01/17	7:00	1.3	55					
19/01/17	8:00	0.9	32					
19/01/17	9:00	1.8	45					
19/01/17	10:00	2.2	47					
19/01/17	11:00	2.2	52					
19/01/17	12:00	1.8	29					
19/01/17	13:00	2.2	207					
19/01/17	14:00	2.2	274					
19/01/17	15:00	3.1	276					
19/01/17	16:00	2.2	284					
19/01/17	17:00	0.9	351					
19/01/17	18:00	1.8	90					
19/01/17	19:00	1.3	85					
19/01/17	20:00	0.9	32					
19/01/17	21:00	1.3	37					
19/01/17	22:00	1.3	42					
19/01/17	23:00	1.3	44					



Contract No. HY/2012/08 Tuen Mun – Chek Lap Kok Link Northern Connection Sub-sea Tunnel Section

Weekly Water Spraying Record 每週灑水檢查記錄

Site Location Date	地 盤 位置: 日期:	No	orthern Landf 4 Jan 2016		至	0 Jan E	% (d
Time	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
時間	星期一	星期二	星期三	星期四	星期五	星期六	星期日

	<u>Time</u> 時間	Monday 星期一	Tuesday 星期二	Wednesday 星期三	Thursday 星期四	<u>Friday</u> 星期五	Saturday 星期六	Sunday 星期日
1	8:00 - 8:45				_	_		
2	8:45 - 9:30	_						
3	9:30 – 10:15						/.	_
4	10:15 - 11:00						/	
5	11:00 - 11:45		/					
6	11:45 – 12:30	_	/					
7	12:30 - 13:15	/						
8	13:15 – 14:00		/					
9	14:00 - 14:45		_					
10	14:45 – 15:30						_	
11	15:30 – 16:45	/	/				/	/
12	16:45 – 17:30		/	/	/		/	/
	Verified by Site Foreman 地盤科文簽署確認	7	7	7	7	7	7	7

Night shift 夜間工作 (if necessary 如需要)							
17:30 – 19:00							
19:00 – 20:30							
20:30 22:00							
22:00 - 23:00							

*Please - tick ($\sqrt{}$) in the box if complete the spraying of water. circle (O) in the box if it is raining.


*如果 - 已經完成灑水, 請於方格內加上剔號(√)。 是下兩天, 請於方格內加上圓圈(O)。

Remarks:

- (1) Pursuant to EP Clause 3.15, the Permit Holder shall undertake watering at least 12 times per day on all exposed soil within the Project site and associated work areas in Tuen Mun area throughout the construction phase.
- (2) Spraying position includes the main haul road, open area, slopes, stockpiles and any other dusty materials.
- (3) If it is raining, no water spraying is needed.
- (4) The no of spraying will be increased due to site condition.

備註:

- (1) 根據環境許可證 3.15 條例,在整個施工階段內,許可證持有人須每天至少 12 次在屯門區項目工地和相關的工作區域內的所有暴露土壤灑水。
- (2) 灑水位置包括主要運輸道路,空曠地帶,斜坡,存料堆,以及任何其他產生塵埃物料。
- (3) 當下雨時,地盤將不需要灑水。
- (4) 如果地盤情況更改或有需要時,灑水次數會相應增加。



Email message **Environmental** Resources Management

To Ramboll Hong Kong, Limited (ENPO) 2507, 25/F One Harbourfront

18 Tak Fung Street Hunghom, Kowloon

Hong Kong

Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660

From ERM- Hong Kong, Limited

Contract No. HY/2012/08 Tuen Mun-Chek Lap

Kok Link-Northern Connection Sub-sea Tunnel

Section

Subject Notification of Exceedance for Air Quality

Impact Monitoring

Date 8 February 2019



Dear Sir or Madam,

Ref/Project number

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

 $0212330_26 January 2019_1 hr TSP_Station~ASR5$

One Action Level Exceedance was recorded on 26 January 2019.

Regards,

Dr Jasmine Ng

Environmental Team Leader

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us.

ERM-Hong Kong, Limited



CONTRACT NO. HY/2012/08 TUEN MUN - CHEK LAP KOK LINK NORTHERN CONNECTION SUB-SEA TUNNEL SECTION

Air Quality Impact Monitoring Notification of Exceedance

Log No.	0212330_26January2019_1hrTSP_Station ASR5					
	[Total No. of Exceedances = 1]					
Date	26 January 2019 (Measured)					
	8 Februar	ry 2019 (Laboratory results received by ERM)				
Monitoring Station	A	SR1, ASR5, ASR6, ASR10 and AQMS1				
Parameter(s) with		1.1 . TCD				
Exceedance(s)		1-hr TSP				
Action Levels	24-hr TSP (μg/m³)	ASR1 = 213				
		ASR5 = 238				
		AQMS1 = 213				
		ASR6 = 238				
		ASR10 = 214				
	1-hr TSP (μg/m³)	ASR1 = 331				
		ASR5 = 340				
		AQMS1 = 335				
		ASR6 = 338				
		ASR10 = 337				
Limit Levels	1-hr TSP (μg/m³)	500				
	24-hr TSP (μg/m³)	260				
Measured Levels	Action Level Exceedance for 1-h	r TSP is observed at ASR5 (399 μg/m3) during 0830 – 0930 hrs.				
Works Undertaken (at	On 26 January 2019, TBM tunnel	works and surcharge removal was carried out at Portion N-C.				
the time of monitoring	,					
event)						
Possible Reason for	The exceedance is unlikely to be	due to this Contract, in view of the following:				
Action or Limit Level	According to the construction	ction information provided by the Contractor, the majority of				
Exceedance(s)	construction works on 26	January 2019 was TBM tunnel works and surcharge removal.				
		land-based construction works, the Contractor has implemented the				
		ures as per the EP, approved EIA and Updated EM&A Manual (e.g.				
		ed soil within the Project site and associated works areas; exposed				
	soil covered by tarpaulin					
	1	y to be due to this Contract as dust suppression measures were				
		n site. Water spraying was applied on site to prevent dust.				
	1	orded wind direction (ranged between 143° and 158°, blowing from				
		and wind speed (ranged from 1.3 to 2.2 m/s) during the period of				
	l -	ceedances, Stations ASR5 are located downstream to the				
		rtion N-C. However, with similar wind direction and wind speed				
		the 1-hour TSP monitoring, no exceedances were recorded.				
		praying record, water spraying was also applied every 45 minutes to				
	prevent dust.	, , , , , , , , , , , , , , , , , , , ,				
	I -	nce is unlikely to be due to this Contract.				
	,	,				

Actions Taken / To Be	Follow-up site inspection was carried out on 8 February 2019. Dust suppression measures were
Taken	properly implemented. Water spraying was applied to prevent dust. Photos are provided in Annex A. Photos taken during AQM are also provided. The Contractor has been reminded to implement the required mitigation measures as per the EP, approved EIA and Updated EM&A Manual including watering to maintain all exposed road surfaces and dust sources wet, use of sprinklers for water spraying, covering the materials having the potential to create dust by clean tarpaulin, use of water truck and watering on all exposed soil within the Project site) throughout the construction period.
Remarks	The monitoring results, wind data and the locations of air quality monitoring stations are attached.



*Note: Photos taken on 8/2/2019



Water truck was used for water spraying to prevent dust. (Works Area Portion N-A)



Water spraying was applied on the main haul road. (Works Area Portion N-C)



*Note: Photos taken on 8/2/2019



Exposed soil was covered by tarpaulin sheets to prevent dust. (Works Area Portion N-C)



Annex A Photos taken during AQM

*Note: Photos taken on 26/1/2019



ASR5



ASR5

Air quality monitoring results on 26/1/2019								
- ·							D 1	** .
Project	Works	Date	Station	Weather	Start time	Parameters	Results	Unit
TMCLKL	HY/2012/08	26/1/2019	AQMS1	Sunny	8:53	1-hour TSP	126	ug/m3
TMCLKL	HY/2012/08	26/1/2019	AQMS1	Sunny	9:55	1-hour TSP	69	ug/m3
TMCLKL	HY/2012/08	26/1/2019	AQMS1	Sunny	10:57	1-hour TSP	75	ug/m3
TMCLKL	HY/2012/08	26/1/2019	ASR1	Sunny	8:42	1-hour TSP	245	ug/m3
TMCLKL	HY/2012/08	26/1/2019	ASR1	Sunny	9:44	1-hour TSP	207	ug/m3
TMCLKL	HY/2012/08	26/1/2019	ASR1	Sunny	10:46	1-hour TSP	112	ug/m3
TMCLKL	HY/2012/08	26/1/2019	ASR10	Sunny	8:08	1-hour TSP	106	ug/m3
TMCLKL	HY/2012/08	26/1/2019	ASR10	Sunny	9:10	1-hour TSP	74	ug/m3
TMCLKL	HY/2012/08	26/1/2019	ASR10	Sunny	10:12	1-hour TSP	71	ug/m3
TMCLKL	HY/2012/08	26/1/2019	ASR5	Sunny	8:30	1-hour TSP	399	ug/m3
TMCLKL	HY/2012/08	26/1/2019	ASR5	Sunny	9:32	1-hour TSP	208	ug/m3
TMCLKL	HY/2012/08	26/1/2019	ASR5	Sunny	10:34	1-hour TSP	208	ug/m3
TMCLKL	HY/2012/08	26/1/2019	ASR6	Sunny	8:19	1-hour TSP	304	ug/m3
TMCLKL	HY/2012/08	26/1/2019	ASR6	Sunny	9:21	1-hour TSP	111	ug/m3
TMCLKL	HY/2012/08	26/1/2019	ASR6	Sunny	10:23	1-hour TSP	141	ug/m3
TMCLKL	HY/2012/08	26/1/2019	AQMS1	Sunny	11:59	24-hour TSP	81	ug/m3
TMCLKL	HY/2012/08	26/1/2019	ASR1	Sunny	11:48	24-hour TSP	83	ug/m3
TMCLKL	HY/2012/08	26/1/2019	ASR10	Sunny	11:14	24-hour TSP	73	ug/m3
TMCLKL	HY/2012/08	26/1/2019	ASR5	Sunny	11:36	24-hour TSP	101	ug/m3
TMCLKL	HY/2012/08	26/1/2019	ASR6	Sunny	11:25	24-hour TSP	90	ug/m3

Meteorological Data for Impact Monitoring in the reporting period						
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)			
19/01/26	0:00	0	-			
19/01/26	1:00	0	-			
19/01/26	2:00	0.4	12			
19/01/26	3:00	2.2	34			
19/01/26	4:00	2.2	47			
19/01/26	5:00	2.2	39			
19/01/26	6:00	2.7	47			
19/01/26	7:00	1.8	14			
19/01/26	8:00	1.3	143			
19/01/26	9:00	2.2	158			
19/01/26	10:00	2.2	154			
19/01/26	11:00	1.8	221			
19/01/26	12:00	2.2	215			
19/01/26	13:00	1.3	220			
19/01/26	14:00	1.3	254			
19/01/26	15:00	2.2	213			
19/01/26	16:00	2.2	232			
19/01/26	17:00	1.3	94			
19/01/26	18:00	1.8	96			
19/01/26	19:00	1.8	95			
19/01/26	20:00	2.2	85			
19/01/26	21:00	2.7	94			
19/01/26	22:00	3.6	86			
19/01/26	23:00	3.1	95			



Contract No. HY/2012/08 Tuen Mun – Chek Lap Kok Link Northern Connection Sub-sea Tunnel Section

Weekly Water Spraying Record 每週灑水檢查記錄

Site Location 地盤位置: Date 日期:		Northern Landfall					2019	
	<u>Time</u> 時間	Monday 星期一	Tuesday 星期二	Wednesday <u>星期三</u>	Thursday 星期四	<u>Friday</u> 星期五	Saturday 星期六	Sunday 星期日
1	8:00 - 8:45	-	_		_	_	_	_
2	8:45 - 9:30					_		
3	9:30 – 10:15		_				_	
4	10:15 - 11:00					_	_	_
5	11:00 - 11:45							
6	11:45 – 12:30							/
7	12:30 - 13:15							_
8	13:15 - 14:00	/						
9	14:00 - 14:45							
10	14:45 – 15:30	_			/			
11	15:30 – 16:45		_					/
12	16:45 – 17:30	/	/			/	/	/
	Verified by Site Foreman 地盤科文簽署確認	7	7	7	7	7	7	7

Night shift 夜間工作 (if ne	cessary 如需要)		
17:30 – 19:00			
19:00 – 20:30			
20:30 - 22:00			
22:00 – 23:00			

*Please - tick ($\sqrt{}$) in the box if complete the spraying of water. circle (O) in the box if it is raining.


*如果 - 已經完成灑水,請於方格內加上剔號(√)。 是下兩天, 請於方格內加上圓圈(O)。

Remarks:

- (1) Pursuant to EP Clause 3.15, the Permit Holder shall undertake watering at least 12 times per day on all exposed soil within the Project site and associated work areas in Tuen Mun area throughout the construction phase.
- (2) Spraying position includes the main haul road, open area, slopes, stockpiles and any other dusty materials.
- (3) If it is raining, no water spraying is needed.
- (4) The no of spraying will be increased due to site condition.

備註:

- (1) 根據環境許可證 3.15 條例,在整個施工階段內,許可證持有人須每天至少 12 次在屯門區項目工地和相關的工作區域內的所有暴露土壤灑水。
- (2) 灑水位置包括主要運輸道路,空曠地帶,斜坡,存料堆,以及任何其他產生塵埃物料。
- (3) 當下雨時,地盤將不需要灑水。
- (4) 如果地盤情況更改或有需要時,灑水次數會相應增加。



Email message

Environmental Resources Management

To Ramboll Hong Kong, Limited (ENPO)

2507, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon

Hong Kong

Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660

From ERM- Hong Kong, Limited

Contract No. HY/2012/08 Tuen Mun-Chek Lap

Kok Link-Northern Connection Sub-sea Tunnel

Section

Subject Notification of Exceedance for Air Quality

Impact Monitoring

Date 26 February 2019



Dear Sir or Madam,

Ref/Project number

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

0212330_16February2019_24hrTSP_Station ASR1

One Action Level Exceedance was recorded on 16 February 2019.

Regards,

Dr Jasmine Ng

Environmental Team Leader

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us.

ERM-Hong Kong, Limited



CONTRACT NO. HY/2012/08 TUEN MUN - CHEK LAP KOK LINK NORTHERN CONNECTION SUB-SEA TUNNEL SECTION

Air Quality Impact Monitoring Notification of Exceedance

Log No.	0212330_16February2019_24hrTSP_Station ASR1				
	[Total No. of Exceedances = 1]				
Date	16 February 2019 (Measured)				
	25 Februa	ry 2019 (Laboratory results received by ERM)			
Monitoring Station	AS	SR1, ASR5, ASR6, ASR10 and AQMS1			
Parameter(s) with		OA L TCD			
Exceedance(s)		24-hr TSP			
Action Levels	24-hr TSP (μg/m³)	ASR1 = 213			
		ASR5 = 238			
		AQMS1 = 213			
		ASR6 = 238			
		ASR10 = 214			
	1-hr TSP (μg/m³)	ASR1 = 331			
		ASR5 = 340			
		AQMS1 = 335			
		ASR6 = 338			
		ASR10 = 337			
Limit Levels	1-hr TSP (μg/m³)	500			
	24-hr TSP (μg/m³)	260			
Measured Levels	Action Level Exceedance for 24-h	hr TSP is observed at ASR1 (237 μg/m3) during 1158 – 1158 hrs.			
Works Undertaken (at	On 16 February 2019, TBM tunne	el works was carried out at Portion N-C and slurry wall			
the time of monitoring	construction was carried out at P	Portion N-A.			
event)					
Possible Reason for	The exceedance is unlikely to be	due to this Contract, in view of the following:			
Action or Limit Level	According to the construction	ction information provided by the Contractor, the majority of			
Exceedance(s)	construction works on 16	February 2019 was TBM tunnel works and slurry wall construction.			
	During the period of the l	and-based construction works, the Contractor has implemented the			
	required mitigation meas	ures as per the EP, approved EIA and Updated EM&A Manual (e.g.			
	water spraying on expose	ed soil within the Project site and associated works areas; exposed			
	soil covered by tarpaulin	sheets).			
	The exceedance is unlikel	y to be due to this Contract as dust suppression measures were			
	implemented properly on	site. Water spraying was applied on site to prevent dust.			
	• From 11:00 to 18:00 on 16	February 2019, slurry wall construction was carried out at Portion			
		rks was carried out at Portion N-C. From 18:00 on 16 February			
	2019 to 11:00 on 17 Februa	ary 2019, no construction works were carried out on site. With			
	reference to the recorded	wind direction (ranged between 80° and 122°, blowing from an			
		ind speed (ranged from 1.3 to 3.1 m/s) during the works period,			
		downstream to the construction works at Portion N-A. After			
	18:00, no construction wo	rks were carried out on site so no dust impact would be expected.			
		l by tarpaulin sheets to prevent dust.			
	Based on the above, the exceedar	nce is unlikely to be due to this Contract.			

Actions Taken / To Be Taken	Follow-up site inspection was carried out on 20 February 2019. Dust suppression measures were properly implemented. Water spraying was applied to prevent dust. Exposed soil was covered by tarpaulin sheets to prevent dust. Photos are provided in Annex A. Photos taken during AQM are also provided.
	The Contractor has been reminded to implement the required mitigation measures as per the EP, approved EIA and Updated EM&A Manual including watering to maintain all exposed road surfaces and dust sources wet, use of sprinklers for water spraying, covering the materials having the potential to create dust by clean tarpaulin, use of water truck and watering on all exposed soil within the Project site) throughout the construction period.
Remarks	The monitoring results, wind data and the locations of air quality monitoring stations are attached.



Annex A Photos provided by the Contractor

*Note: Photos taken on 16/2/2019



Water truck was used for water spraying to prevent dust. (Works Area Portion N-A)



Annex A Photos provided by the Contractor

*Note: Photos taken on 17/2/2019



Exposed soil was covered by tarpaulin sheet to prevent dust. (Works Area Portion N-C)



Exposed soil was covered by tarpaulin sheet to prevent dust. (Works Area Portion N-C)



*Note: Photos taken on 20/2/2019



Water truck was used for water spraying to prevent dust. (Works Area Portion N-A)



Annex A Photos taken during AQM

*Note: Photos taken on 16/2/2019



ASR1



ASR1

1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1								
	Air quality monitoring results on 16/2/2019							
Project	Works	Date	Station	Weather	Start time	Parameters	Results	Unit
TMCLKL	HY/2012/08	16/2/2019	AQMS1	Cloudy	9:03	1-hour TSP	50	ug/m3
TMCLKL	HY/2012/08	16/2/2019	AQMS1	Cloudy	10:05	1-hour TSP	88	ug/m3
TMCLKL	HY/2012/08	16/2/2019	AQMS1	Cloudy	11:07	1-hour TSP	90	ug/m3
TMCLKL	HY/2012/08	16/2/2019	ASR1	Cloudy	8:52	1-hour TSP	244	ug/m3
TMCLKL	HY/2012/08	16/2/2019	ASR1	Cloudy	9:54	1-hour TSP	223	ug/m3
TMCLKL	HY/2012/08	16/2/2019	ASR1	Cloudy	10:56	1-hour TSP	125	ug/m3
TMCLKL	HY/2012/08	16/2/2019	ASR10	Cloudy	8:22	1-hour TSP	81	ug/m3
TMCLKL	HY/2012/08	16/2/2019	ASR10	Cloudy	9:24	1-hour TSP	49	ug/m3
TMCLKL	HY/2012/08	16/2/2019	ASR10	Cloudy	10:26	1-hour TSP	64	ug/m3
TMCLKL	HY/2012/08	16/2/2019	ASR5	Cloudy	8:41	1-hour TSP	235	ug/m3
TMCLKL	HY/2012/08	16/2/2019	ASR5	Cloudy	9:43	1-hour TSP	99	ug/m3
TMCLKL	HY/2012/08	16/2/2019	ASR5	Cloudy	10:45	1-hour TSP	127	ug/m3
TMCLKL	HY/2012/08	16/2/2019	ASR6	Cloudy	8:32	1-hour TSP	133	ug/m3
TMCLKL	HY/2012/08	16/2/2019	ASR6	Cloudy	9:34	1-hour TSP	81	ug/m3
TMCLKL	HY/2012/08	16/2/2019	ASR6	Cloudy	10:36	1-hour TSP	67	ug/m3
TMCLKL	HY/2012/08	16/2/2019	AQMS1	Cloudy	12:09	24-hour TSP	57	ug/m3
TMCLKL	HY/2012/08	16/2/2019	ASR1	Cloudy	11:58	24-hour TSP	237	ug/m3
TMCLKL	HY/2012/08	16/2/2019	ASR10	Cloudy	11:28	24-hour TSP	35	ug/m3
TMCLKL	HY/2012/08	16/2/2019	ASR5	Cloudy	11:47	24-hour TSP	103	ug/m3
TMCLKL	HY/2012/08	16/2/2019	ASR6	Cloudy	11:38	24-hour TSP	76	ug/m3

Meteorological Data for Impact Monitoring in the reporting period						
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)			
19/02/16	11:00	1.3	120			
19/02/16	12:00	2.7	112			
19/02/16	13:00	3.1	122			
19/02/16	14:00	3.1	80			
19/02/16	15:00	2.7	82			
19/02/16	16:00	3.1	99			
19/02/16	17:00	3.1	88			
19/02/16	18:00	2.7	110			
19/02/16	19:00	3.1	118			
19/02/16	20:00	3.6	119			
19/02/16	21:00	3.6	101			
19/02/16	22:00	4	80			
19/02/16	23:00	4.5	96			
19/02/17	0:00	4	82			
19/02/17	1:00	3.6	91			
19/02/17	2:00	3.1	83			
19/02/17	3:00	3.1	86			
19/02/17	4:00	3.6	95			
19/02/17	5:00	4.5	98			
19/02/17	6:00	3.6	101			
19/02/17	7:00	4	84			
19/02/17	8:00	4.9	83			
19/02/17	9:00	5.4	80			
19/02/17	10:00	4.9	81			
19/02/17	11:00	4.9	79			



Contract No. HY/2012/08 Tuen Mun — Chek Lap Kok Link Northern Connection Sub-sea Tunnel Section

Weekly Water Spraying Record 每週灉水檢查記錄

Site Location 地盤位置: Date 日期:			Northern Landfall					
	Time 時間	Monday 星期一	Tuesday 星期二	Wednesday 星期三	Thursday 星期四	<u>Friday</u> 星期五	Saturday 星期六	Sunday 星期日
1	8:00 - 8:45	/	_					
2	8:45 – 9:30	_					/	
3	9:30 – 10:15	_	_		/			
4	10:15 – 11:00	_		_			_	
5	11:00 – 11:45	_	distribution in the second		_	/		_
6	11:45 - 12:30							/
7	12:30 - 13:15				_	/	_	/
8	13:15 – 14:00							/
9	14:00 – 14:45							
10	14:45 – 15:30				/			
11	15:30 – 16:45				/			
12	16:45 – 17:30	/	/	/	/	/		
	Verified by Site Foreman 地盤科文簽署確認	\neg	7	7	7	7	7	7
Nigl	Night shift 夜間工作 (if necessary 如需要)							
	17:30 19:00							
	19:00 - 20:30							
	20:30 - 22:00							

*Please -

22:00 - 23:00

tick ($\sqrt{\ }$) in the box if complete the spraying of water.

*如果 - 已經完成灑水,請於方格內加上剔號(√)。

circle (O) in the box if it is raining.


是下雨天, 請於方格內加上圓圈(O)。

Remarks:

- (1) Pursuant to EP Clause 3.15, the Permit Holder shall undertake watering at least 12 times per day on all exposed soil within the Project site and associated work areas in Tuen Mun area throughout the construction phase.
- (2) Spraying position includes the main haul road, open area, slopes, stockpiles and any other dusty materials.
- (3) If it is raining, no water spraying is needed.
- (4) The no of spraying will be increased due to site condition.

備註:

- (1) 根據環境許可證 3.15 條例,在整個施工階段內,許可證持有人須每天至少 12 次在屯門區項目工地和相關的工作區域內的所有暴露土壤灑水。
- (2) 灑水位置包括主要運輸道路,空曠地帶,斜坡,存料堆,以及任何其他產生塵埃物料。
- (3) 當下雨時,地盤將不需要灑水。
- (4) 如果地盤情況更改或有需要時,灑水次數會相應增加。



Email message Environmental Resources Management

To Ramboll Hong Kong, Limited (ENPO)

2507, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon

Hong Kong

From ERM- Hong Kong, Limited

Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660

Ref/Project number Contract No. HY/2012/08 Tuen Mun-Chek Lap

Kok Link-Northern Connection Sub-sea Tunnel

Section

Subject Notification of Exceedance for Impact Dolphin

Monitoring

Date 27 August 2019



Dear Sir or Madam,

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

0212330_Dec2018/Feb2019_dolphin_STG&ANI_NEL&NWL

A total of one limit level exceedance was recorded in the quarterly impact dolphin monitoring data between December 2018 and February 2019.

Regards,

Dr Jasmine Ng

Environmental Team Leader

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us.



ERM-Hong Kong, Limited

CONTRACT NO. HY/2012/08 TUEN MUN - CHEK LAP KOK LINK NORTHERN CONNECTION SUB-SEA TUNNEL SECTION

Impact Dolphin Monitoring Notification of Exceedance

Log No.	0212330_ Dec2018/Feb2019_dolphin_STG&ANI_NEL&NWL					
	[Total No. of Exceedances = 1 Limit Level Exceedance]					
Date	December 2018 to February 2019 (monitored)					
	12 April 2019 (results received by ERM)					
Monitoring Area	Northeast	Lantau (NEL) and Northwest Lantau (NWL)				
Parameter(s) with	Quarterl	y encounter rate of dolphin sightings (STG)				
Exceedance(s)		counter rate of total number of dolphins (ANI)				
Action Levels		NEL: STG < 4.2 & ANI < 15.5				
		or				
71 1.7	North Lantau Social cluster	NWL: STG < 6.9 & ANI < 31.3				
Limit Levels	Troftii Zuriuu Sociui Cruster	NEL: STG < 2.4 & ANI < 8.9				
		and				
		NWL: STG < 3.9 & ANI < 17.9				
Recorded Levels	NEL	STG = 0 & ANI = 0				
	NWL	STG = 2.40 & ANI = 7.95				
		recorded in the quarterly impact dolphin monitoring at NEL and				
		d February 2019. The exceedance was reported in the approved				
	Sixty-fourth Monthly EM&A Repor	t dated 12 March 2019.				
Statistical Analyses		able and relevant dolphin monitoring data in the EM&A				
	1	istical analyses were conducted as follows:				
		epeated measures and unequal sample size was conducted using				
		s impact – present impact quarter, December 2018 to February 2019)				
	,	and NWL) as fixed factors to examine whether there were any e average encounter rates between the baseline and present impact				
		e average encounter rates between the baseline and present impact entring $\alpha = 0.05$ as the significance level in the statistical tests,				
	0 -	Fig. ($p = 0.0041$) and ANI ($p = 0.0221$) were detected between				
	Periods.	, , , , , , , , , , , , , , , , , , , ,				
		epeated measures and unequal sample size was conducted using				
	_	s: baseline vs impact - cumulative quarters, December 2012 to				
	November 2018) and Locat	ion (2 levels: NEL and NWL) as fixed factors to examine whether				
	there were any significant o	lifferences in the average encounter rates between the baseline and				
	_	ring quarter. By setting $\alpha = 0.00001$ as the significance level in the				
		difference in STG ($p = 0.000000$) and in ANI ($p = 0.000000$) between				
	Cumulative Period and Loc					
	"Note: The commencement date t	under <i>Contract No. HY/2012/08</i> is 1 November 2013.				
Works Undertaken (in	In the quarter between December	2018 and February 2019, Seawall Modification Works was				
the monitoring	undertaken under Contract No. F	-				
quarter)	undertaken under Contract No. F	11/2012/00.				
quarter)						

Possible Reason for Action or Limit Level Exceedance(s)

The potential factors that may have contributed to the observed exceedance are reviewed below:

Blocking of CWD travelling corridor:
 The Monitoring of Marine Mammals in Hong Kong Waters (2017 – 1)

The *Monitoring of Marine Mammals in Hong Kong Waters* (2017 – 18) ⁽¹⁾ reported that dolphin usage and traveling activities to the northern side of the airport (dolphin traveling corridor) are affected by frequent high-speed ferry traffic from Sky Pier (not related to this Contract), which is likely a major factor resulting in the decrease in dolphin abundances in North Lantau.

• Marine works of the Contract:

As per the findings from the EIA report (*Section 8.11.9*), the major influences on the Chinese White Dolphin (CWD) *Sousa chinensis* under this Contract are marine traffics, reclamation and dredging works. The Contractor implemented the marine traffic control in the reporting period as per the requirements in the *EP-354/2009/D* and the updated *EM&A Manual*. Most of the vessels of this Contract also worked within the site boundary, in which the area is seldom used by CWD. Disturbance from vessels of this Contract is considered minor. During this quarter of dolphin monitoring, no adverse impact on CWD due to the activities under this Contract was observed.

• Impact on water quality:
According to the findings in the water quality monitoring results at the impact monitoring stations between December 2018 and February 2019, there was no exceedance recorded during water quality impact monitoring in the reporting period.

In view of the above, marine ecological mitigation measures were considered properly implemented, and thus no unacceptable impact on CWD or its habitat was associated with this Contract in this quarter.

Actions Taken / To Be Taken

In the quarter between December 2018 and February 2019, Seawall Modification Works were carried out.

The existing mitigation measures are recommended to be continuously implemented. Furthermore, it is also recommended to reduce the vessels for marine works as much as possible. The ET will monitor for future trends in exceedance(s).

A joint team meeting was held on 11 March 2019 for discussion on CWD trend, with attendance of ENPO, Representatives of Resident Site Staff (RSS), Representatives of Environmental Teams (ETs) for Contract No. HY/2011/03, HY/2013/04, HY/2012/07 and HY/2012/08. The discussion/recommendation as presented in the meeting, which might be relevant to this Contract are summarized below. It was concluded that the HZMB works is one of the contributing factors affecting the dolphins. It was also concluded the contribution of impacts due to the HZMB works as a whole (or individual marine contracts) cannot be quantified or separate from the other stress factors. It was reminded that the ETs shall keep reviewing the implementation status of the dolphin related mitigation measures and remind the contractors to ensure the relevant measures are fully implemented. It was recommended that the marine works of HZMB projects should be completed as soon as possible to reduce the overall duration of impacts and allow the dolphins population to recover as early as possible. The participants were also reminded that the protection measures (e.g. speed limit control) for the BMP shall be implemented so as to provide a better habitat for dolphin recovery. It is noted that even though marine vessels may moor within the mooring site of BMP, commercial activities including loading / unloading / transhipment are not allowed except a permit is obtained. The HZMB works vessels were recommended to avoid the BMP. It was also recommended that the marine works footprint and vessels for the marine works should be reduced as much as possible, and vessels idling / mooring in other part of the North Lantau shall be avoided whenever possible.

Dolphin specialists of the Projects confirmed that the CWD sighting nearby north of Sha Chau and Lung Kwu Chau Marine Park has significantly declined. The reason for the decline was likely related to the re-routing of high-speed ferry from Sky Pier. The CWDs in the area should be closely followed.

Remarks

The results of impact dolphin monitoring, the status of implemented marine ecological mitigation measures are documented in the approved *Sixty-second to Sixty-Fourth Monthly EM&A Reports*.