

Contract No. HY/2011/03

Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road Section between Scenic Hill and Hong Kong Boundary Crossing Facilities

Monthly EM&A Report No.157 (October 2025)

12 November 2025

Revision 1

Contents

Executive Summary

1	Introduction	1
1.1	Basic Project Information	1
1.2	Project Organisation	2
1.3	Construction Programme	2
1.4	Construction Works Undertaken During the Reporting Month	3
2	Air Quality Monitoring.....	4
2.1	Monitoring Requirements.....	4
2.2	Monitoring Equipment.....	4
2.3	Monitoring Locations.....	4
2.4	Monitoring Parameters, Frequency and Duration.....	5
2.5	Monitoring Methodology.....	5
2.6	Monitoring Schedule for the Reporting Month	7
2.7	Monitoring Results	7
3	Noise Monitoring.....	9
3.1	Monitoring Requirements.....	9
3.2	Monitoring Equipment.....	9
3.3	Monitoring Locations.....	9
3.4	Monitoring Parameters, Frequency and Duration.....	9
3.5	Monitoring Methodology.....	10
3.6	Monitoring Schedule for the Reporting Month	10
3.7	Monitoring Results	11
4	Water Quality Monitoring.....	12
4.1	Monitoring Requirements.....	12
4.2	Monitoring Equipment.....	13
4.3	Monitoring Parameters, Frequency and Duration.....	13
4.4	Monitoring Locations.....	14
4.5	Monitoring Methodology.....	15
4.6	Monitoring Schedule for the Reporting Month	16
4.7	Monitoring Results	16
5	Dolphin Monitoring	17
5.1	Monitoring Requirements.....	17
5.2	Monitoring Methodology.....	17
5.3	Monitoring Results	19
5.4	Conclusion.....	20
5.5	Reference	20

6	Environmental Site Inspection and Audit	21
6.1	Site Inspection	21
6.2	Advice on the Solid and Liquid Waste Management Status	22
6.3	Environmental Licenses and Permits	22
6.4	Implementation Status of Environmental Mitigation Measures	22
6.5	Summary of Exceedances of the Environmental Quality Performance Limit .	22
6.6	Summary of Complaints, Notification of Summons and Successful Prosecution	22
7	Future Key Issues	24
7.1	Construction Programme for the Coming Months	24
7.2	Environmental Monitoring Schedule for the Coming Month	24
8	Conclusions	25
8.1	Conclusions	25

Figures

- Figure 1.1 Location of the Site
 Figure 2.1 Environmental Monitoring Stations
 Figure 2.2 Transect Line Layout in Northwest and Northeast Lantau Survey Areas

Appendices

- Appendix A Environmental Management Structure
 Appendix B Construction Programme
 Appendix C Calibration Certificates
 Appendix D Monitoring Schedule
 Appendix E Monitoring Data and Graphical Plots
 Appendix F Event and Action Plan
 Appendix G Wind Data
 Appendix H Dolphin Monitoring Results
 Appendix I Waste Flow Table
 Appendix J Cumulative Statistics on Complaints
 Appendix K Environmental Licenses and Permits
 Appendix L Implementation Schedule of Environmental Mitigation Measures
 Appendix M Record of “Notification of Environmental Quality Limit Exceedances” and Record of “Notification of Summons and Prosecutions”
 Appendix N Location of Works Areas

Executive Summary

The Hong Kong-Zhuhai-Macao Bridge (HZMB) Hong Kong Link Road (HKLR) serves to connect the HZMB Main Bridge at the Hong Kong Special Administrative Region (HKSAR) Boundary and the HZMB Hong Kong Boundary Crossing Facilities (HKBCF) located at the north eastern waters of the Hong Kong International Airport (HKIA).

The HKLR project has been separated into two contracts. They are Contract No. HY/2011/03 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road-Section between Scenic Hill and Hong Kong Boundary Crossing Facilities (hereafter referred to as the Contract) and Contract No. HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill.

China State Construction Engineering (Hong Kong) Ltd. was awarded by Highways Department as the Contractor to undertake the construction works of Contract No. HY/2011/03. The main works of the Contract include land tunnel at Scenic Hill, tunnel underneath Airport Road and Airport Express Line, reclamation and tunnel to the east coast of the Airport Island, at-grade road connecting to the HKBCF and highway works of the HKBCF within the Airport Island and in the vicinity of the HKLR reclamation. The Contract is part of the HKLR Project and HKBCF Project, these projects are considered to be "Designated Projects", under Schedule 2 of the Environmental Impact Assessment (EIA) Ordinance (Cap 499) and Environmental Impact Assessment (EIA) Reports (Register No. AEIAR-144/2009 and AEIAR-145/2009) were prepared for the Project. The current Environmental Permit (EP) EP-352/2009/D for HKLR and EP-353/2009/K for HKBCF were issued on 22 December 2014 and 11 April 2016, respectively. These documents are available through the EIA Ordinance Register. The construction phase of Contract was commenced on 17 October 2012.

BMT Hong Kong Limited was appointed by the Contractor to implement the Environmental Monitoring & Audit (EM&A) programme for the Contract in accordance with the Updated EM&A Manual for HKLR (Version 1.0) and provided environmental team services to the Contract until 31 July 2020.

Meinhardt Infrastructure and Environment Limited has been appointed by the Contractor to implement the Environmental Monitoring & Audit (EM&A) programme for the Contract in accordance with the Updated EM&A Manual for HKLR (Version 1.0) and provide environmental team services to the Contract with effective from 1 August 2020.

Ramboll Hong Kong Limited was employed by HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO) for the Project.

ANewR Consulting Limited has been employed by HyD as the Independent Environmental Checker (IEC) and Environmental Project Offer (ENPO) for the Project with effective from 1 October 2022.

This is the 157th Monthly EM&A report for the Contract which summarises the monitoring results and audit findings of the EM&A programme during the reporting period from 1 to 31 October 2025.

Environmental Monitoring and Audit Progress

The monthly EM&A programme was undertaken in accordance with the Updated EM&A Manual for HKLR (Version 1.0). A summary of the monitoring activities during this reporting month is listed below:

1-hr TSP Monitoring at AMS5	6, 10, 16, 22 and 28 October 2025
1-hr TSP Monitoring at AMS6	6, 10, 16, 22 and 28 October 2025
24-hr TSP Monitoring at AMS5	3, 9, 15, 21, 27 and 31 October 2025
24-hr TSP Monitoring at AMS6	3, 9, 15, 21, 27 and 31 October 2025
Noise Monitoring	6, 16, 22 and 28 October 2025
Water Quality Monitoring	1, 3, 6, 8, 10, 13, 15, 17, 20, 22, 24, 27, 29 and 31 October 2025
Chinese White Dolphin Monitoring	9, 23, 24 and 27 August 2025
Site Inspection	6, 16, 23 and 31 October 2025

Breaches of Action and Limit Levels

A summary of environmental exceedances for this reporting month is as follows:

Environmental Monitoring	Parameters	Action Level (AL)	Limit Level (LL)
Air Quality	1-hr TSP	0	0
	24-hr TSP	0	0
Noise	L _{eq} (30 min)	0	0
Water Quality	Suspended solids level (SS)	0	0
	Turbidity level	0	0
	Dissolved oxygen level (DO)	0	0

Complaint Log

There was no complaint received in relation to the environmental impacts during this reporting month.

Notifications of Summons and Prosecutions

There were no notifications of summons or prosecutions received during this reporting month.

Reporting Changes

This report has been developed in compliance with the reporting requirements for the subsequent EM&A reports as required by the Updated EM&A Manual for HKLR (Version 1.0).

The proposal for the change of Action Level and Limit Level for suspended solid and turbidity was approved by EPD on 25 March 2013.

The revised Event and Action Plan for dolphin monitoring was approved by EPD on 6 May 2013.

The original monitoring station at IS(Mf)9 (Coordinate: 813273E, 818850N) was observed inside the perimeter silt curtain of Contract HY/2010/02 on 1 July 2013, as such the original impact water quality monitoring location at IS(Mf)9 was temporarily shifted outside the silt curtain. As advised by the Contractor of HY/2010/02 in August 2013, the perimeter silt curtain was shifted to facilitate safe anchorage zone of construction barges/vessels until end of 2013 subject to construction progress. Therefore, water quality monitoring station IS(Mf)9 was shifted to 813226E and 818708N since 1 July 2013. According to the water quality monitoring team's observation on 24 March 2014, the original monitoring location of IS(Mf)9 was no longer enclosed by the perimeter silt curtain of Contract HY/2010/02. Thus, the impact water quality monitoring works at the original monitoring location of IS(Mf)9 has been resumed since 24 March 2014.

Transect lines 1, 2, 7, 8, 9 and 11 for dolphin monitoring have been revised due to the obstruction of the permanent structures associated with the construction works of HKLR and the southern viaduct of TM-CLKL, as well as provision of adequate buffer distance from the Airport Restricted Areas. The EPD issued a memo and confirmed that they had no objection on the revised transect lines on 19 August 2015.

The water quality monitoring stations at IS10 (Coordinate: 812577E, 820670N) and SR5 (811489E, 820455N) are located inside Hong Kong International Airport (HKIA) Approach Restricted Areas. The previously granted Vessel's Entry Permit for accessing stations IS10 and SR5 were expired on 31 December 2016. During the permit renewing process, the water quality monitoring location was shifted to IS10(N) (Coordinate: 813060E, 820540N) and SR5(N) (Coordinate: 811430E, 820978N) on 2, 4 and 6 January 2017 temporarily. The permit has been granted by Marine Department on 6 January 2017. Thus, the impact water quality monitoring works at original monitoring location of IS10 and SR5 has been resumed since 9 January 2017.

Transect lines 2, 3, 4, 5, 6 and 7 for dolphin monitoring have been revised and transect line 24 has been added due to the presence of a work zone to the north of the airport platform with intense construction activities in association with the construction of the third runway expansion for the Hong Kong International Airport. The EPD issued a memo and confirmed that they had no objection on the revised

transect lines on 28 July 2017. The alternative dolphin transect lines are adopted starting from August's dolphin monitoring.

A new water quality monitoring team has been employed for carrying out water quality monitoring work for the Contract starting from 23 August 2017. Due to marine work of the Expansion of Hong Kong International Airport into a Three-Runway System (3RS Project), original locations of water quality monitoring stations CS2, SR5 and IS10 are enclosed by works boundary of 3RS Project. Alternative impact water quality monitoring stations, naming as CS2(A), SR5(N) and IS10(N) was approved on 28 July 2017 and were adopted starting from 23 August 2017 to replace the original locations of water quality monitoring for the Contract.

The role and responsibilities as the ET Leader of the Contract was temporarily taken up by Mr Willie Wong instead of Ms Claudine Lee from 25 September 2017 to 31 December 2017.

Water quality monitoring station SR10A(N) (Coordinate: 823644E, 823484N) was unreachable on 4 October 2017 during flood tide as fishing activities were observed. As such, the water monitoring at station SR10A(N) was conducted at Coordinate: 823484E, 823593N during flood tide on 4 October 2017 temporarily.

The topographical condition of the water monitoring stations SR3 (Coordinate: 810525E, 816456N), SR4 (Coordinate: 814760E, 817867N), SR10A (Coordinate: 823741E, 823495N) and SR10B (Coordinate: 823686E, 823213N) cannot be accessed safely for undertaking water quality monitoring. The water quality monitoring has been temporarily conducted at alternative stations, namely SR3(N) (Coordinate: 810689E, 816591N), SR4(N) (Coordinate: 814705E, 817859N) and SR10A(N) (Coordinate: 823644E, 823484N) since 1 September 2017. The water quality monitoring at station SR10B was temporarily conducted at Coordinate: 823683E, 823187N on 1, 4, 6, 8 September 2017 and has been temporarily fine-tuned to alternative station SR10B(N2) (Coordinate: 823689E, 823159N) since 11 September 2017. Proposal for permanently relocating the aforementioned stations was approved by EPD on 8 January 2018.

The works area WA5 was handed over to other party on 22 June 2013.

According to latest information received in July 2018, the works area WA7 was handed over to other party on 28 February 2018 instead of 31 January 2018.

Original WQM stations IS8 and SR4(N) are located within the active work area of TCNTE project and the access to the WQM stations IS8 (Coordinate: E814251, N818412) and SR4(N) (Coordinate: E814705, N817859) are blocked by the silt curtains of the Tung Chung New Town Extension (TCNTE) project. Alternative monitoring stations IS8(N) (Coordinate: E814413, N818570) and SR4(N2) (Coordinate: E814688, N817996) are proposed to replace the original monitoring stations IS8 and SR4(N). Proposal for permanently relocating the aforementioned stations was approved by EPD on 20 August 2019. The water quality monitoring has been conducted at stations IS8(N) and SR4(N2) on 21 August 2019.

There were no marine works conducted by Contract No. HY/2011/03 since July 2019. A proposal for temporary suspension of marine related environmental monitoring (water quality monitoring and dolphin monitoring for the Contract No. HY/2011/03) was justified by the ET leader and verified by IEC in mid of September 2019 and it was approved by EPD on 24 September 2019. Water quality monitoring and dolphin monitoring for the Contract will not be conducted starting from 1 October 2019 until marine works (i.e. toe loading removal works) be resumed. As discussed with Contract No. HY/2012/08, they will take up the responsibility from Contract No. HY/2011/03 for the dolphin monitoring works starting from 1 October 2019.

According to information received in January 2020, the works area WA3 and WA4 were handed over to Highways Department on 23 December 2019 and 14 March 2019 respectively.

The role and responsibilities as the IEC of the Contract has been taken up by Mr Manson Yeung instead of Mr Ray Yan since 18 May 2020.

Mr. Leslie Leung was Environmental Team Leader of the Contract for July 2020. The role and responsibilities as the Environmental Team Leader of the Contract has been taken up by Ms. Claudine Lee with effective from 1 August 2020.

The existing air quality monitoring location AMS6 - Dragonair / CNAC (Group) Building (HKIA) was handed over to Airport Authority Hong Kong on 31 March 2021. 1-hr and 24-hr TSP monitoring at AMS6

was temporarily suspended starting from 1 April 2021. A new alternative air quality monitoring location is still under processing.

The role and responsibilities as the IEC of the Contract has been taken up by Mr Brian Tam instead of Mr Manson Yeung since 12 April 2021.

The role and responsibilities as the IEC of the Contract has been taken up by Mr Adi Lee instead of Mr Brian Tam since 3 May 2022.

The role and responsibilities as the IEC of the Contract has been taken up by Mr Brian Tam instead of Mr Adi Lee since 25 July 2022.

The role and responsibilities as the ENPO Leader of the Contract has been taken up by Mr Louis Kwan from ANewR Consulting Limited instead of Mr H.Y. Hui from Ramboll Hong Kong Limited since 1 October 2022.

The role and responsibilities as the IEC of the Contract has been taken up by Mr James Choi from ANewR Consulting Limited instead of Mr Brian Tam Ramboll Hong Kong Limited since 1 October 2022.

The access to the WQM station SR4(N2) (Coordinate: E814688, N817996) is blocked by the silt curtains of the Tung Chung New Town Extension (TCNTE) project. Water quality monitoring was temporarily conducted at alternative stations, namely SR4(N3) (Coordinate: E814779, N818032) on 1 March 2023. Proposal for permanently relocating the SR4(N2) was approved by EPD on 3 March 2023. The water quality monitoring has been conducted at stations SR4(N3) since 3 March 2023.

The existing air quality monitoring location AMS6 - Dragonair / CNAC (Group) Building (HKIA) was handed over to Airport Authority Hong Kong on 31 March 2021. 1-hr and 24-hr air quality monitoring at AMS6 was temporarily suspended starting from 1 April 2021 and resumed on 7 August 2024.

Future Key Issues

The future key issues include potential noise, air quality, water quality and ecological impacts and waste management arising from the following construction activities to be undertaken in the upcoming month:

- Reinstatement Works.

1 Introduction

1.1 Basic Project Information

- 1.1.1 The Hong Kong-Zhuhai-Macao Bridge (HZMB) Hong Kong Link Road (HKLR) serves to connect the HZMB Main Bridge at the Hong Kong Special Administrative Region (HKSAR) Boundary and the HZMB Hong Kong Boundary Crossing Facilities (HKBCF) located at the north eastern waters of the Hong Kong International Airport (HKIA).
- 1.1.2 The HKLR project has been separated into two contracts. They are Contract No. HY/2011/03 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road-Section between Scenic Hill and Hong Kong Boundary Crossing Facilities (hereafter referred to as the Contract) and Contract No. HY/2011/09 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road-Section between HKSAR Boundary and Scenic Hill.
- 1.1.3 China State Construction Engineering (Hong Kong) Ltd. was awarded by Highways Department (Heed) as the Contractor to undertake the construction works of Contract No. HY/2011/03. The Contract is part of the HKLR Project and HKBCF Project, these projects are considered to be “Designated Projects”, under Schedule 2 of the Environmental Impact Assessment (EIA) Ordinance (Cap 499) and Environmental Impact Assessment (EIA) Reports (Register No. AEIAR-144/2009 and AEIAR-145/2009) were prepared for the Project. The current Environmental Permit (EP) EP-352/2009/D for HKLR and EP-353/2009/K for HKBCF were issued on 22 December 2014 and 11 April 2016, respectively. These documents are available through the EIA Ordinance Register. The construction phase of Contract was commenced on 17 October 2012. The works area WA5 and WA7 were handed over to other party on 22 June 2013 and 28 February 2018 respectively. The works area WA3 and WA4 were handed over to Highways Department on 23 December 2019 and 14 March 2019 respectively. **Figure 1.1** shows the project site boundary. The works areas are shown in **Appendix N**.
- 1.1.4 The Contract includes the following key aspects:
- New reclamation along the east coast of the approximately 23 hectares.
 - Tunnel of Scenic Hill (Tunnel SHT) from Scenic Hill to the new reclamation, of approximately 1km in length with three (3) lanes for the east bound carriageway heading to the HKBCF and four (4) lanes for the westbound carriageway heading to the HZMB Main Bridge.
 - An abutment of the viaduct portion of the HKLR at the west portal of Tunnel SHT and associated road works at the west portal of Tunnel SHT.
 - An at grade road on the new reclamation along the east coast of the HKIA to connect with the HKBCF, of approximately 1.6 km along dual 3-lane carriageway with hard shoulder for each bound.
 - Road links between the HKBCF and the HKIA including new roads and the modification of existing roads at the HKIA, involving viaducts, at grade roads and a Tunnel HAT.
 - A highway operation and maintenance area (HMA) located on the new reclamation, south of the Dragonair Headquarters Building, including the construction of buildings, connection roads and other associated facilities.
 - Associated civil, structural, building, geotechnical, marine, environmental protection, landscaping, drainage and sewerage, tunnel and highway electrical and mechanical works, together with the installation of street lightings, traffic aids and sign gantries, water mains and fire hydrants, provision of facilities for installation of traffic control and surveillance system (TCSS), reprovisioning works of affected existing facilities, implementation of transplanting, compensatory planting and protection of existing trees, and implementation of an environmental monitoring and audit (EM&A) program.
- 1.1.5 This is the 157th Monthly EM&A report for the Contract which summarises the monitoring results and audit findings of the EM&A programme during the reporting period from 1 to 31 October 2025.

- 1.1.6 BMT Hong Kong Limited was appointed by the Contractor to implement the EM&A programme for the Contract in accordance with the Updated EM&A Manual for HKLR (Version 1.0) and provided environmental team services to the Contract until 31 July 2020.
- 1.1.7 Meinhardt Infrastructure and Environment Limited has been appointed by the Contractor to implement the Environmental Monitoring & Audit (EM&A) programme for the Contract in accordance with the Updated EM&A Manual for HKLR (Version 1.0) and provide environmental team services to the Contract with effective from 1 August 2020. Ramboll Hong Kong Limited was employed by HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO) for the Project until 30 September 2022. ANewR Consulting Limited has been appointed by HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO) for the Project since 1 October 2022. The project organization with regard to the environmental works is as follows.

1.2 Project Organisation

- 1.2.1 The project organization structure and lines of communication with respect to the on-site environmental management structure is shown in **Appendix A**. The key personnel contact names and numbers are summarized in **Table 1.1**.

Table 1.1 Contact Information of Key Personnel

Party	Position	Name	Telephone	Fax
Supervising Officer's Representative (Ove Arup & Partners Hong Kong Limited)	(Senior Resident Engineer, SRE)	Eddie Tsang	3968 4802	2354 5211
Environmental Project Office / Independent Environmental Checker (ANewR Consulting Limited)	Environmental Project Office Leader	Louis Kwan	9275 0975	3007 8648
	Independent Environmental Checker	James Choi	6122 5213	3007 8648
Contractor (China State Construction Engineering (Hong Kong) Ltd.)	Project Manager	S. Y. Tse	3968 7002	2975 9811
	Environmental Officer	Federick Wong	3968 7117	2975 9811
Environmental Team (Meinhardt Infrastructure and Environment Limited)	Environmental Team Leader	Claudine Lee	2859 5409	2540 1580
24 hours complaint hotline	---	---	5699 5730	---

1.3 Construction Programme

- 1.3.1 A copy of the Contractor's construction programme is provided in **Appendix B**.

1.4 Construction Works Undertaken During the Reporting Month

1.4.1 A summary of the construction activities undertaken during this reporting month is shown in **Table 1.2**.

Table 1.2 Construction Activities During Reporting Month

Description of Activities	Site Area
Reinstatement Works	Portion X

2 Air Quality Monitoring

2.1 Monitoring Requirements

- 2.1.1 In accordance with the Contract Specific EM&A Manual, baseline 1-hour and 24-hour TSP levels at two air quality monitoring stations were established. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was carried out for at least once every 6 days. The Action and Limit Level for 1-hr TSP and 24-hr TSP are provided in **Table 2.1** and **Table 2.2**, respectively.

Table 2.1 Action and Limit Levels for 1-hour TSP

Monitoring Station	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AMS 5 – Ma Wan Chung Village (Tung Chung)	352	500
AMS 6 – Dragonair / CNAC (Group) Building (HKIA)	360	

Table 2.2 Action and Limit Levels for 24-hour TSP

Monitoring Station	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AMS 5 – Ma Wan Chung Village (Tung Chung)	164	260
AMS 6 – Dragonair / CNAC (Group) Building (HKIA)	173	260

2.2 Monitoring Equipment

- 2.2.1 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at each designated monitoring station. The HVS meets all the requirements of the Contract Specific EM&A Manual. Portable direct reading dust meters were used to carry out the 1-hour TSP monitoring. Brand and model of the equipment is given in **Table 2.3**.

Table 2.3 Air Quality Monitoring Equipment

Equipment	Brand and Model
Portable direct reading dust meter (1-hour TSP)	Sibata Digital Dust Indicator (Model No. LD-5R)
High Volume Sampler (24-hour TSP)	Tisch Environmental Mass Flow Controlled Total Suspended Particulate (TSP) High Volume Air Sampler (Model No. TE-5170)

2.3 Monitoring Locations

- 2.3.1 Monitoring locations AMS5 was set up at the proposed locations in accordance with Contract Specific EM&A Manual.
- 2.3.2 **Figure 2.1** shows the locations of monitoring stations. **Table 2.4** describes the details of the monitoring stations. The existing air quality monitoring location AMS6 - Dragonair / CNAC (Group) Building (HKIA) was handed over to Airport Authority Hong Kong on 31 March 2021. 1-hr and 24-hr TSP monitoring at AMS6 was temporarily suspended starting from 1 May 2021 and resumed on 7 August 2024.

Table 2.4 Locations of Impact Air Quality Monitoring Stations

Monitoring Station	Location
AMS5	Ma Wan Chung Village (Tung Chung)
AMS6	Dragonair / CNAC (Group) Building (HKIA)

2.4 Monitoring Parameters, Frequency and Duration

2.4.1 **Table 2.5** summarises the monitoring parameters, frequency and duration of impact TSP monitoring.

Table 2.5 Air Quality Monitoring Parameters, Frequency and Duration

Parameter	Frequency and Duration
1-hour TSP	Three times every 6 days while the highest dust impact was expected
24-hour TSP	Once every 6 days

2.5 Monitoring Methodology

2.5.1 24-hour TSP Monitoring

- (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS.
- (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
 - (ii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
 - (iii) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler was provided.
 - (iv) No furnace or incinerator flues are nearby.
 - (v) Airflow around the sampler was unrestricted.
 - (vi) Permission was obtained to set up the samplers and access to the monitoring stations.
 - (vii) A secured supply of electricity was obtained to operate the samplers.
 - (viii) The sampler was located more than 20 meters from any dripline.
 - (ix) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
 - (x) Flow control accuracy was kept within $\pm 2.5\%$ deviation over 24-hour sampling period.
- (b) Preparation of Filter Papers
- (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
 - (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was < 50% and not variable by more than $\pm 5\%$. A convenient working RH was 40%.

- (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.
- (c) Field Monitoring
 - (i) The power supply was checked to ensure the HVS works properly.
 - (ii) The filter holder and the area surrounding the filter were cleaned.
 - (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
 - (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
 - (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
 - (vi) Then the shelter lid was closed and was secured with the aluminium strip.
 - (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
 - (viii) A new flow rate record sheet was set into the flow recorder.
 - (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.1 m³/min, and complied with the range specified in the Updated EM&A Manual for HKLR (Version 1.0) (i.e. 0.6-1.7 m³/min).
 - (x) The programmable digital timer was set for a sampling period of 24 hours, and the starting time, weather condition and the filter number were recorded.
 - (xi) The initial elapsed time was recorded.
 - (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
 - (xiii) The final elapsed time was recorded.
 - (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
 - (xv) It was then placed in a clean plastic envelope and sealed.
 - (xvi) All monitoring information was recorded on a standard data sheet.
 - (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.
- (d) Maintenance and Calibration
 - (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
 - (ii) 5-point calibration of the HVS was conducted using TE-5025A Calibration Kit prior to the commencement of baseline monitoring. Bi-monthly 5-point calibration of the HVS will be carried out during impact monitoring.
 - (iii) Calibration certificate of the HVSs are provided in **Appendix C**.

2.5.2 1-hour TSP Monitoring

(a) Measuring Procedures

The measuring procedures of the 1-hour dust meter were in accordance with the Manufacturer's Instruction Manual as follows:-

- (i) Turn the power on.

- (ii) Close the air collecting opening cover.
 - (iii) Push the “TIME SETTING” switch to [BG].
 - (iv) Push “START/STOP” switch to perform background measurement for 6 seconds.
 - (v) Turn the knob at SENSI ADJ position to insert the light scattering plate.
 - (vi) Leave the equipment for 1 minute upon “SPAN CHECK” is indicated in the display.
 - (vii) Push “START/STOP” switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
 - (viii) Pull out the knob and return it to MEASURE position.
 - (ix) Push the “TIME SETTING” switch the time set in the display to 3 hours.
 - (x) Lower down the air collection opening cover.
 - (xi) Push “START/STOP” switch to start measurement.
- (b) Maintenance and Calibration
- (i) The 1-hour TSP meter was calibrated at 1-year intervals against a Tisch Environmental Mass Flow Controlled Total Suspended Particulate (TSP) High Volume Air Sampler. Calibration certificates of the Laser Dust Monitors are provided in **Appendix C**.

2.6 Monitoring Schedule for the Reporting Month

2.6.1 The schedule for air quality monitoring in October 2025 is provided in **Appendix D**.

2.7 Monitoring Results

2.7.1 The monitoring results for 1-hour TSP and 24-hour TSP are summarised in **Tables 2.6** and **2.7** respectively. Detailed impact air quality monitoring results and relevant graphical plots are presented in **Appendix E**. The existing air quality monitoring location AMS6 - Dragonair / CNAC (Group) Building (HKIA) was handed over to Airport Authority Hong Kong on 31 March 2021. 1-hr and 24-hr TSP monitoring at AMS6 was temporarily suspended starting from 1 May 2021 and resumed on 7 August 2024.

Table 2.6 Summary of 1-hour TSP Monitoring Results During the Reporting Month

Monitoring Station	Average ($\mu\text{g}/\text{m}^3$)	Range ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
AMS5	90	76-115	352	500
AMS6	93	70-118	360	500

Table 2.7 Summary of 24-hour TSP Monitoring Results During the Reporting Month

Monitoring Station	Average ($\mu\text{g}/\text{m}^3$)	Range ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
AMS5	48	31-84	164	260
AMS6	41	24-65	173	260

- 2.7.2 No Action and Limit Level exceedances of 1-hr TSP and 24-hr TSP were recorded at AMS5 and AMS6 during the reporting month.
- 2.7.3 The event action plan is annexed in **Appendix F**.
- 2.7.4 On-site wind meter was irreparably damaged and the wind data could not be retrieved since August 2019. As the wind data could not be monitored, the wind data during this reporting month were reference to the wind data obtained from Hong Kong Observatory's Chek Lap Kok weather station. The wind data obtained from Chek Lap Kok weather station are shown in **Appendix G**.

3 Noise Monitoring

3.1 Monitoring Requirements

- 3.1.1 In accordance with the Contract Specific EM&A Manual, impact noise monitoring was conducted for at least once per week during the construction phase of the Project. The Action and Limit level of the noise monitoring is provided in **Table 3.1**.

Table 3.1 Action and Limit Levels for Noise during Construction Period

Monitoring Station	Time Period	Action Level	Limit Level
NMS5 – Ma Wan Chung Village (Ma Wan Chung Resident Association) (Tung Chung)	0700-1900 hours on normal weekdays	When one documented complaint is received	75 dB(A)

3.2 Monitoring Equipment

- 3.2.1 Noise monitoring was performed using sound level meters at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment are given in **Table 3.2**.

Table 3.2 Noise Monitoring Equipment

Equipment	Brand and Model
Integrated Sound Level Meter	NL-52
Acoustic Calibrator	NC-74

3.3 Monitoring Locations

- 3.3.1 Monitoring location NMS5 was set up at the proposed locations in accordance with Contract Specific EM&A Manual.
- 3.3.2 **Figure 2.1** shows the locations of monitoring stations. **Table 3.3** describes the details of the monitoring stations.

Table 3.3 Locations of Impact Noise Monitoring Stations

Monitoring Station	Location
NMS5	Ma Wan Chung Village (Ma Wan Chung Resident Association) (Tung Chung)

3.4 Monitoring Parameters, Frequency and Duration

- 3.4.1 **Table 3.4** summarises the monitoring parameters, frequency and duration of impact noise monitoring.

Table 3.4 Noise Monitoring Parameters, Frequency and Duration

Parameter	Frequency and Duration
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays (Monday to Saturday). L_{eq} , L_{10} and L_{90} would be recorded.	At least once per week

3.5 Monitoring Methodology

3.5.1 Monitoring Procedure

- (a) The sound level meter was set on a tripod at a height of 1.2 m above the podium for free-field measurements at NMS5. A correction of +3 dB(A) shall be made to the free field measurements.
- (b) The battery condition was checked to ensure the correct functioning of the meter.
- (c) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:-
 - (i) frequency weighting: A
 - (ii) time weighting: Fast
 - (iii) time measurement: $L_{eq(30\text{-minutes})}$ during non-restricted hours i.e. 07:00 – 1900 on normal weekdays
- (d) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94.0 dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- (e) During the monitoring period, the L_{eq} , L_{10} and L_{90} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- (f) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- (g) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

3.5.2 Maintenance and Calibration

- (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
- (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in **Appendix C**.

3.6 Monitoring Schedule for the Reporting Month

- 3.6.1 The schedule for construction noise monitoring in October 2025 is provided in **Appendix D**.

3.7 Monitoring Results

3.7.1 The monitoring results for construction noise are summarised in **Table 3.5** and the monitoring results and relevant graphical plots are provided in **Appendix E**.

Table 3.5 Summary of Construction Noise Monitoring Results During the Reporting Month

Monitoring Station	Average L_{eq} (30 mins), dB(A)	Range of L_{eq} (30 mins), dB(A)	Limit Level L_{eq} (30 mins), dB(A)
NMS5	60	59-61	75

*A correction factor of +3dB(A) from free field to facade measurement was included.

3.7.2 There were no Action and Limit Level exceedances for noise during daytime on normal weekdays of the reporting month

3.7.3 Other noise sources during the noise monitoring included aircraft noise, helicopter noise, construction activities by other parties and human activities nearby.

3.7.4 The event action plan is annexed in **Appendix F**.

4 Water Quality Monitoring

4.1 Monitoring Requirements

- 4.1.1 Impact water quality monitoring was carried out to ensure that any deterioration of water quality is detected, and that timely action is taken to rectify the situation. For impact water quality monitoring, measurements were taken in accordance with the Contract Specific EM&A Manual. **Table 4.1** shows the established Action/Limit Levels for the environmental monitoring works. The ET proposed to amend the Action Level and Limit Level for turbidity and suspended solid and EPD approved ET's proposal on 25 March 2013. Therefore, Action Level and Limit Level for the Contract have been changed since 25 March 2013.
- 4.1.2 The original and revised Action Level and Limit Level for turbidity and suspended solid are shown in **Table 4.1**. The event action plan is annexed in **Appendix F**.

Table 4.1 Action and Limit Levels for Water Quality

Parameter (unit)	Water Depth	Action Level	Limit Level
Dissolved Oxygen (mg/L) (surface, middle and bottom)	Surface and Middle	5.0	4.2 except 5 for Fish Culture Zone
	Bottom	4.7	3.6
Turbidity (NTU)	Depth average	27.5 or 120% of upstream control station's turbidity at the same tide of the same day; The action level has been amended to "27.5 and 120% of upstream control station's turbidity at the same tide of the same day" since 25 March 2013.	47.0 or 130% of turbidity at the upstream control station at the same tide of same day; The limit level has been amended to "47.0 and 130% of turbidity at the upstream control station at the same tide of same day" since 25 March 2013.
Suspended Solid (SS) (mg/L)	Depth average	23.5 or 120% of upstream control station's SS at the same tide of the same day; The action level has been amended to "23.5 and 120% of upstream control station's SS at the same tide of the same day" since 25 March 2013.	34.4 or 130% of SS at the upstream control station at the same tide of same day and 10mg/L for Water Services Department Seawater Intakes; The limit level has been amended to "34.4 and 130% of SS at the upstream control station at the same tide of same day and 10mg/L for Water Services Department Seawater Intakes" since 25 March 2013.

Notes:

- (1) Depth-averaged is calculated by taking the arithmetic means of reading of all three depths.
- (2) For DO, non-compliance of the water quality limit occurs when monitoring result is lower than the limit.
- (3) For SS & turbidity non-compliance of the water quality limits occur when monitoring result is higher

than the limits.

- (4) The change to the Action and limit Levels for Water Quality Monitoring for the EM&A works was approved by EPD on 25 March 2013.

4.2 Monitoring Equipment

4.2.1 **Table 4.2** summarises the equipment used in the impact water quality monitoring programme.

Table 4.2 Water Quality Monitoring Equipment

Equipment	Brand and Model
DO and Temperature Meter, Salinity Meter, Turbidimeter and pH Meter	YSI Model 6820 (V2) YSI Pro Quatro
Positioning Equipment	Garmin GPS72H
Water Depth Detector	Lowrance x-4
Water Sampler	Kahlsio Water Sampler (Vertical) 2.2 L with messenger

4.3 Monitoring Parameters, Frequency and Duration

4.3.1 **Table 4.3** summarises the monitoring parameters, frequency and monitoring depths of impact water quality monitoring as required in the Contract Specific EM&A Manual.

Table 4.3 Impact Water Quality Monitoring Parameters and Frequency

Monitoring Stations	Parameter, unit	Frequency	No. of depth
Impact Stations: IS5, IS(Mf)6, IS7, IS8(N), IS(Mf)9 & IS10(N) Control/Far Field Stations: CS2(A) & CS(Mf)5, Sensitive Receiver Stations: SR3(N), SR4(N3), SR5(N), SR10A(N) & SR10B(N2)	<ul style="list-style-type: none"> • Depth, m • Temperature, °C • Salinity, ppt • Dissolved Oxygen (DO), mg/L • DO Saturation, % • Turbidity, NTU • pH • Suspended Solids (SS), mg/L 	Three times per week during mid-ebb and mid-flood tides (within ± 1.75 hour of the predicted time)	3 (1 m below water surface, mid-depth and 1 m above sea bed, except where the water depth is less than 6 m, in which case the mid-depth station may be omitted. Should the water depth be less than 3 m, only the mid-depth station will be monitored).

Remark:

1) Original WQM stations IS8 and SR4(N) are located within the active work area of Tung Chung New Town Extension (TCNTE) project and the access to the WQM stations IS8 (Coordinate: E814251, N818412) and SR4(N) (Coordinate: E814705, N817859) are blocked by the silt curtains of the TCNTE project. Alternative monitoring stations IS8(N) (Coordinate: E814413, N818570) and SR4(N2) (Coordinate: E814688, N817996) were proposed to replace the original monitoring stations IS8 and SR4(N). Proposal for permanently relocating the aforementioned stations was approved by EPD on 20 August 2019. The water quality monitoring has been conducted at stations IS8(N) and SR4(N2) since 21 August 2019.

2) The access to the WQM station SR4(N2) (Coordinate: E814688, N817996) is blocked by the silt curtains of the TCNTE project. Water quality monitoring was temporarily conducted at alternative stations, namely SR4(N3) (Coordinate: E814779, N818032). Proposal for permanently relocating the SR4(N2) was approved by EPD on 3 March 2023. The water quality monitoring has been conducted at stations SR4(N3) since 3 March 2023.

4.4 Monitoring Locations

- 4.4.1 In accordance with the Contract Specific EM&A Manual, thirteen stations (6 Impact Stations, 5 Sensitive Receiver Stations and 2 Control Stations) were designated for impact water quality monitoring. The six Impact Stations (IS) were chosen on the basis of their proximity to the reclamation and thus the greatest potential for water quality impacts, the five Sensitive Receiver Stations (SR) were chosen as they are close to the key sensitive receives and the two Control Stations (CS) were chosen to facilitate comparison of the water quality of the IS stations with less influence by the Project/ ambient water quality conditions.
- 4.4.2 A new water quality monitoring team has been employed for carrying out water quality monitoring work for the Contract starting from 23 August 2017. Due to marine work of the Expansion of Hong Kong International Airport into a Three-Runway System (3RS Project), original locations of water quality monitoring stations CS2, SR5 and IS10 are enclosed by works boundary of 3RS Project. Alternative impact water quality monitoring stations, naming as CS2(A), SR5(N) and IS10(N) was approved on 28 July 2017 and were adopted starting from 23 August 2017 to replace the original locations of water quality monitoring for the Contract.
- 4.4.3 The topographical condition of the water monitoring stations SR3(N) (Coordinate: 810525E, 816456N), SR4(N) (Coordinate: 814760E, 817867N), SR10A(N) (Coordinate: 823741E, 823495N) and SR10B(N2) (Coordinate: 823686E, 823213N) cannot be accessed safely for undertaking water quality monitoring. The water quality monitoring has been temporarily conducted at alternative stations, namely SR3(N) (Coordinate: 810689E, 816591N), SR4(N) (Coordinate: 814705E, 817859N) and SR10A(N) (Coordinate: 823644E, 823484N) since 1 September 2017. The water quality monitoring at station SR10B was temporarily conducted at Coordinate: 823683E, 823187N on 1, 4, 6, 8 September 2017 and has been temporarily fine-tuned to alternative station SR10B(N2) (Coordinate: 823689E, 823159N) since 11 September 2017. Proposal for permanently relocating the aforementioned stations was approved by EPD on 8 January 2018.
- 4.4.4 Original WQM stations IS8 and SR4(N) are located within the active work area of Tung Chung New Town Extension (TCNTE) project and the access to the WQM stations IS8 (Coordinate: E814251, N818412) and SR4(N) (Coordinate: E814705, N817859) are blocked by the silt curtains of the TCNTE project. Alternative monitoring stations IS8(N) (Coordinate: E814413, N818570) and SR4(N2) (Coordinate: E814688, N817996) were proposed to replace the original monitoring stations IS8 and SR4(N). Proposal for permanently relocating the aforementioned stations was approved by EPD on 20 August 2019. The water quality monitoring has been conducted at stations IS8(N) and SR4(N2) since 21 August 2019.
- 4.4.5 The access to the WQM station SR4(N2) (Coordinate: E814688, N817996) is blocked by the silt curtains of the TCNTE project. Water quality monitoring was temporarily conducted at alternative stations, namely SR4(N3) (Coordinate: E814779, N818032) on 1 March 2023. Proposal for permanently relocating the SR4(N2) was approved by EPD on 3 March 2023. The water quality monitoring has been conducted at stations SR4(N3) since 3 March 2023.
- 4.4.6 The locations of water quality monitoring stations are summarised in **Table 4.4** and shown in **Figure 2.1**.

Table 4.4 Impact Water Quality Monitoring Stations

Monitoring Stations	Description	Coordinates	
		Easting	Northing
IS5	Impact Station (Close to HKLR construction site)	811579	817106
IS(Mf)6	Impact Station (Close to HKLR construction site)	812101	817873
IS7	Impact Station (Close to HKBCF construction site)	812244	818777
IS8(N)	Impact Station (Close to HKBCF construction site)	814413	818570

Monitoring Stations	Description	Coordinates	
		Easting	Northing
IS(Mf)9	Impact Station (Close to HKBCF construction site)	813273	818850
IS10(N)	Impact Station (Close to HKBCF construction site)	812942	820881
SR3(N)	Sensitive receivers (San Tau SSSI)	810689	816591
SR4(N3)*	Sensitive receivers (Tai Ho Inlet)	814779	818032
SR5(N)	Sensitive Receivers (Artificial Reef in NE Airport)	812569	821475
SR10A(N)	Sensitive receivers (Ma Wan Fish Culture Zone)	823644	823484
SR10B(N2)	Sensitive receivers (Ma Wan Fish Culture Zone)	823689	823159
CS2(A)	Control Station (Mid-Ebb)	805232	818606
CS(Mf)5	Control Station (Mid-Flood)	817990	821129

Remark:

* The access to the WQM station SR4(N2) (Coordinate: E814688, N817996) is blocked by the silt curtains of the Tung Chung New Town Extension (TCNTE) project. Water quality monitoring was temporarily conducted at alternative stations, namely SR4(N3) (Coordinate: E814779, N818032) on 1 March 2023. Proposal for permanently relocating the SR4(N2) was approved by EPD on 3 March 2023. The water quality monitoring has been conducted at stations SR4(N3) since 3 March 2023.

4.5 Monitoring Methodology

4.5.1 Instrumentation

- (a) The in-situ water quality parameters including dissolved oxygen, temperature, salinity and turbidity, pH were measured by multi-parameter meters.

4.5.2 Operating/Analytical Procedures

- (a) Digital Differential Global Positioning Systems (DGPS) were used to ensure that the correct location was selected prior to sample collection.
- (b) Portable, battery-operated echo sounders were used for the determination of water depth at each designated monitoring station.
- (c) All in-situ measurements were taken at 3 water depths, 1 m below water surface, mid-depth and 1 m above sea bed, except where the water depth was less than 6 m, in which case the mid-depth station was omitted. Should the water depth be less than 3 m, only the mid-depth station was monitored.
- (d) At each measurement/sampling depth, two consecutive in-situ monitoring (DO concentration and saturation, temperature, turbidity, pH, salinity) and water sample for SS. The probes were retrieved out of the water after the first measurement and then re-deployed for the second measurement. Where the difference in the value between the first and second readings of DO or turbidity parameters was more than 25% of the value of the first reading, the reading was discarded and further readings were taken.
- (e) Duplicate samples from each independent sampling event were collected for SS measurement. Water samples were collected using the water samplers and the samples were stored in high-density polythene bottles. Water samples collected were well-mixed in the water sampler prior to pre-rinsing and transferring to sample bottles. Sample bottles were pre-rinsed with the same water samples. The sample bottles were then be packed in cool-boxes (cooled at 4°C without being frozen), and delivered to ALS Technichem (HK) Pty Ltd. for the analysis of suspended solids concentrations. The laboratory determination work would be started within 24 hours after collection of the water samples. ALS Technichem (HK) Pty Ltd. is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.

- (f) The analysis method and detection limit for SS is shown in **Table 4.5**.

Table 4.5 Laboratory Analysis for Suspended Solids

Parameters	Instrumentation	Analytical Method	Detection Limit
Suspended Solid (SS)	Weighting	APHA 2540-D	0.5mg/L

- (g) Other relevant data were recorded, including monitoring location / position, time, water depth, tidal stages, weather conditions and any special phenomena or work underway at the construction site in the field log sheet for information.

4.5.3 Maintenance and Calibrations

- (a) All in situ monitoring instruments would be calibrated by ALS Technichem (HK) Pty Ltd. before use and at 3-monthly intervals throughout all stages of the water quality monitoring programme.

4.6 Monitoring Schedule for the Reporting Month

- 4.6.1 The schedule for impact water quality monitoring in October 2025 is provided in **Appendix D**.

4.7 Monitoring Results

- 4.7.1 Impact water quality monitoring was conducted at all designated monitoring stations in October 2025 during the reporting month. Impact water quality monitoring results and relevant graphical plots are provided in **Appendix E**.
- 4.7.2 Water quality impact sources during water quality monitoring were nearby construction activities by other parties and nearby operating vessels by other parties
- 4.7.3 For marine water quality monitoring, no Action Level and Limit Level exceedances of dissolved oxygen level, turbidity level and suspended solid level were recorded during the reporting month.
- 4.7.4 The event action plan is annexed in **Appendix F**.

5 Dolphin Monitoring

5.1 Monitoring Requirements

- 5.1.1 Dolphin monitoring must be conducted by a qualified dolphin specialist team to evaluate impacts on the dolphins. In May 2025, Dr Lindsay Porter was assigned as the dolphin specialist for this contract.
- 5.1.2 The Action Level and Limit Level for dolphin monitoring are shown in **Table 5.1**.

Table 5.1 Action and Limit Levels for Dolphin Monitoring

		NEL	NWL
Action Level	STG	< 4.2	< 6.9
	ANI	< 15.5	< 31.3
Limit Level	STG	< 2.4	< 3.9
	ANI	< 8.9	< 17.9

Remarks:

1. STG means quarterly encounter rate of number of dolphin sightings.
2. ANI means quarterly encounter rate of total number of dolphins.
3. For North Lantau Social Cluster, AL will be trigger if either NEL or NWL fall below the criteria; LL will be triggered if both NEL and NWL fall below the criteria.

- 5.1.3 The revised Event and Action Plan for dolphin Monitoring was approved by EPD in 6 May 2013. The revised Event and Action Plan is annexed in **Appendix F**.

5.2 Monitoring Methodology

Vessel-based Line-transect Survey

- 5.2.1 According to the requirements of the updated EM&A Manual, the dolphin monitoring programme surveys all transect lines in the NEL and NWL areas (**Figure 2.2**) twice per month throughout the entire construction period. The co-ordinates of all transect lines are shown in **Table 5.2**. The coordinates of several starting and ending points have been revised due to the work zone to the north of the airport platform where construction activities occur, associated with the development of the third runway system (3RS) for Hong Kong International Airport. The EPD confirmed that there were no objections to the revising the transect lines to accommodate these works (28 July 2017), The revised coordinates are in red and marked with an asterisk in **Table 5.2**.

Table 5.2 Co-ordinates of Transect Lines

Line No.	Easting	Northing		Line No.	Easting	Northing	
1	Start Point	804671	815456	13	Start Point	816506	819480
1	End Point	804671	831404	13	End Point	816506	824859
2	Start Point	805476	820800*	14	Start Point	817537	820220
2	End Point	805476	826654	14	End Point	817537	824613
3	Start Point	806464	821150*	15	Start Point	818568	820735
3	End Point	806464	822911	15	End Point	818568	824433
4	Start Point	807518	821500*	16	Start Point	819532	821420

Line No.		Easting	Northing		Line No.	Easting	Northing
4	End Point	807518	829230		16	End Point	819532 824209
5	Start Point	808504	821850*		17	Start Point	820451 822125
5	End Point	808504	828602		17	End Point	820451 823671
6	Start Point	809490	822150*		18	Start Point	821504 822371
6	End Point	809490	825352		18	End Point	821504 823761
7	Start Point	810499	822000*		19	Start Point	822513 823268
7	End Point	810499	824613		19	End Point	822513 824321
8	Start Point	811508	821123		20	Start Point	823477 823402
8	End Point	811508	824254		20	End Point	823477 824613
9	Start Point	812516	821303		21	Start Point	805476 827081
9	End Point	812516	824254		21	End Point	805476 830562
10	Start Point	813425	821176		22	Start Point	806464 824033
10	End Point	813425	824657		22	End Point	806464 829598
11	Start Point	814556	818853		23	Start Point	814559 821739
11	End Point	814556	820992		23	End Point	814559 824768
12	Start Point	815542	818807		24*	Start Point	805476* 815900*
12	End Point	815542	824882		24*	End Point	805476* 819100*

Note:

Co-ordinates in red and marked with asterisk are revised co-ordinates of transect line.

- 5.2.2 The survey team used standard line-transect methods (Buckland et al. 2001; Thomas et al. 2010) to conduct systematic vessel surveys and followed the same data collection protocols as adopted by the AFCD long term marine mammal monitoring programme (e.g., Hung 2024). From May 2025, the surveys were conducted from a 20m vessel, with an open upper deck (approx. 4.5 m above water surface), from which all observations were made
- 5.2.3 Qualified Marine Mammal Observers (MMO), including a data recorder and observers, observed the transect line and adjacent area, while the vessel transited at a consistent speed of 13-15 km per hour. The observer team rotated through observer and data recording positions every 30 minutes, observers using binoculars and the unaided eye as required. The area observed covered the sea ahead of the vessel, between 270° and 90° (in relation to the bow, which is defined as 0°). A team of 3 to 4 MMO were available on each survey, in order to minimise fatigue of the survey team members. All observers were experienced in small cetacean survey techniques and could identify all cetacean species usually found in Hong Kong waters.
- 5.2.4 During the survey period, multiple variables were recorded; time, position (latitude and longitude) and distance travelled, were continuously recorded via a GPS system which was integrated with an electronic line transect data collection platform which recorded input on effort status (area, transect line number, observer status) and weather conditions (Beaufort Sea State, cloud cover, visibility and sighting conditions).
- 5.2.5 An additional handheld GPS mapping system continuously logged time, position, vessel speed and course information throughout the survey period.
- 5.2.6 When dolphins were sighted, the survey team would immediately record the sighting distance from the observer to the dolphin as well as the angle of the dolphin from the survey vessel and the direction in which the dolphin was heading. The time and vessel position were also recorded. Once these data were collected, the vessel would then slowly approach the dolphins to confirm

species identity, and to accurately record group size and composition, as well as behaviour. The perpendicular distance (PSD) of the dolphin group to the transect line was later calculated from the initial sighting distance and angle.

- 5.2.7 Previous reporting for this project records the distance travelled along transect lines (see **Figure 2.2**) as “primary” survey effort, and passage between transects as “secondary” survey effort. This report follows the methods and terminology presented in previous project reports, accurately recording distances surveyed on both transect lines and the passages between transect lines. Encounter rates for dolphins while on transect lines are presented, as well as encounter rates derived from the line transect length surveyed combined with the distance travelled between transect lines, as was the previous practise for this project. It is noted that PSD of the dolphin group to the transect line can only be calculated for sightings made while on the transect line.
- 5.2.8 Encounter rates of Chinese white dolphins (presented as both group sightings and number of dolphins per 100 km of survey effort) were calculated for both NEL and NWL survey areas. Only data collected under Beaufort Sea State 3 or better was used to calculate encounter rates for Chinese white dolphin.

Photo-identification Work

- 5.2.9 When a group of dolphins was sighted and all initial data is collected, i.e., time, distance, angle, the survey vessel slowly approached the group to collect imagery of the dolphins, as well as to obtain accurate information on group size and composition. Every attempt was made to photograph all dolphins, particularly both sides of the dorsal fin and body, as colouration patterns and scars are not symmetrical.
- 5.2.10 High resolution images were taken with digital SLR cameras (Nikon) using both zoom and fixed length lenses.
- 5.2.11 All imagery was sorted by quality and each suitable image was assigned by individual. All dolphins with clearly distinguishable colouration patterns and scars were compared to the photo-identification catalogue maintained by the dolphin specialist since (1991), this project and the AFCD long term marine mammal monitoring programme.
- 5.2.12 Chinese white dolphins can be identified by colouration patterns and/or scars and injuries (Jefferson 2000).
- 5.2.13 All identified dolphins were catalogued and incorporated into the sightings database for this project.

5.3 Monitoring Results

Vessel-based Line-transect Survey

- 5.3.1 Line-transect vessel surveys were conducted on the 9th, 23rd, 24th and 27th October 2025. All transect lines in the NWL and NEL areas were surveyed twice. The survey routes of each survey day are presented in **Figure 2 to 5** of **Appendix H**.
- 5.3.2 A total of 293.75 km of survey effort was recorded, 83.58% of which was conducted during Beaufort Sea State 3 or better (**Annex I** of **Appendix H**).
- 5.3.3 120.15 km and 173.60 km of survey effort (on transect line plus passage between transect lines) as recorded from NEL and NWL, respectively. The distance travelled on the transect lines in both NEL and NWL, totalled 204.97, and the distance travelled between transect lines, in both NEL and NWL, totalled 88.78 km.
- 5.3.4 On the 9th October 2025, a group of two (2) dolphins was recorded while on effort in NWL. In addition and on the same day, two opportunistic sightings, one of four (4) dolphins and one of a single (1) dolphin were also recorded in WL, while the vessel was transiting to the NWL area. As the opportunistic sightings were outside the survey area, they are not included in ANI/STG calculations. but are mapped for reference.

5.3.5 The location of the dolphin sighting recorded in October 2025 is shown in **Figure 6** in **Appendix H**.

5.3.6 For October 2025, the encounter rate for dolphins (on-effort sightings recorded during favourable conditions, i.e., Beaufort 3 or better) are shown in **Table 5.3** and **Table 5.4**.

Table 5.3 Dolphin encounter rates deduced from the two sets of surveys (two surveys in each set) in October 2025 in Northeast (NEL) and Northwest Lantau (NWL) during favourable weather conditions

		Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort)	Encounter Rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort)
		Primary Lines Only	Primary Lines Only
NEL	Set 1: 9th/23rd October 2025	0.00	0.00
	Set 2: 24th/27th October 2025	0.00	0.00
NWL	Set 1: 9th/23rd October 2025	1.95	3.89
	Set 2: 24th/27th October 2025	0.00	0.00

Table 5.4 Overall dolphin encounter rates (sighting per 100 km of survey effort) from all surveys conducted in October 2025 on primary lines only as well as both primary lines and secondary lines in Northeast (NEL) and Northwest Lantau (NWL), during favourable weather conditions

	Encounter rate (STG)		Encounter Rate (ANI)	
	Primary Lines Only	Both Primary and Secondary Lines	Primary Lines Only	Both Primary and Secondary Lines
NEL	0.00	0.00	0.00	0.00
NWL	0.97	0.70	1.94	1.41

Photo-identification Work

5.3.7 The two dolphins sighted in NWL (**Table 5.5**) were identified as NL104 and NL123. Images of the identified dolphins are shown in **Figure 7** in **Appendix H**.

Table 5.5 The Location of Dolphin Sighting (on effort) October 2025

DATE	STG #	TIME	HRD SZ	AREA	BEAU	PSD	EFFORT	TYPE	NORTHING	EASTING	SEASON	BOAT ASSOC.	P/S
2025-10-09	6	11:02:00	2	NWL	2	0	On	HKLR	822006	804695	AUTUMN	NONE	P

Comments

5.3.8 Adverse weather conditions continued to impact the Hong Kong and the Pearl River Estuary during the month of October, as has been the case for the last four months. This has resulted in continued and significantly increased freshwater outflow across the dolphin's habitat. Changes in salinity are known to alter dolphin distribution patterns. Further, an incident at HKIA resulted in an increase in heavy vessel activity in NWL, north of the third runway. Increased vessel activity is known to disturb dolphins and may have impacted their distribution in this area.

5.4 Conclusion

5.4.1 Following the conclusions of previous reports to this project, no adverse impact from the activities of this construction project on Chinese White Dolphins was noticeable from general observations.

- 5.4.2 Following the conclusions of previous reports to this project, the temporal variation in dolphin distribution and occurrence within the study area is well noted and conclusions on any possible impacts to dolphins from construction related activities will be assessed in the next quarterly EM&A report, by comparison of quarterly data with the 3-month baseline monitoring period.
- 5.4.3 The adverse weather that occurred in July, August, September and throughout October has likely influenced dolphin distribution, as high freshwater flow from the Pearl River has depressed salinity levels in parts of the dolphin's Hong Kong habitat.

5.5 Reference

- Buckland, S. T., Anderson, D. R., Burnham, K. P., Laake, J. L., Borchers, D. L., and Thomas, L. 2001. Introduction to distance sampling: Estimating abundance of biological populations. Oxford University Press, London.
- Hung, S. K. 2024. Monitoring of Marine Mammals in Hong Kong waters: Final report (2023-24). An unpublished report submitted to the Agriculture, Fisheries and Conservation Department.
- Jefferson, T. A. 2000. Population biology of the Indo-Pacific hump-backed dolphin in Hong Kong waters. Wildlife Monographs, 144: 1-65.
- Thomas, L., Buckland, S.T., Rexstad, E.A., Laake, J.L., Strindberg, S., Hedley, S.L., Bishop, J.R., Marques, T.A. and Burnham, K.P., 2010. Distance software: design and analysis of distance sampling surveys for estimating population size. Journal of Applied Ecology, 47(1), pp.5-14.

6 Environmental Site Inspection and Audit

6.1 Site Inspection

- 6.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. During the reporting month, four site inspections were carried out on 6, 16, 23 and 31 October 2025
- 6.1.2 A summary of observations found during the site inspections and the follow up actions taken by the Contractor/ recommendation are described in **Table 6.1**.

Table 6.1 Summary of Environmental Site Inspections

Date of Audit	Observations	Actions Taken by Contractor / Recommendation	Date of Observations Closed
6 October 2025	No particular environmental issue was recorded during the site inspection.	N.A.	N.A.
16 October 2025	No particular environmental issue was recorded during the site inspection.	N.A.	N.A.

Date of Audit	Observations	Actions Taken by Contractor / Recommendation	Date of Observations Closed
23 October 2025	No particular environmental issue was recorded during the site inspection.	N.A.	N.A.
31 October 2025	No particular environmental issue was recorded during the site inspection.	N.A.	N.A.

6.2 Advice on the Solid and Liquid Waste Management Status

- 6.2.1 The Contractor registered as a chemical waste producer for the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.
- 6.2.2 Monthly summary of waste flow table is detailed in **Appendix I**.
- 6.2.3 The Contractor was reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

6.3 Environmental Licenses and Permits

- 6.3.1 The valid environmental licenses and permits during the reporting month are summarized in **Appendix K**.

6.4 Implementation Status of Environmental Mitigation Measures

- 6.4.1 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in **Appendix L**. Most of the necessary mitigation measures were implemented properly.
- 6.4.2 Regular marine travel route for marine vessels were implemented properly in accordance to the submitted plan and relevant records were kept properly.
- 6.4.3 Dolphin Watching Plan was implemented during the reporting month. No dolphins inside the silt curtain were observed. The relevant records were kept properly.

6.5 Summary of Exceedances of the Environmental Quality Performance Limit

- 6.5.1 For air quality, no Action and Limit Level exceedances of 1-hr TSP and 24-hr TSP were recorded at station AMS5 and AMS6 during the reporting month.
- 6.5.2 For construction noise, no Action and Limit Level exceedances were recorded at station NMS5 during the reporting month.
- 6.5.3 For marine water quality monitoring, no Action Level and Limit Level exceedances of dissolved oxygen level, turbidity level and suspended solid level were recorded during the reporting month.

6.6 Summary of Complaints, Notification of Summons and Successful Prosecution

- 6.6.1 There was no complaint received in relation to the environmental impacts during this reporting month.
- 6.6.2 The details of cumulative statistics of Environmental Complaints are provided in **Appendix J**.

- 6.6.3 No notification of summons and prosecution was received during the reporting period. Statistics on notifications of summons and successful prosecutions are summarized in **Appendix M**.

7 Future Key Issues

7.1 Construction Programme for the Coming Months

- 7.1.1 As informed by the Contractor, the major construction activities for November 2025 are summarised in **Table 7.1**.
- 7.1.2 Construction activities are anticipated to be completed within November 2025.

Table 7.1 Construction Activities for November 2025

Site Area	Description of Activities
Portion X	Reinstatement Works

7.2 Environmental Monitoring Schedule for the Coming Month

- 7.2.1 The tentative schedule for environmental monitoring for November 2025 is provided in **Appendix D**.

8 Conclusions

8.1 Conclusions

8.1.1 The construction phase and EM&A programme of the Contract commenced on 17 October 2012. This is the 157th Monthly EM&A report for the Contract which summarizes the monitoring results and audit findings of the EM&A programme during the reporting period from 1 to 31 October 2025.

Air Quality

8.1.2 For air quality, no Action Level and Limit Level exceedances of 1-hr TSP and 24-hr TSP were recorded at station AMS5 and AMS6 during the reporting month.

Noise

8.1.3 For construction noise, no Action and Limit Level exceedances were recorded at station NMS5 during the reporting month.

Water Quality

8.1.4 For marine water quality monitoring, no Action Level and Limit Level exceedances of dissolved oxygen level, turbidity level and suspended solid level were recorded during the reporting month.

Dolphin

8.1.5 During the month of dolphin monitoring, no adverse impact from the activities of this construction project on Chinese White Dolphins was noticeable from general observations.

8.1.6 Due to monthly variation in dolphin occurrence within the study area, it would be more appropriate to draw conclusion on whether any impacts on dolphins have been detected related to the construction activities of this project in the quarterly EM&A report, where comparison on distribution, group size and encounter rates of dolphins between the quarterly impact monitoring period (September 2025 – November 2025) and the 3-month baseline monitoring period will be made.

Environmental Site Inspection and Audit

8.1.7 Environmental site inspections were carried out on 6, 16, 23 and 31 October 2025. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site inspections.

8.1.8 There was no complaint received in relation to the environmental impact during the reporting period.

8.1.9 No notification of summons and prosecution was received during the reporting period.



FIGURES



LEGEND

 Site Boundary of Contract HY/2011/03







Figure 1.1 Location of the Site



KEY PLAN

- NOTES
- EXACT LOCATIONS OF MONITORING STATIONS ARE TO BE DETERMINED ON SITE. THE CONTRACTOR AND ENVIRONMENTAL TEAM (ET) SHALL AGREE WITH THE INDEPENDENT ENVIRONMENTAL CHECKER (IEC) AND ENVIRONMENTAL PROJECT OFFICE (ENPO) AND APPROVED BY THE SUPERVISING OFFICER FOR THE PROPOSED LOCATION OF THE MONITORING STATIONS.
 - THE LOCATION AND EXTENT OF MUDFLAT SURVEY SHOWN ON THIS DRAWING ARE APPROXIMATE ONLY. THE CONTRACTOR AND ET SHALL DETERMINE AND AGREE WITH THE IEC, ENPO AND SUPERVISING OFFICER THE DETAILS OF THE MUDFLAT SURVEY IN ACCORDANCE WITH THE REQUIREMENTS STIPULATED IN THE EIA REPORTS AND E&M MANUALS.
 - THE CONTRACTOR SHALL COMPLY WITH THE REQUIREMENTS STIPULATED IN THE E&M MANUALS TO CONDUCT THE ENVIRONMENTAL MONITORING AND AUDIT WORKS.

- LEGEND
- WORKS BOUNDARY OF CONTRACT HY2011/03
 - IS IMPACT STATIONS (WATER QUALITY)
 - CS CONTROL/FAR FIELD STATIONS (WATER QUALITY)
 - SR SENSITIVE RECEIVERS STATIONS (WATER QUALITY)
 - ST STATION FOR SENSITIVITY TEST RESULT (WATER QUALITY)
 - AMS MONITORING STATIONS (AIR QUALITY)
 - NMS MONITORING STATIONS (NOISE)
 - MUDFLAT ECOLOGICAL SAMPLING LOCATION

Rev	Description	By	Date
A	TENDER ADDENDUM ISSUE	AW	11/11

Monitoring Stations	Coordinates	
	Easting	Northing
IS5	811579	817106
IS(Mf)6	812101	817873
IS7	812244	818777
IS8	814251	818412
IS8(N)	814413	818570
IS(Mf)9	813273	818850
IS10(N)	812942	820881
SR3(N)	810689	816591
SR4(N2)	814688	817996
SR4(N3)	814779	818032
SR5(N)	812569	821475
SR10A(N)	823644	823484
SR10B(N2)	823689	823159
CS2(A)	805232	818606
CS(Mf)5	817990	821129

Consultant
ARUP 奧雅納工程顧問
Ove Arup & Partners Hong Kong Limited

Contract No. and Title:
Contract No. HY/2011/03
Hong Kong-Zhuhai-Macao Bridge
Hong Kong Link Road -
Section Between Scenic Hill and
Hong Kong Boundary Crossing Facilities

Drawing title
ENVIRONMENTAL MONITORING STATIONS

Drawing **Figure 2.1** Rev. **A**

Drawn RY	Date 11/11	Checked AW	Approved SK
Scale 1:25000 @A1		Status	

COPYRIGHT RESERVED

路政署
HIGHWAYS DEPARTMENT
港珠澳大橋香港工程管理局
Hong Kong - Zhuhai - Macao Bridge
Hong Kong Project Management Office

Printed by : 10/11/2011
Filename : J:\214487\Record\HY_2011_03\Tender Addendum (2011-11-11)\DGN\E-HY_2011_03-DRG_310-A-00.dgn




Figure 2.2. Transect Line Layout in Northwest and Northeast Lantau Survey Areas




APPENDIX A

Environmental Management Structure



Project Organization for Environmental Works

↔ Line of communication





APPENDIX B

Construction Programme





Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road - Section Between Scenic Hill and Hong Kong Boundary Crossing Facilities

Construction Programme Oct 2025 - Jan 2026

Description	Oct-25				Nov-25				Dec-25				Jan-26			
	W1	W2	W3	W4												
Reinstatement Works																



APPENDIX C

Calibration Certificates





Enovative Environmental Service Limited

REPORT OF EQUIPMENT CALIBRATION

INSTRUMENT DESCRIPTION

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler and the filter paper is weighted by HOKLAS laboratory.

Instrument: Handheld TSP meter
Brand Name: TSI
Model No.: AM520
Serial No.: 5201735004
Date of Calibration: 29 September, 2025
Date of Next Calibration : 29 September, 2026

ISSUING ORGANISATION

Address

Enovative Environmental Service Limited
Flat 23, 6/F, Block C, Goldfield Industrial Centre
1 Sui Wo Road
Shatin, N.T.
Hong Kong

Phone: 852-2242 1020
Fax: 852-3691 9240
Email: info@eno.com.hk



Thomas

Mr Wong Siu Ho, Thomas
Manager




Enovative Environmental Service Limited

Brand Name: TSI
Model No.: AM520
Serial No.: 5201735004
HVS No.: A12-TSP-102
Date of Calibration: 29 September, 2025
Date of next Calibration: 29 September, 2026

Calibration Record

HVS - TSP (mg/m ³)	0.0243	0.0377	0.0783	0.0443
TSI AM520 (mg/m ³)	0.0256	0.0391	0.0757	0.0482

K Factor :	0.9174
Correlation Coefficient :	0.992



*** Filter paper being used in the calibration : 209940, 209941 ,209942, 209943
Those filter papers are weighted by HOKLAS laboratory (ALS Technichem (HK) Pty Ltd.)



Mr Wong Siu Ho, Thomas
Manager



Enovative Environmental Service Limited

REPORT OF EQUIPMENT CALIBRATION

INSTRUMENT DESCRIPTION

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler and the filter paper is weighted by HOKLAS laboratory.

Instrument: Handheld TSP meter
Brand Name: TSI
Model No.: AM520
Serial No.: 5201735006
Date of Calibration: 29 September, 2025
Date of Next Calibration : 29 September, 2026

ISSUING ORGANISATION

Address

Enovative Environmental Service Limited
Flat 23, 6/F, Block C, Goldfield Industrial Centre
1 Sui Wo Road
Shatin, N.T.
Hong Kong

Phone: 852-2242 1020
Fax: 852-3691 9240
Email: info@eno.com.hk



Thomas

Mr Wong Siu Ho, Thomas
Manager




Enovative Environmental Service Limited

Brand Name: TSI
Model No.: AM520
Serial No.: 5201735006
HVS No.: A12-TSP-102
Date of Calibration: 29 September, 2025
Date of next Calibration: 29 September, 2026

Calibration Record

HVS - TSP (mg/m ³)	0.0243	0.0377	0.0783	0.0443
TSI AM520 (mg/m ³)	0.0227	0.0349	0.0801	0.0409

K Factor :	1.0774
Correlation Coefficient :	0.9964



*** Filter paper being used in the calibration : 209940, 209941 ,209942, 209943
Those filter papers are weighted by HOKLAS laboratory (ALS Technichem (HK) Pty Ltd.)



Mr Wong Siu Ho, Thomas
Manager

ENVIROTECH SERVICES CO.

High-Volume TSP Sampler
5-Point Calibration Record

Location : AMS5(Ma Wan Chung Village)
Calibrated by : P.F.Yeung
Date : 29/08/2025

Sampler

Model : TE-5170
Serial Number : S/N3640

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454
Next Calibration Date : 02 December 2025
Slope (m) : 2.08315
Intercept (b) : -0.04938
Correlation Coefficient(r) : 0.99985

Standard Condition

Pstd (hpa) : 1013
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1010
Ta(K) : 305

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	9.6	3.058	1.492	59	58.24
2 13 holes	7.6	2.721	1.330	53	52.32
3 10 holes	5.4	2.294	1.125	47	46.39
4 7 holes	3.6	1.873	0.923	42	41.46
5 5 holes	2.2	1.464	0.727	36	35.54

Notes: $Z = \sqrt{dH(Pa/Pstd)(Tstd/Ta)}$, $X = Z/m - b$, $Y(\text{Corrected Flow}) = IC * \{\sqrt{Pa/Pstd}(Tstd/Ta)\}$

Sampler Calibration Relationship

Slope(m): 28.969 Intercept(b): 14.367 Correlation Coefficient(r): 0.9981

Checked by: Magnum Fan

Date: 29/08/2025

ENVIROTECH SERVICES CO.

High-Volume TSP Sampler
5-Point Calibration Record

Location : AMS5(Ma Wan Chung Village)
Calibrated by : P.F.Yeung
Date : 25/10/2025

Sampler

Model : TE-5170
Serial Number : S/N3640

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454
Next Calibration Date : 02 December 2025
Slope (m) : 2.08315
Intercept (b) : -0.04938
Correlation Coefficient(r) : 0.99985

Standard Condition

Pstd (hpa) : 1013
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1017
Ta(K) : 298

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	9.8	3.137	1.530	60	60.13
2 13 holes	7.8	2.799	1.367	55	55.12
3 10 holes	5.8	2.413	1.182	50	50.11
4 7 holes	3.7	1.928	0.949	44	44.09
5 5 holes	2.4	1.552	0.769	38	38.08

Notes: $Z = \sqrt{dH(Pa/Pstd)(Tstd/Ta)}$, $X = Z/m - b$, $Y(\text{Corrected Flow}) = IC * \{\sqrt{Pa/Pstd}(Tstd/Ta)\}$

Sampler Calibration Relationship

Slope(m): 28.376 Intercept(b): 16.605 Correlation Coefficient(r): 0.9992

Checked by: Magnum Fan

Date: 26/10/2025

TSP High Volume Sampler Calibration

SITE

Location: **AMS6 Dragon Air Building** Date: **September 20, 2025**
 Sampler: **TE-5170** Tech: **Sam Wong**

CONDITIONS

Barometric Pressure (in Hg):	39.60	Corrected Pressure (mm Hg):	1006
Temperature (deg F):	82	Temperature (deg K):	301
Average Press. (in Hg):	39.60	Corrected Average (mm Hg):	1006
Average Temp. (deg F):	82	Average Temp. (deg K):	301

CALIBRATION ORIFICE

Make: Tisch Environmental, Inc	Slope:	2.09671
Model: TE-5025A	Intercept:	-0.01852
Serial # 4064	Date Certified:	December 16, 2024

CALIBRATION

Plate or Test #	H2O (in)	Qstd (m3/min)	I (chart)	IC (corrected)	LINEAR REGRESSION
1	12.20	1.916	52.0	59.55	Slope: 29.2273 Intercept: 3.7649 Corr. Coeff: 0.9979
2	10.00	1.736	48.0	54.96	
3	6.80	1.433	40.0	45.80	
4	5.00	1.230	34.0	38.93	
5	3.00	0.955	28.0	32.06	
					# of Observations: 5


CALCULATIONS

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta)) - b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate	m = sampler slope
IC = corrected chart response	b = sampler intercept
m = calibrator slope	I = chart response
b = calibrator intercept	Tav = daily average temperature
Ta = actual temperature (deg K)	Pav = daily average pressure
Pa = actual pressure (mm Hg)	
Tstd = 298 deg K	
Pstd = 760 mm Hg	

For subsequent calculation of sampler flow:
 $1/m((I) [\text{Sqrt}(298/Tav)(Pav/760)] - b)$





Calibration Certificate

Certificate No. **411654**

Page 1 of 3 Pages

Customer : Enovative Environmental Service Limited

Address : Room 23, 6/F, Block C, Goldfield Industrial Centre, 1 Siu Wo Road, Shatin, N.T.

Order No. : Q44338

Date of receipt : 8-Nov-24

Item Tested

Description : Sound Level Meter

Manufacturer : RION

Model : NL-52

I.D. : N15-RION-008

Serial No. : 01143485

Test Conditions

Date of Test : 18-Nov-24

Ambient Temperature : (23 ± 3)°C

Supply Voltage : --

Relative Humidity : (50 ± 25) %

Test Specifications

Calibration check.

The UUT has an indication that it conforms to IEC 61672-1:2013 Class 1

Ref. Document/Procedure: Z01, IEC 61672-1:2013.

Test Results

The results are shown in the attached page(s).

Main Test equipment used:

<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Traceable to</u>
S240	Sound Level Calibrator	405380	NIM-PRC & SCL-HKSAR
S017	Multi-Function Generator	C211339	SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI), or by reference to a natural constant. The test results apply to the above Unit-Under-Test only

Calibrated by : 
Elva Chong

Approved by : 
Kin Wong

Date: 18-Nov-24



Calibration Certificate

Certificate No. 411654

Page 2 of 3 Pages

Results :

Acoustical signal test

1. Indication at the Calibration Check Frequency (1kHz)

UUT Setting		Applied Value (dB)	UUT Reading (dB)
Weight.	Response		After Adjust.*
A	F	94.0	93.8
	S		93.8
C	F		93.8
Z			93.8

*Adjustment using the customer's sound calibrator was performed immediately before test.

Tolerance : ± 1.0 dB

Uncertainty : ± 0.1 dB

2. Self-generated noise (Microphone Installed, most sensitive range) : 16.6 dBA (Mfr's Spec. ≤ 17 dBA)

Electrical signal tests

3. Frequency weightings (A ,F)

Frequency	Attenuation (dB)	IEC 61672-1 Class 1 Spec.
31.5 Hz	-39.5	- 39.4 dB, ± 1.5 dB
63 Hz	-26.1	- 26.2 dB, ± 1.0 dB
125 Hz	-16.1	- 16.1 dB, ± 1.0 dB
250 Hz	-8.6	- 8.6 dB, ± 1.0 dB
500 Hz	-3.2	- 3.2 dB, ± 1.0 dB
1 kHz	0.0 (Ref)	0 dB, ± 0.7 dB
2 kHz	+1.2	+ 1.2 dB, ± 1.0 dB
4 kHz	+1.3	+ 1.0 dB, ± 1.0 dB
8 kHz	-1.0	- 1.1 dB, + 1.5 dB \sim -2.5 dB
16 kHz	-2.5	- 6.6 dB, + 2.5 dB \sim - 16.0 dB

Uncertainty : ± 0.1 dB



Calibration Certificate

Certificate No. **411654**

Page 3 of 3 Pages

4. Frequency & Time weightings

4.1 Frequency Weighting (1kHz)

UUT Setting		Anticipated Value (dB)	UUT Reading (dB)	IEC 61672-1 Class 1 Spec.
Time Weight.	Freq. Weight.			
F	A	94.0	94.0 (Ref.)	--
	C		94.0	± 0.2 dB
	Z		94.0	

Uncertainty : ± 0.1 dB

4.2 Time Weighting (1kHz)

UUT Setting		Anticipated Value (dB)	UUT Reading (dB)	IEC 61672-1 Class 1 Spec.
Time Weight.	Freq. Weight.			
F	A	94.0	94.0 (Ref.)	--
S			94.0	± 0.1 dB
eq			94.0	

Uncertainty : ± 0.1 dB

5. Level Linearity on the Reference Level Range (8 kHz, A, F)

Anticipated Value (dB)	UUT Reading (dB)	IEC 61672-1 Class 1 Spec.
124.0	123.9	± 0.8 dB
114.0	113.9	
104.0	104.0	
94.0	94.0 (Ref.)	
84.0	84.0	
74.0	74.0	
64.0	64.0	
54.0	54.0	
44.0	44.1	

Uncertainty : ± 0.1 dB

6. Level Linearity including the level range control (1 kHz, A, F)

N.A. (UUT is single range)

Remarks : 1. UUT : Unit-Under-Test

2. The uncertainty claimed is for a confidence probability of not less than 95%.

3. Atmospheric Pressure: 1 007 hPa.

4. Microphone model: UC-59, S/N: 04030.

5. Preamplifier model: NH-25, S/N: 21113.

----- END -----



Calibration Certificate

Certificate No. 411655

Page 1 of 4 Pages

Customer : Enovative Environmental Service Limited

Address : Room 23, 6/F, Block C, Goldfield Industrial Centre, 1 Siu Wo Road, Shatin, N.T.

Order No. : Q44338

Date of receipt : 8-Nov-24

Item Tested

Description : Sound Level Meter

Manufacturer : RION

I.D. : --

Model : NL-52

Serial No. : 00175560

Test Conditions

Date of Test : 18-Nov-24

Supply Voltage : --

Ambient Temperature : (23 ± 3)°C

Relative Humidity : (50 ± 25) %

Test Specifications

Calibration check.

The UUT has an indication that it conforms to IEC 61672-1:2013/2002 Class 1

Ref. Document/Procedure: Z01, IEC 61672-1:2013, IEC 61260-1:2014.

Test Results

The results are shown in the attached page(s).


Main Test equipment used:

<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Traceable to</u>
S240	Sound Level Calibrator	405380	NIM-PRC & SCL-HKSAR
S017	Multi-Function Generator	C211339	SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI), or by reference to a natural constant.
The test results apply to the above Unit-Under-Test only

Calibrated by : 
Elva Chong

Approved by : 
Kin Wong

This Certificate is issued by:
Hong Kong Calibration Ltd.
Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.
Tel: 2425 8801 Fax: 2425 8646

Date: 18-Nov-24



Calibration Certificate

Certificate No. 411655

Page 2 of 4 Pages

Results :

Acoustical signal test

1. Indication at the Calibration Check Frequency (1kHz)

UUT Setting		Applied Value (dB)	UUT Reading (dB)
Weight.	Response		After Adjust.*
A	F	94.0	94.0
	S		94.0
C	F		94.0
Z			94.0

*Adjustment using the customer's sound calibrator was performed immediately before test.

Tolerance : ± 1.0 dB

Uncertainty : ± 0.1 dB

2. Self-generated noise (Microphone Installed, most sensitive range) : 23.1 dBA (Mfr's Spec. ≤ 17 dBA)

Electrical signal tests

3. Frequency weightings (A ,F)

Frequency	Attenuation (dB)	IEC 61672-1 Class 1 Spec.
31.5 Hz	-39.5	- 39.4 dB, ± 1.5 dB
63 Hz	-26.2	- 26.2 dB, ± 1.0 dB
125 Hz	-16.2	- 16.1 dB, ± 1.0 dB
250 Hz	-8.7	- 8.6 dB, ± 1.0 dB
500 Hz	-3.2	- 3.2 dB, ± 1.0 dB
1 kHz	0.0 (Ref)	0 dB, ± 0.7 dB
2 kHz	+1.2	+ 1.2 dB, ± 1.0 dB
4 kHz	+1.3	+ 1.0 dB, ± 1.0 dB
8 kHz	-1.0	- 1.1 dB, + 1.5 dB ~ -2.5 dB
16 kHz	-2.5	- 6.6 dB, + 2.5 dB ~ - 16.0 dB

Uncertainty : ± 0.1 dB



Calibration Certificate

Certificate No. 411655

Page 3 of 4 Pages

4. Frequency & Time weightings

4.1 Frequency Weighting (1kHz)

UUT Setting		Anticipated Value (dB)	UUT Reading (dB)	IEC 61672-1 Class 1 Spec.
Time Weight.	Freq. Weight.			
F	A	94.0	94.0 (Ref.)	--
	C		94.0	± 0.2 dB
	Z		94.0	

Uncertainty : ± 0.1 dB

4.2 Time Weighting (1kHz)

UUT Setting		Anticipated Value (dB)	UUT Reading (dB)	IEC 61672-1 Class 1 Spec.
Time Weight.	Freq. Weight.			
F	A	94.0	94.0 (Ref.)	--
S			94.0	± 0.1 dB
eq			94.0	

Uncertainty : ± 0.1 dB

5. Level Linearity on the Reference Level Range (8 kHz, A, F)

Anticipated Value (dB)	UUT Reading (dB)	IEC 61672-1 Class 1 Spec.
124.0	123.9	± 0.8 dB
114.0	114.0	
104.0	104.0	
94.0	94.0 (Ref.)	
84.0	84.0	
74.0	74.0	
64.0	64.0	
54.0	54.0	
44.0	44.1	

Uncertainty : ± 0.1 dB

6. Level Linearity including the level range control (1 kHz, A, F)

N.A. (UUT is single range)



Calibration Certificate

Certificate No. 411655

Page 4 of 4 Pages

7. Filter Characteristics

7.1 1/1 – Octave Filter

Frequency	Attenuation (dB)	Tolerance (dB) <small>(Ref.: IEC 61260-1 Class 1 Spec.)</small>
125 Hz	-76.7	< - 60
250 Hz	-71.4	< - 40.5
500 Hz	-39.9	< - 16.6
707 Hz	-3.3	+ 0.4 ~ - 5.3
1 kHz (Ref)	--	--
1.414 kHz	-3.3	+ 0.4 ~ - 5.3
2 kHz	-40.9	< - 16.6
4 kHz	-85.7	< - 40.5
8 kHz	-86.3	< - 60

Uncertainty : ± 0.25 dB

7.2 1/3 – Octave Filter

Frequency	Attenuation (dB)	Tolerance (dB) <small>(Ref.: IEC 61260-1 Class 1 Spec.)</small>
326 Hz	-65.3	< - 60
530 Hz	-47.3	< - 40.5
772 Hz	-22.5	< - 16.6
891 Hz	-3.6	+ 0.4 ~ - 5.3
1 kHz (Ref)	--	--
1.122 kHz	-3.8	+ 0.4 ~ - 5.3
1.296 kHz	-22.8	< - 16.6
1.887 kHz	-47.7	< - 40.5
3.070 kHz	-92.6	< - 60

Uncertainty : ± 0.25 dB

Remarks : 1. UUT : Unit-Under-Test

2. The uncertainty claimed is for a confidence probability of not less than 95%.

3. Atmospheric Pressure: 1 007 hPa.

4. Microphone model: UC-59, S/N: 10989.

5. Preamplifier model: NH-25, S/N: 65662.

----- END -----



Calibration Certificate

Certificate No. 411656

Page 1 of 2 Pages

Customer : Enovative Environmental Service Limited

Address : Room 23, 6/F, Block C, Goldfield Industrial Centre, 1 Siu Wo Road, Shatin, N.T.

Order No. : Q44338

Date of receipt : 8-Nov-24

Item Tested

Description : Sound Calibrator

Manufacturer : RION

I.D. : --

Model : NC-74

Serial No. : 34857296

Test Conditions

Date of Test : 18-Nov-24

Supply Voltage : --

Ambient Temperature : (23 ± 3)°C

Relative Humidity : (50 ± 25) %

Test Specifications

Calibration check.

The UUT has an indication that it conforms to IEC 60942:2003 Class 1.

Ref. Document/Procedure : F21, Z02, IEC 60942:2003.

Test Results

All results were within the IEC 60942 Class 1 specification.

The results are shown in the attached page(s).

Main Test equipment used:

<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Traceable to</u>
S014	Spectrum Analyzer	405219	NIM-PRC & SCL-HKSAR
S240	Sound Level Calibrator	405380	NIM-PRC & SCL-HKSAR
S041	Universal Counter	402289	SCL-HKSAR
S206	Sound Level Meter	405379	SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI), or by reference to a natural constant. The test results apply to the above Unit-Under-Test only

Calibrated by : 
Elva Chong

Approved by : 
Kin Wong

This Certificate is issued by:
Hong Kong Calibration Ltd.
Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.
Tel: 2425 8801 Fax: 2425 8646

Date: 18-Nov-24



Calibration Certificate

Certificate No. 411656

Page 2 of 2 Pages

Results :

1. Generated Sound Pressure Level

UUT Nominal Value (dB)	Measured Value (dB)	IEC 60942 Class 1 Spec.
94.0	94.0	± 0.4 dB

Uncertainty : ± 0.2 dB

2. Short-term Level Fluctuation : 0.0 dB

IEC 60942 Class 1 Spec. : ± 0.1 dB

Uncertainty : ± 0.05 dB

3. Frequency

UUT Nominal Value (kHz)	Measured Value (kHz)	IEC 60942 Class 1 Spec.
1	1.002	± 1 %

Uncertainty : ± 3.6 x 10⁻⁶

4. Total Distortion + Noise : < 1.4 %

IEC 60942 Class 1 Spec. : < 3.0 %

Uncertainty : ± 2.3 % of reading

Remark : 1. UUT : Unit-Under-Test

2. The uncertainty claimed is for a confidence probability of not less than 95%.

3. Atmospheric Pressure : 1 007 hPa.

----- END -----

Certificate of Calibration

Calibration Certification Information			
Cal. Date: December 2, 2024	Rootsmeter S/N: 438320	Ta: 293	°K
Operator: Jim Tisch		Pa: 757.4	mm Hg
Calibration Model #: TE-5025A	Calibrator S/N: 2454		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4200	3.2	2.00
2	3	4	1	1.0170	6.4	4.00
3	5	6	1	0.9090	7.9	5.00
4	7	8	1	0.8700	8.8	5.50
5	9	10	1	0.7140	12.8	8.00

Data Tabulation					
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \left(\frac{Ta}{Pa} \right)}$ (y-axis)
1.0093	0.7108	1.4238	0.9958	0.7013	0.8796
1.0051	0.9883	2.0136	0.9916	0.9750	1.2439
1.0031	1.1035	2.2512	0.9896	1.0886	1.3907
1.0018	1.1515	2.3611	0.9884	1.1361	1.4586
0.9965	1.3956	2.8476	0.9831	1.3769	1.7592
QSTD	m=	2.08315	QA	m=	1.30443
	b=	-0.04938		b=	-0.03050
	r=	0.99985		r=	0.99985

Calculations			
Vstd=	$\Delta Vol \left(\frac{Pa - \Delta P}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)$	Va=	$\Delta Vol \left(\frac{Pa - \Delta P}{Pa} \right)$
Qstd=	Vstd/ΔTime	Qa=	Va/ΔTime
For subsequent flow rate calculations:			
Qstd=	$1/m \left(\left(\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)} \right) - b \right)$	Qa=	$1/m \left(\left(\sqrt{\Delta H \left(\frac{Ta}{Pa} \right)} \right) - b \right)$

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
Key	
ΔH: calibrator manometer reading (in H2O)	
ΔP: rootsmeter manometer reading (mm Hg)	
Ta: actual absolute temperature (°K)	
Pa: actual barometric pressure (mm Hg)	
b: intercept	
m: slope	

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30



Certificate of Calibration

Calibration Certification Information			
Cal. Date: December 16, 2024	Rootsmeter S/N: 438320	Ta: 293	°K
Operator: Jim Tisch		Pa: 749.0	mm Hg
Calibration Model #: TE-5025A	Calibrator S/N: 4064		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4600	3.2	2.00
2	3	4	1	1.0300	6.4	4.00
3	5	6	1	0.9220	8.0	5.00
4	7	8	1	0.8770	8.8	5.50
5	9	10	1	0.7250	12.8	8.00

Data Tabulation					
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \left(\frac{Ta}{Pa} \right)}$ (y-axis)
0.9981	0.6836	1.4159	0.9957	0.6820	0.8845
0.9938	0.9649	2.0024	0.9915	0.9626	1.2509
0.9917	1.0756	2.2388	0.9893	1.0730	1.3985
0.9906	1.1296	2.3480	0.9883	1.1269	1.4668
0.9853	1.3590	2.8318	0.9829	1.3557	1.7690
QSTD	m=	2.09671	QA	m=	1.31292
	b=	-0.01852		b=	-0.01157
	r=	0.99999		r=	0.99999

Calculations			
Vstd = ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va = ΔVol((Pa-ΔP)/Pa)		
Qstd = Vstd/ΔTime	Qa = Va/ΔTime		
For subsequent flow rate calculations:			
Qstd = 1/m $\left(\left(\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)} \right) - b \right)$		Qa = 1/m $\left(\left(\sqrt{\Delta H \left(\frac{Ta}{Pa} \right)} \right) - b \right)$	

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
Key	
ΔH: calibrator manometer reading (in H2O)	
ΔP: rootsmeter manometer reading (mm Hg)	
Ta: actual absolute temperature (°K)	
Pa: actual barometric pressure (mm Hg)	
b: intercept	
m: slope	

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30



REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: MR WS CHAN
CLIENT: AECOM ASIA COMPANY LIMITED
ADDRESS: 13/F, TOWER 2, GRAND CENTRAL PLAZA,
138 SHATIN RURAL COMMITTEE ROAD,
SHATIN, HONG KONG

WORK ORDER: HK2541769
SUB-BATCH: 0
LABORATORY: HONG KONG
DATE RECEIVED: 30-Sep-2025
DATE OF ISSUE: 08-Oct-2025

GENERAL COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principle as practised by the laboratory or quoted from relevant international standards.

The validity of equipment/ meter performance only applies to the result(s) stated in the report.

This report superseded any previous report(s) with same work order number.

EQUIPMENT INFORMATION

Equipment information (Brand name, Model No., Serial No. and Equipment No.) is provided by client.

Equipment Type: Multifunctional Meter

Service Nature: Performance Check

Scope: Conductivity, Dissolved Oxygen, pH Value, Turbidity, Salinity and Temperature

Brand Name/ Model No.: [YSI]/ [6820 V2]

Serial No./ Equipment No.: [00H1019]/ [W.026.09]

Date of Calibration: 30-September-2025

Ms. Lin Wai Yu, Iris
Assistant Manager - Inorganics

This report shall not be reproduced except in full without the written approval of the laboratory.

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



WORK ORDER: HK2541769
SUB-BATCH: 0
DATE OF ISSUE: 08-Oct-2025
CLIENT: AECOM ASIA COMPANY LIMITED

Equipment Type: Multifunctional Meter
Brand Name/ Model No.: [YSI]/ [6820 V2]
Serial No./ Equipment No.: [00H1019]/ [W.026.09]
Date of Calibration: 30-September-2025 Date of Next Calibration: 30-December-2025

PARAMETERS:

Conductivity

Method Ref: APHA (23rd edition), 2510B

Expected Reading ($\mu\text{S}/\text{cm}$)	Displayed Reading ($\mu\text{S}/\text{cm}$)	Tolerance (%)
146.9	138	-6.1
6667	6892	+3.4
12890	13451	+4.4
58670	59249	+1.0
	Tolerance Limit (%)	± 10.0

Dissolved Oxygen

Method Ref: APHA (23rd edition), 4500O: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
2.23	2.31	+0.08
4.99	5.16	+0.17
7.67	7.51	-0.16
	Tolerance Limit (mg/L)	± 0.20

pH Value

Method Ref: APHA (23rd edition), 4500H: B

Expected Reading (pH unit)	Displayed Reading (pH unit)	Tolerance (pH unit)
4.0	3.97	-0.03
7.0	6.94	-0.06
10.0	9.97	-0.03
	Tolerance Limit (pH unit)	± 0.20

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.


Ms. Lin Wai Yu, Iris
Assistant Manager - Inorganics

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



WORK ORDER: HK2541769
SUB-BATCH: 0
DATE OF ISSUE: 08-Oct-2025
CLIENT: AECOM ASIA COMPANY LIMITED

Equipment Type: Multifunctional Meter
Brand Name/ Model No.: [YSI]/ [6820 V2]
Serial No./ Equipment No.: [00H1019]/ [W.026.09]
Date of Calibration: 30-September-2025 Date of Next Calibration: 30-December-2025

PARAMETERS:

Turbidity

Method Ref: APHA (23rd edition), 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.1	--
4	4.3	+7.5
10	9.8	-2.0
20	19.3	-3.5
50	48.6	-2.8
100	98.1	-1.9
	Tolerance Limit (%)	±10.0

Salinity

Method Ref: APHA (23rd edition), 2520B

Expected Reading (ppt)	Displayed Reading (ppt)	Tolerance (%)
0	0.00	--
10	10.10	+1.0
20	19.71	-1.5
30	31.50	+5.0
	Tolerance Limit (%)	±10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu, Iris
Assistant Manager - Inorganics

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



WORK ORDER: HK2541769
SUB-BATCH: 0
DATE OF ISSUE: 08-Oct-2025
CLIENT: AECOM ASIA COMPANY LIMITED

Equipment Type: Multifunctional Meter
Brand Name/ Model No.: [YSI]/ [6820 V2]
Serial No./ Equipment No.: [00H1019]/ [W.026.09]
Date of Calibration: 30-September-2025 Date of Next Calibration: 30-December-2025

PARAMETERS:

Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
9.5	9.78	+0.3
18.5	19.07	+0.6
38.0	38.34	+0.3
	Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu, Iris
Assistant Manager - Inorganics



REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: MR WS CHAN
CLIENT: AECOM ASIA COMPANY LIMITED
ADDRESS: 13/F, TOWER 2, GRAND CENTRAL PLAZA,
138 SHATIN RURAL COMMITTEE ROAD,
SHATIN, HONG KONG

WORK ORDER: HK2535460
SUB-BATCH: 0
LABORATORY: HONG KONG
DATE RECEIVED: 19-Aug-2025
DATE OF ISSUE: 25-Aug-2025

GENERAL COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principle as practised by the laboratory or quoted from relevant international standards.

The validity of equipment/ meter performance only applies to the result(s) stated in the report.

This report superseded any previous report(s) with same work order number.

EQUIPMENT INFORMATION

Equipment information (Brand name, Model No., Serial No. and Equipment No.) is provided by client.

Equipment Type: Multifunctional Meter

Service Nature: Performance Check

Scope: Conductivity, Dissolved Oxygen, pH Value, Turbidity, Salinity and Temperature

Brand Name/ Model No.: [YSI]/ [ProDSS]

Serial No./ Equipment No.: [22J104777/22H104506]/ [W.026.37]

Date of Calibration: 19-August-2025

Ms. Lin Wai Yu, Iris
Assistant Manager - Inorganics

This report shall not be reproduced except in full without the written approval of the laboratory.

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



WORK ORDER: HK2535460
SUB-BATCH: 0
DATE OF ISSUE: 25-Aug-2025
CLIENT: AECOM ASIA COMPANY LIMITED

Equipment Type: Multifunctional Meter
Brand Name/ Model No.: [YSI]/ [ProDSS]
Serial No./ Equipment No.: [22J104777/22H104506]/ [W.026.37]
Date of Calibration: 19-August-2025 Date of Next Calibration: 19-November-2025

PARAMETERS:

Conductivity

Method Ref: APHA (23rd edition), 2510B

Expected Reading ($\mu\text{S}/\text{cm}$)	Displayed Reading ($\mu\text{S}/\text{cm}$)	Tolerance (%)
146.9	133.3	-9.3
6667	6559	-1.6
12890	12526	-2.8
58670	58241	-0.7
	Tolerance Limit (%)	± 10.0

Dissolved Oxygen

Method Ref: APHA (23rd edition), 4500O: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
1.95	2.02	+0.07
4.31	4.37	+0.06
6.64	6.68	+0.04
	Tolerance Limit (mg/L)	± 0.20

pH Value

Method Ref: APHA (23rd edition), 4500H: B

Expected Reading (pH unit)	Displayed Reading (pH unit)	Tolerance (pH unit)
4.0	4.15	+0.15
7.0	6.91	-0.09
10.0	10.01	+0.01
	Tolerance Limit (pH unit)	± 0.20

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu, Iris
Assistant Manager - Inorganics

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



WORK ORDER: HK2535460
SUB-BATCH: 0
DATE OF ISSUE: 25-Aug-2025
CLIENT: AECOM ASIA COMPANY LIMITED

Equipment Type: Multifunctional Meter
Brand Name/ Model No.: [YSI]/ [ProDSS]
Serial No./ Equipment No.: [22J104777/22H104506]/ [W.026.37]
Date of Calibration: 19-August-2025 Date of Next Calibration: 19-November-2025

PARAMETERS:

Turbidity

Method Ref: APHA (23rd edition), 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.09	--
4	3.95	-1.3
10	10.14	+1.4
20	20.68	+3.4
50	48.22	-3.6
100	98.59	-1.4
	Tolerance Limit (%)	±10.0

Salinity

Method Ref: APHA (23rd edition), 2520B

Expected Reading (ppt)	Displayed Reading (ppt)	Tolerance (%)
0	0.00	--
10	10.47	+4.7
20	20.81	+4.0
30	31.87	+6.2
	Tolerance Limit (%)	±10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu, Iris
Assistant Manager - Inorganics

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



WORK ORDER: HK2535460
SUB-BATCH: 0
DATE OF ISSUE: 25-Aug-2025
CLIENT: AECOM ASIA COMPANY LIMITED

Equipment Type: Multifunctional Meter
Brand Name/ Model No.: [YSI]/ [ProDSS]
Serial No./ Equipment No.: [22J104777/22H104506]/ [W.026.37]
Date of Calibration: 19-August-2025 Date of Next Calibration: 19-November-2025

PARAMETERS:

Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
10.0	9.6	-0.4
19.5	19.0	-0.5
39.5	39.3	-0.2
	Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu, Iris
Assistant Manager - Inorganics



APPENDIX D

Monitoring Schedule



Monitoring Schedule for October 2025

	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
Date			1-Oct	2-Oct	3-Oct	4-Oct	5-Oct
	Water Quality Monitoring		Water Quality Monitoring		AMS5, AMS6 - 24hr Dust		
Date	6-Oct	7-Oct	8-Oct	9-Oct	10-Oct	11-Oct	12-Oct
	AMS5, AMS6 - 1hr Dust, NMS5-Noise Water Quality Monitoring		Water Quality Monitoring	1st Dolphin Monitoring AMS5, AMS6 - 24hr Dust	AMS5, AMS6 - 1hr Dust Water Quality Monitoring		
Date	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct	18-Oct	19-Oct
	Water Quality Monitoring		AMS5, AMS6 - 24hr Dust Water Quality Monitoring	AMS5, AMS6 - 1hr Dust, NMS5-Noise	Water Quality Monitoring		
Date	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct	25-Oct	26-Oct
	Water Quality Monitoring	AMS5, AMS6 - 24hr Dust	AMS5, AMS6 - 1hr Dust, NMS5-Noise Water Quality Monitoring	1st Dolphin Monitoring	2nd Dolphin Monitoring Water Quality Monitoring		
Date	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct		
	2nd Dolphin Monitoring AMS5, AMS6 - 24hr Dust Water Quality Monitoring	AMS5, AMS6 - 1hr Dust, NMS5-Noise	Water Quality Monitoring		AMS5, AMS6 - 24hr Dust Water Quality Monitoring		

Monitoring Schedule for November 2025

	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
Date						1-Nov	2-Nov
Date	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov
	AMS5, AMS6 - 1hr Dust, NMS5-Noise Water Quality Monitoring		Water Quality Monitoring	AMS5, AMS6 - 24hr Dust	AMS5, AMS6 - 1hr Dust		
Date	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov
	Water Quality Monitoring	1st Dolphin Monitoring	1st Dolphin Monitoring AMS5, AMS6 - 24hr Dust Water Quality Monitoring	AMS5, AMS6 - 1hr Dust, NMS5-Noise	Water Quality Monitoring		
Date	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov
	Water Quality Monitoring	AMS5, AMS6 - 24hr Dust	AMS5, AMS6 - 1hr Dust, NMS5-Noise Water Quality Monitoring		Water Quality Monitoring		
Date	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov		
	AMS5, AMS6 - 24hr Dust Water Quality Monitoring	2nd Dolphin Monitoring AMS5, AMS6 - 1hr Dust, NMS5-Noise	2nd Dolphin Monitoring Water Quality Monitoring		AMS5, AMS6 - 24hr Dust Water Quality Monitoring		

Construction works will be completed early November 2025. However, until there is formal reply from EPD regarding termination of EM&A programme, the monitoring works in November 2025 will be continue to be carried out according to this tentative schedule.



APPENDIX E

Monitoring Data and Graphical Plots




Air Quality Monitoring Data

Project	Works	Date (yyyy-mm-dd)	Station	Time	Parameter	Results	Unit
HKLR	HY/2011/03	2025-10-06	AMS5	13:50	1-hr TSP	97	µg/m3
HKLR	HY/2011/03	2025-10-06	AMS5	14:50	1-hr TSP	115	µg/m3
HKLR	HY/2011/03	2025-10-06	AMS5	15:50	1-hr TSP	115	µg/m3
HKLR	HY/2011/03	2025-10-10	AMS5	13:55	1-hr TSP	78	µg/m3
HKLR	HY/2011/03	2025-10-10	AMS5	14:55	1-hr TSP	86	µg/m3
HKLR	HY/2011/03	2025-10-10	AMS5	15:55	1-hr TSP	86	µg/m3
HKLR	HY/2011/03	2025-10-16	AMS5	08:05	1-hr TSP	77	µg/m3
HKLR	HY/2011/03	2025-10-16	AMS5	09:05	1-hr TSP	90	µg/m3
HKLR	HY/2011/03	2025-10-16	AMS5	10:05	1-hr TSP	90	µg/m3
HKLR	HY/2011/03	2025-10-22	AMS5	13:15	1-hr TSP	76	µg/m3
HKLR	HY/2011/03	2025-10-22	AMS5	14:15	1-hr TSP	83	µg/m3
HKLR	HY/2011/03	2025-10-22	AMS5	15:15	1-hr TSP	83	µg/m3
HKLR	HY/2011/03	2025-10-28	AMS5	13:40	1-hr TSP	90	µg/m3
HKLR	HY/2011/03	2025-10-28	AMS5	14:40	1-hr TSP	97	µg/m3
HKLR	HY/2011/03	2025-10-28	AMS5	15:40	1-hr TSP	97	µg/m3
HKLR	HY/2011/03	2025-10-03	AMS5	08:00	24-hr TSP	33	µg/m3
HKLR	HY/2011/03	2025-10-09	AMS5	08:00	24-hr TSP	43	µg/m3
HKLR	HY/2011/03	2025-10-15	AMS5	08:00	24-hr TSP	34	µg/m3
HKLR	HY/2011/03	2025-10-21	AMS5	08:00	24-hr TSP	31	µg/m3
HKLR	HY/2011/03	2025-10-27	AMS5	08:00	24-hr TSP	84	µg/m3
HKLR	HY/2011/03	2025-10-31	AMS5	08:00	24-hr TSP	65	µg/m3
HKLR	HY/2011/03	2025-10-06	AMS6	08:05	1-hr TSP	87	µg/m3
HKLR	HY/2011/03	2025-10-06	AMS6	09:05	1-hr TSP	93	µg/m3
HKLR	HY/2011/03	2025-10-06	AMS6	10:05	1-hr TSP	93	µg/m3
HKLR	HY/2011/03	2025-10-10	AMS6	07:50	1-hr TSP	94	µg/m3
HKLR	HY/2011/03	2025-10-10	AMS6	08:50	1-hr TSP	118	µg/m3
HKLR	HY/2011/03	2025-10-10	AMS6	09:50	1-hr TSP	118	µg/m3
HKLR	HY/2011/03	2025-10-16	AMS6	13:10	1-hr TSP	96	µg/m3
HKLR	HY/2011/03	2025-10-16	AMS6	14:10	1-hr TSP	108	µg/m3
HKLR	HY/2011/03	2025-10-16	AMS6	15:10	1-hr TSP	108	µg/m3
HKLR	HY/2011/03	2025-10-22	AMS6	08:05	1-hr TSP	70	µg/m3
HKLR	HY/2011/03	2025-10-22	AMS6	09:05	1-hr TSP	82	µg/m3
HKLR	HY/2011/03	2025-10-22	AMS6	10:05	1-hr TSP	82	µg/m3
HKLR	HY/2011/03	2025-10-28	AMS6	07:55	1-hr TSP	77	µg/m3
HKLR	HY/2011/03	2025-10-28	AMS6	08:55	1-hr TSP	83	µg/m3
HKLR	HY/2011/03	2025-10-28	AMS6	09:55	1-hr TSP	83	µg/m3
HKLR	HY/2011/03	2025-10-03	AMS6	08:00	24-hr TSP	32	µg/m3
HKLR	HY/2011/03	2025-10-09	AMS6	08:00	24-hr TSP	27	µg/m3
HKLR	HY/2011/03	2025-10-15	AMS6	08:00	24-hr TSP	33	µg/m3
HKLR	HY/2011/03	2025-10-21	AMS6	08:00	24-hr TSP	24	µg/m3
HKLR	HY/2011/03	2025-10-27	AMS6	08:00	24-hr TSP	64	µg/m3
HKLR	HY/2011/03	2025-10-31	AMS6	08:00	24-hr TSP	65	µg/m3

Remarks:

1) The existing air quality monitoring location AMS6 - Dragonair / CNAC (Group) Building (HKIA) was handed over to Airport Authority Hong Kong on 31 March 2021. 1hr and 24 hr air quality monitoring at AMS6 was temporarily suspended starting from 1 April 2021.


Graphical Plot of 1-hour TSP at AMS5 and AMS6



Remark:

1) The existing air quality monitoring location AMS6 - Dragonair / CNAC (Group) Building (HKIA) was handed over to Airport Authority Hong Kong on 31 March 2021. 1-hr TSP monitoring at AMS6 was temporarily suspended from 1 April 2021 to 31 July 2024 and restarted from 7 August 2024.

Graphical Plot of 24-hour TSP at AMS5 and AMS6



Remarks:

- 1) The existing air quality monitoring location AMS6 - Dragonair / CNAC (Group) Building (HKIA) was handed over to Airport Authority Hong Kong on 31 March 2021. 24-hr TSP monitoring at AMS6 was temporarily suspended starting from 1 April 2021 to 31 July 2024 and restarted from 7 August 2024.

Noise Monitoring Data


Project	Works	Date (yyyy-mm-dd)	Station	Start Time	Wind Speed, m/s	1st set 5mins		2nd set 5mins		3rd set 5mins		4th set 5mins		5th set 5mins		6th set 5mins		Overall (30mins)*		Unit
						Leq:	L10:	L90:	Leq:	L10:	L90:	Leq:	L10:	L90:	Leq:	L10:	L90:	Leq:	L10:	
HKLR	HY/2011/03	2025-10-06	NMS5	13:45	<5	Leq:	56.1	Leq:	56.7	Leq:	56.6	Leq:	56.6	Leq:	58.4	Leq:	57.7	Leq:	60	dB(A)
						L10:	58.7	L10:	58.7	L10:	59.8	L10:	59.6	L10:	61.1	L10:	59.5	L10:	63	
						L90:	51.4	L90:	51.5	L90:	51.5	L90:	51.0	L90:	50.7	L90:	52.6	L90:	54	
HKLR	HY/2011/03	2025-10-16	NMS5	08:10	<5	Leq:	55.3	Leq:	52.4	Leq:	57.3	Leq:	56.3	Leq:	56.7	Leq:	54.4	Leq:	59	dB(A)
						L10:	57.2	L10:	53.8	L10:	60.9	L10:	57.9	L10:	60.7	L10:	56.4	L10:	61	
						L90:	51.7	L90:	50.5	L90:	51.1	L90:	52.4	L90:	51.2	L90:	51.2	L90:	54	
HKLR	HY/2011/03	2025-10-22	NMS5	13:05	<5	Leq:	58.0	Leq:	58.0	Leq:	56.7	Leq:	57.1	Leq:	58.3	Leq:	59.7	Leq:	61	dB(A)
						L10:	60.4	L10:	60.9	L10:	59.4	L10:	59.5	L10:	60.8	L10:	62.0	L10:	64	
						L90:	54.4	L90:	53.6	L90:	53.3	L90:	53.6	L90:	55.2	L90:	56.2	L90:	58	
HKLR	HY/2011/03	2025-10-28	NMS5	13:30	<5	Leq:	57.6	Leq:	56.6	Leq:	57.3	Leq:	55.6	Leq:	55.0	Leq:	55.2	Leq:	59	dB(A)
						L10:	59.4	L10:	58.5	L10:	59.3	L10:	57.7	L10:	57.5	L10:	58.1	L10:	61	
						L90:	53.4	L90:	54.0	L90:	54.4	L90:	52.4	L90:	51.2	L90:	51.0	L90:	56	

Remark:

(1)* A free field correction of +3 dB(A) was applied to the measured noise level.

Noise Monitoring Data

Graphical Plot of Noise Levels at NMS5



Remarks:

(1) A free field correction of +3 dB(A) was applied to the measured noise level.

Project	Works	Date (yyyy-mm-dd)	Tide	Weather Condition	Station	Time	Depth, m	Level	Level_Code	Replicate	Temperature, °C	pH	Salinity, ppt	DO, %	DO, mg/L	Turbidity, NTU	SS, mg/L
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS5	08:00:56	1.0	Surface	1	1	28.75	8.10	23.47	86.7	6.05	2.9	1.8
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS5	08:01:42	1.0	Surface	1	2	28.82	8.11	23.54	86.9	6.06	3.0	1.8
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS5	08:01:25	5.5	Middle	2	1	28.46	8.07	26.38	84.4	5.88	3.4	3.7
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS5	08:00:39	5.5	Middle	2	2	28.47	8.07	26.32	84.6	5.89	3.4	3.7
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS5	08:01:15	10.0	Bottom	3	1	28.42	8.07	26.67	84.8	5.89	3.4	2.5
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS5	08:00:28	10.0	Bottom	3	2	28.46	8.07	26.59	84.7	5.89	3.5	2.5
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS(MF)6	08:20:00	1.0	Surface	1	1	28.73	8.10	23.56	85.8	5.98	3.1	4.2
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS(MF)6	08:19:11	1.0	Surface	1	2	28.77	8.10	23.77	86.0	6.00	3.0	4.2
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS(MF)6	08:19:43	4.8	Bottom	3	1	28.52	8.06	26.06	84.1	5.84	3.4	3.1
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS(MF)6	08:18:55	4.8	Bottom	3	2	28.52	8.06	26.06	84.3	5.86	3.5	3.1
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS7	08:19:31	1.0	Surface	1	1	28.48	8.05	26.66	84.5	5.87	3.5	2.8
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS7	08:18:39	1.0	Surface	1	2	28.44	8.05	26.61	84.5	5.87	3.6	2.8
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS7	07:08:41	1.1	Bottom	3	1	28.87	8.11	23.97	85.8	5.96	1.9	3.5
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS7	07:07:49	1.1	Bottom	3	2	28.89	8.11	23.80	85.5	5.95	2.0	3.5
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS8(N)	07:07:30	1.0	Surface	1	1	28.47	8.05	26.85	83.7	5.80	2.4	3.2
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS8(N)	07:08:19	1.0	Surface	1	2	28.47	8.05	26.90	83.3	5.77	2.4	3.2
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS8(N)	07:07:18	12.6	Bottom	3	1	28.45	8.05	27.21	83.7	5.80	3.3	2.3
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS8(N)	07:08:08	12.6	Bottom	3	2	28.44	8.05	27.09	83.6	5.79	3.3	2.3
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS(MF)9	06:58:47	1.0	Surface	1	1	28.91	8.09	23.89	89.5	6.20	2.0	2.3
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS(MF)9	06:58:01	1.0	Surface	1	2	28.92	8.08	23.76	89.5	6.21	2.1	2.3
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS(MF)9	06:57:40	3.9	Bottom	3	1	28.61	8.05	26.05	86.5	6.00	2.6	2.1
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS(MF)9	06:58:31	3.9	Bottom	3	2	28.64	8.07	25.83	85.7	5.95	2.4	2.1
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS10(N)	06:58:18	1.0	Surface	1	1	28.56	8.05	26.83	84.6	5.88	3.2	3.2
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS10(N)	06:57:26	1.0	Surface	1	2	28.42	8.03	27.03	84.8	5.89	3.1	3.2
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS10(N)	09:13:30	2.3	Middle	2	1	28.72	8.12	23.75	87.0	6.07	3.2	2.1
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS10(N)	09:12:46	2.3	Middle	2	2	28.70	8.13	23.70	87.0	6.06	3.1	2.1
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS10(N)	09:13:15	3.5	Bottom	3	1	28.53	8.09	25.71	85.6	5.96	3.4	3
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	IS10(N)	09:12:32	3.5	Bottom	3	2	28.54	8.10	25.66	85.5	5.96	3.6	3
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR3(N)	09:12:18	1.0	Surface	1	1	28.43	8.09	26.45	85.2	5.93	3.7	3
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR3(N)	09:13:03	1.0	Surface	1	2	28.49	8.09	26.40	85.4	5.94	3.6	3
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR3(N)	20:32:30	1.1	Bottom	3	1	28.96	8.10	22.91	86.7	6.03	2.9	2.6
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR3(N)	20:31:40	1.1	Bottom	3	2	28.92	8.10	22.96	86.0	5.99	3.0	2.6
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR4(N3)	20:31:24	1.0	Surface	1	1	28.53	8.05	25.58	84.7	5.88	3.5	2.6
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR4(N3)	20:32:11	1.0	Surface	1	2	28.51	8.05	25.63	84.9	5.89	3.4	2.6
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR4(N3)	20:32:01	9.8	Bottom	3	1	28.53	8.05	25.97	84.4	5.87	3.9	3.1
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR4(N3)	20:31:12	9.8	Bottom	3	2	28.51	8.04	25.96	84.7	5.88	3.8	3.1
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR5(N)	20:20:55	1.0	Surface	1	1	28.94	8.11	22.81	87.5	6.09	3.0	2.3
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR5(N)	20:20:07	1.0	Surface	1	2	28.89	8.11	22.86	86.8	6.05	3.0	2.3
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR5(N)	20:20:40	4.7	Middle	2	1	28.58	8.05	25.12	84.9	5.90	3.4	2.4
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR5(N)	20:19:53	4.7	Middle	2	2	28.58	8.07	25.11	84.8	5.89	3.5	2.4
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR5(N)	20:20:27	8.4	Bottom	3	1	28.53	8.05	26.09	85.2	5.92	3.6	2.4
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR5(N)	20:19:39	8.4	Bottom	3	2	28.50	8.05	26.12	85.0	5.89	3.7	2.4
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR10A(N)	21:41:45	1.0	Surface	1	1	28.80	8.13	25.00	87.1	6.03	2.2	2
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR10A(N)	21:40:50	1.0	Surface	1	2	28.85	8.14	24.91	86.8	6.02	2.3	2
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR10A(N)	21:40:25	6.7	Middle	2	1	28.45	8.09	27.28	84.6	5.85	2.9	2.4
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR10A(N)	21:41:23	6.7	Middle	2	2	28.47	8.08	27.18	84.1	5.81	2.9	2.4
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR10A(N)	21:41:11	12.3	Bottom	3	1	28.50	8.09	27.30	84.7	5.85	3.3	2.2
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR10A(N)	21:39:55	12.3	Bottom	3	2	28.46	8.11	27.53	84.9	5.86	3.3	2.2
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR10B(N2)	21:53:09	1.0	Surface	1	1	28.82	8.11	25.07	86.1	5.95	2.1	2.5
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR10B(N2)	21:53:55	1.0	Surface	1	2	28.85	8.11	25.05	86.3	5.97	2.0	2.5
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR10B(N2)	21:52:55	3.8	Middle	2	1	28.61	8.09	26.51	84.7	5.86	2.5	2.9
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR10B(N2)	21:53:39	3.8	Middle	2	2	28.59	8.07	26.44	84.7	5.85	2.6	2.9
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR10B(N2)	21:52:41	6.6	Bottom	3	1	28.55	8.09	26.94	84.7	5.85	3.2	2.3
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	SR10B(N2)	21:53:23	6.6	Bottom	3	2	28.60	8.07	26.82	84.6	5.85	3.2	2.3
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	CS2(A)	19:19:43	1.0	Surface	1	1	28.82	8.13	23.09	89.9	6.27	2.7	2.3
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	CS2(A)	19:20:21	1.0	Surface	1	2	28.84	8.13	23.07	89.7	6.26	2.5	2.3
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	CS2(A)	19:20:08	3.4	Middle	2	1	28.59	8.09	25.12	87.3	6.08	3.4	2.8
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	CS2(A)	19:19:30	3.4	Middle	2	2	28.53	8.10	25.17	87.3	6.08	3.6	2.8
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	CS2(A)	19:19:58	5.8	Bottom	3	1	28.56	8.07	25.78	87.4	6.07	3.8	3.5
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	CS2(A)	19:19:19	5.8	Bottom	3	2	28.50	8.09	25.85	87.0	6.06	3.8	3.5
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	CS(MF)5	08:18:18	1.0	Surface	1	1	28.10	8.08	21.75	95.7	6.67	2.8	1.8
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	CS(MF)5	08:19:07	1.0	Surface	1	2	28.23	8.07	21.89	96.1	6.70	2.8	1.8
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	CS(MF)5	08:18:02	4.1	Middle	2	1	28.24	8.07	22.34	94.7	6.67	2.9	2.6
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	CS(MF)5	08:18:40	4.1	Middle	2	2	28.22	8.07	22.35	96.0	6.69	2.9	2.6
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	CS(MF)5	08:17:40	7.2	Bottom	3	1	27.96	8.07	22.39	94.2	6.62	2.9	2.3
HKLR	HY/2011/03	2025-10-01	Mid-Ebb	Fine	CS(MF)5	08:18:27	7.2	Bottom	3	2	28.14	8.07	22.39	95.9	6.69	2.9	2.3
HKLR	HY/2011/03	2025-10-01	Mid-Flood	Fine	IS5	08:09:45	1.0	Surface	1	1	28.25	8.07	22.07	93.0	6.56	2.9	2.6
HKLR	HY/2011/03	2025-10-01	Mid-Flood	Fine	IS5	08:10:12	1.0	Surface	1	2	28.30	8.06	22.02	93.0	6.56	2.9	2.6
HKLR	HY/2011/03	2025-10-01	Mid-Flood	Fine	IS5	08:09:29	1.0	Middle	2	1	28.03	8.07	22.10	92.2	6.50	2.9	2
HKLR	HY/2011/03	2025-10-01	Mid-Flood	Fine	IS5	08:09:56	1.0	Middle	2	2	28.23	8.07	21.75	93.2	6.57	2.9	2
HKLR	HY/2011/03	2025-10-01	Mid-Flood	Fine	IS5	07:59:14	1.0	Bottom	3	1	28.32	8.06	21.83	93.6	6.60	2.7	2.1
HKLR	HY/2011/03	2025-10-01	Mid-Flood	Fine	IS5	07:59:46	1.0	Bottom	3	2	28.32	8.06	21.80	93.6	6.60	2.7	2.1
HKLR	HY/2011/03	2025-10-01	Mid-Flood	Fine	IS(MF)6	07:58:53	1.0	Surface	1	1	28.21	8.06	22.11	93.2	6.57	2.7	3.7
HKLR	HY/2011/03	2025-10-01	Mid-Flood	Fine													

Project	Works	Date (yyyy-mm-dd)	Tide	Weather Condition	Station	Time	Depth, m	Level	Level_Code	Replicate	Temperature, °C	pH	Salinity, ppt	DO, %	DO, mg/L	Turbidity, NTU	SS, mg/L
HKLR	HY/2011/03	2025-10-01	Mid-Flood	Cloudy	CS2(A)	19:02:30	1.0	Surface	1	1	27.90	8.09	22.05	91.6	6.43	2.9	2.4
HKLR	HY/2011/03	2025-10-01	Mid-Flood	Cloudy	CS2(A)	19:02:53	1.0	Surface	1	2	28.10	8.10	22.14	92.6	6.49	2.9	2.4
HKLR	HY/2011/03	2025-10-01	Mid-Flood	Cloudy	CS2(A)	19:57:31	1.8	Middle	2	1	28.04	8.07	21.94	94.3	6.61	2.8	2.7
HKLR	HY/2011/03	2025-10-01	Mid-Flood	Cloudy	CS2(A)	19:58:07	1.8	Middle	2	2	28.04	8.08	21.94	94.1	6.60	2.8	2.7
HKLR	HY/2011/03	2025-10-01	Mid-Flood	Cloudy	CS2(A)	19:57:18	2.6	Bottom	3	1	27.93	8.06	22.09	94.2	6.61	2.8	1.8
HKLR	HY/2011/03	2025-10-01	Mid-Flood	Cloudy	CS2(A)	19:57:46	2.6	Bottom	3	2	27.94	8.07	22.13	94.3	6.61	2.8	1.8
HKLR	HY/2011/03	2025-10-01	Mid-Flood	Cloudy	CS(M)5	20:49:32	1.0	Surface	1	1	28.18	8.07	21.91	93.6	6.57	2.6	2
HKLR	HY/2011/03	2025-10-01	Mid-Flood	Cloudy	CS(M)5	20:50:49	1.0	Surface	1	2	28.11	8.06	21.95	93.0	6.52	2.7	2
HKLR	HY/2011/03	2025-10-01	Mid-Flood	Cloudy	CS(M)5	20:49:17	5.8	Middle	2	1	27.93	8.06	22.02	93.3	6.54	2.7	2.4
HKLR	HY/2011/03	2025-10-01	Mid-Flood	Cloudy	CS(M)5	20:50:00	5.8	Middle	2	2	27.92	8.06	22.45	92.3	6.48	2.7	2.4
HKLR	HY/2011/03	2025-10-01	Mid-Flood	Cloudy	CS(M)5	20:49:04	10.6	Bottom	3	1	27.90	8.06	22.41	93.3	6.55	2.6	1.8
HKLR	HY/2011/03	2025-10-01	Mid-Flood	Cloudy	CS(M)5	20:49:43	10.6	Bottom	3	2	27.89	8.06	22.46	92.2	6.47	2.7	1.8
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS5	09:55:04	1.0	Surface	1	1	28.71	8.10	24.50	88.2	6.11	2.7	3.6
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS5	09:54:15	1.0	Surface	1	2	28.65	8.09	24.45	87.7	6.08	2.7	3.6
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS5	09:54:46	5.5	Middle	2	1	28.44	8.08	26.59	86.1	5.96	2.9	4
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS5	09:53:57	5.5	Middle	2	2	28.45	8.08	26.55	86.0	5.95	2.9	4
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS5	09:54:34	9.9	Bottom	3	1	28.41	8.08	26.80	86.2	5.95	3.2	3.8
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS5	09:53:44	9.9	Bottom	3	2	28.44	8.08	26.75	86.2	5.95	3.1	3.8
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS(M)6	10:03:37	1.0	Surface	1	1	28.70	8.10	24.70	86.8	6.00	2.7	5
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS(M)6	10:04:33	1.0	Surface	1	2	28.67	8.10	24.56	86.6	5.99	2.7	5
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS(M)6	10:04:15	4.7	Bottom	3	1	28.50	8.07	26.37	85.4	5.90	3.0	4.3
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS(M)6	10:03:20	4.7	Bottom	3	2	28.49	8.07	26.37	85.7	5.92	3.0	4.3
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS7	10:03:03	1.0	Surface	1	1	28.43	8.07	26.78	85.8	5.92	3.2	3.5
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS7	10:04:00	1.0	Surface	1	2	28.46	8.07	26.81	85.7	5.92	3.2	3.5
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS7	09:02:04	1.1	Bottom	3	1	28.82	8.09	24.94	86.5	5.96	1.9	3.9
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS7	09:01:09	1.1	Bottom	3	2	28.84	8.09	24.82	86.6	5.98	1.9	3.9
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS8(N)	09:00:49	1.0	Surface	1	1	28.49	8.06	27.04	85.3	5.87	2.2	4.7
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS8(N)	09:01:41	1.0	Surface	1	2	28.49	8.06	27.08	84.7	5.83	2.2	4.7
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS8(N)	09:00:36	12.5	Bottom	3	1	28.48	8.06	27.30	85.3	5.88	2.7	3.8
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS8(N)	09:01:29	12.5	Bottom	3	2	28.48	8.06	27.22	84.9	5.85	2.7	3.8
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS(M)9	08:49:48	1.0	Surface	1	1	28.85	8.08	24.88	90.2	6.20	2.0	4.3
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS(M)9	08:48:57	1.0	Surface	1	2	28.86	8.06	24.78	89.8	6.19	2.1	4.3
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS(M)9	08:48:37	3.8	Bottom	3	1	28.60	8.05	26.44	87.6	6.04	2.3	5
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS(M)9	08:49:29	3.8	Bottom	3	2	28.62	8.06	26.28	86.5	5.97	2.2	5
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS10(N)	08:49:15	1.0	Surface	1	1	28.56	8.05	27.01	85.9	5.93	2.7	4.2
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS10(N)	08:48:21	1.0	Surface	1	2	28.44	8.04	27.16	86.1	5.94	2.7	4.2
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS10(N)	10:55:16	2.2	Middle	2	1	28.56	8.11	24.70	88.2	6.12	2.9	3.9
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS10(N)	10:54:27	2.2	Middle	2	2	28.55	8.12	24.67	88.3	6.13	2.9	3.9
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS10(N)	10:55:01	3.4	Bottom	3	1	28.41	8.09	26.14	87.2	6.04	3.1	4.4
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	IS10(N)	10:54:12	3.4	Bottom	3	2	28.42	8.10	26.09	87.2	6.05	3.3	4.4
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR3(N)	10:54:48	1.0	Surface	1	1	28.37	8.09	26.64	87.0	6.03	3.4	3.6
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR3(N)	10:53:58	1.0	Surface	1	2	28.32	8.09	26.68	86.9	6.02	3.3	3.6
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR3(N)	17:33:59	1.1	Bottom	3	1	28.64	8.09	22.78	87.0	6.05	2.9	4.2
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR3(N)	17:34:53	1.1	Bottom	3	2	28.69	8.09	22.73	87.5	6.09	2.9	4.2
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR4(N3)	17:33:42	1.0	Surface	1	1	28.29	8.06	24.98	86.1	5.98	3.3	4.4
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR4(N3)	17:34:34	1.0	Surface	1	2	28.28	8.06	25.01	86.1	5.98	3.2	4.4
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR4(N3)	17:33:29	9.8	Bottom	3	1	28.29	8.06	25.26	86.3	5.99	3.4	4.4
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR4(N3)	17:34:22	9.8	Bottom	3	2	28.32	8.06	25.25	86.0	5.98	3.5	4.4
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR5(N)	17:23:32	1.0	Surface	1	1	28.66	8.09	22.65	88.3	6.16	2.8	4
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR5(N)	17:22:42	1.0	Surface	1	2	28.61	8.09	22.70	87.7	6.11	2.8	4
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR5(N)	17:23:16	4.7	Middle	2	1	28.34	8.06	24.61	86.5	6.01	3.1	3.8
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR5(N)	17:22:27	4.7	Middle	2	2	28.33	8.07	24.60	86.4	6.00	3.2	3.8
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR5(N)	17:23:03	8.4	Bottom	3	1	28.29	8.06	25.35	86.6	6.02	3.4	3.7
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR5(N)	17:22:12	8.4	Bottom	3	2	28.27	8.06	25.37	86.6	6.01	3.4	3.7
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR10A(N)	18:28:04	1.0	Surface	1	1	28.57	8.11	24.79	88.1	6.11	2.3	3.9
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR10A(N)	18:27:02	1.0	Surface	1	2	28.60	8.12	24.73	87.9	6.10	2.3	3.9
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR10A(N)	18:27:37	6.9	Middle	2	1	28.25	8.08	26.53	85.5	5.91	2.7	4
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR10A(N)	18:26:39	6.9	Middle	2	2	28.22	8.09	26.66	86.1	5.97	2.6	4
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR10A(N)	18:27:23	12.8	Bottom	3	1	28.29	8.08	26.60	85.8	5.93	2.8	4
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR10A(N)	18:26:14	12.8	Bottom	3	2	28.23	8.10	26.82	86.4	5.98	2.8	4
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR10B(N2)	18:37:44	1.0	Surface	1	1	28.58	8.10	24.86	87.2	6.03	2.2	4.5
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR10B(N2)	18:38:37	1.0	Surface	1	2	28.60	8.10	24.88	86.9	6.02	2.1	4.5
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR10B(N2)	18:37:29	3.8	Middle	2	1	28.38	8.09	26.02	85.7	5.93	2.4	5.9
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR10B(N2)	18:38:20	3.8	Middle	2	2	28.35	8.07	25.97	85.7	5.93	2.5	5.9
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR10B(N2)	18:38:00	6.5	Bottom	3	1	28.38	8.07	26.24	85.7	5.93	2.8	6.6
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	SR10B(N2)	18:37:14	6.5	Bottom	3	2	28.33	8.09	26.36	85.8	5.94	2.8	6.6
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	CS2(A)	16:24:01	1.0	Surface	1	1	28.45	8.10	22.91	91.1	6.36	2.7	6.2
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	CS2(A)	16:24:43	1.0	Surface	1	2	28.48	8.10	22.86	90.6	6.33	2.6	6.2
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	CS2(A)	16:24:28	3.4	Middle	2	1	28.24	8.08	24.61	88.5	6.18	3.3	6.2
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	CS2(A)	16:23:47	3.4	Middle	2	2	28.19	8.08	24.64	88.9	6.20	3.4	6.2
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	CS2(A)	16:23:33	5.8	Bottom	3	1	28.16	8.08	25.22	88.7	6.19	3.6	6.5
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	CS2(A)	16:24:18	5.8	Bottom	3	2	28.22	8.07	25.15	88.7	6.17	3.5	6.5
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	CS(M)5	10:38:49	1.0	Surface	1	1	28.56	8.06	24.22	89.1	6.20	2.5	4
HKLR	HY/2011/03	2025-10-03	Mid-Ebb	Fine	CS(M)5												

Project	Works	Date (yyyy-mm-dd)	Tide	Weather Condition	Station	Time	Depth, m	Level	Level_Code	Replicate	Temperature, °C	pH	Salinity, ppt	DO, %	DO, mg/L	Turbidity, NTU	SS, mg/L
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	SR10A(N)	16:47:08	1.0	Surface	1	1	28.58	8.08	24.25	93.3	6.60	2.7	5.8
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	SR10A(N)	16:47:30	1.0	Surface	1	2	28.58	8.07	24.28	93.6	6.62	2.7	5.8
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	SR10A(N)	17:22:30	2.0	Middle	2	1	28.51	8.06	23.81	93.1	6.69	2.5	3.9
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	SR10A(N)	17:22:51	2.0	Middle	2	2	28.54	8.07	23.79	93.9	6.75	2.5	3.9
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	SR10A(N)	17:22:41	3.0	Bottom	3	1	28.49	8.06	24.16	93.0	6.69	2.7	5.9
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	SR10A(N)	17:22:18	3.0	Bottom	3	2	28.39	8.06	24.46	92.2	6.62	2.7	5.9
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	SR10B(N2)	16:58:11	1.0	Surface	1	1	28.66	8.07	24.17	93.5	6.61	2.5	4.5
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	SR10B(N2)	16:57:45	1.0	Surface	1	2	28.65	8.07	24.17	92.9	6.56	2.5	4.5
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	SR10B(N2)	16:57:58	1.0	Middle	2	1	28.64	8.07	24.32	92.9	6.57	2.7	4.9
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	SR10B(N2)	16:57:35	1.0	Middle	2	2	28.58	8.07	24.52	92.6	6.54	2.7	4.9
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	SR10B(N2)	16:13:27	1.0	Bottom	3	1	28.68	8.06	24.12	94.4	6.67	2.9	5.1
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	SR10B(N2)	16:13:04	1.0	Bottom	3	2	28.68	8.06	24.02	93.0	6.59	2.7	5.1
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	CS2(A)	16:13:14	1.0	Surface	1	1	28.67	8.06	23.95	92.7	6.57	2.8	4.2
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	CS2(A)	16:12:51	1.0	Surface	1	2	28.62	8.06	24.28	91.9	6.44	2.9	4.2
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	CS2(A)	17:14:01	2.0	Middle	2	1	28.48	8.08	23.74	94.0	6.76	2.5	3.6
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	CS2(A)	17:13:43	2.0	Middle	2	2	28.61	8.06	24.01	91.8	6.50	2.6	3.6
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	CS2(A)	17:13:52	2.9	Bottom	3	1	28.47	8.06	24.08	93.2	6.70	2.7	4.1
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	CS2(A)	17:13:31	2.9	Bottom	3	2	28.42	8.05	24.48	90.8	6.43	2.8	4.1
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	CS(MF)5	18:01:09	1.0	Surface	1	1	28.49	8.07	24.00	90.5	6.50	2.3	3.8
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	CS(MF)5	18:01:57	1.0	Surface	1	2	28.48	8.08	24.09	91.1	6.53	2.3	3.8
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	CS(MF)5	18:01:40	6.4	Middle	2	1	27.92	8.02	26.86	87.6	6.29	2.5	3.6
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	CS(MF)5	18:00:51	6.4	Middle	2	2	27.89	8.02	27.05	87.7	6.31	2.5	3.6
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	CS(MF)5	18:01:27	11.8	Bottom	3	1	27.85	8.03	26.90	86.5	6.21	2.7	2.8
HKLR	HY/2011/03	2025-10-03	Mid-Flood	Fine	CS(MF)5	18:00:38	11.8	Bottom	3	2	27.80	8.02	27.79	86.0	6.17	2.7	2.8
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS5	11:07:57	1.0	Surface	1	1	28.73	8.12	27.03	84.8	5.85	2.6	6.3
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS5	11:08:39	1.0	Surface	1	2	28.81	8.12	27.00	85.4	5.87	2.6	6.3
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS5	11:07:41	4.4	Middle	2	1	28.50	8.10	28.06	83.6	5.77	2.8	4.8
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS5	11:08:24	4.4	Middle	2	2	28.53	8.10	27.95	83.8	5.78	2.8	4.8
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS5	11:07:30	7.7	Bottom	3	1	28.48	8.10	28.32	83.5	5.76	2.9	5.4
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS5	11:08:13	7.7	Bottom	3	2	28.50	8.09	28.28	83.7	5.77	3.0	5.4
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS(MF)6	11:15:39	1.0	Surface	1	1	28.76	8.12	27.15	87.1	6.01	2.6	5.3
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS(MF)6	11:15:13	1.0	Surface	1	2	28.75	8.13	26.93	86.2	5.95	2.5	5.3
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS(MF)6	11:15:30	2.2	Bottom	3	1	28.71	8.12	27.34	85.2	5.88	2.7	5.4
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS(MF)6	11:15:02	2.2	Bottom	3	2	28.65	8.13	27.29	84.1	5.80	2.8	5.4
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS7	11:25:49	1.0	Surface	1	1	28.78	8.13	27.05	86.7	5.99	2.6	5.2
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS7	11:25:28	1.0	Surface	1	2	28.74	8.12	27.12	86.3	5.95	2.7	5.2
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS7	11:25:19	2.3	Bottom	3	1	28.69	8.13	27.29	86.0	5.94	2.8	5.1
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS7	11:25:37	2.3	Bottom	3	2	28.70	8.12	27.28	86.1	5.94	2.8	5.1
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS8(N)	11:59:45	1.0	Surface	1	1	28.67	8.12	26.96	85.1	5.92	2.7	5.8
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS8(N)	12:00:03	1.0	Surface	1	2	28.69	8.13	26.94	85.7	5.96	2.7	5.8
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS8(N)	11:59:54	3.1	Bottom	3	1	28.65	8.11	27.21	85.1	5.92	2.9	5.5
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS8(N)	11:59:34	3.1	Bottom	3	2	28.54	8.11	27.39	84.6	5.88	2.9	5.5
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS(MF)9	11:34:49	1.0	Surface	1	1	28.77	8.12	27.14	86.1	5.93	2.5	5.8
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS(MF)9	11:34:27	1.0	Surface	1	2	28.76	8.12	27.13	85.6	5.90	2.6	5.8
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS(MF)9	11:34:37	2.6	Bottom	3	1	28.73	8.12	27.33	85.6	5.90	2.7	4.5
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS(MF)9	11:34:18	2.6	Bottom	3	2	28.67	8.12	27.42	85.4	5.89	2.7	4.5
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS10(N)	12:06:11	1.0	Surface	1	1	28.45	8.13	26.39	80.0	5.50	3.0	5
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS10(N)	12:06:56	1.0	Surface	1	2	28.49	8.13	26.36	80.5	5.53	2.9	5
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS10(N)	12:05:57	5.4	Middle	2	1	28.18	8.11	27.59	79.5	5.45	3.1	4.6
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS10(N)	12:06:39	5.4	Middle	2	2	28.18	8.12	27.59	79.5	5.46	3.1	4.6
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS10(N)	12:06:29	9.7	Bottom	3	1	28.21	8.12	27.69	79.5	5.46	3.2	5.7
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	IS10(N)	12:05:50	9.7	Bottom	3	2	28.17	8.11	27.73	79.6	5.46	3.1	5.7
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR3(N)	10:53:28	1.0	Surface	1	1	28.80	8.12	27.06	86.3	5.95	2.7	5.4
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR3(N)	10:53:48	1.0	Surface	1	2	28.81	8.12	27.12	87.6	6.04	2.8	5.4
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR3(N)	10:53:36	2.3	Bottom	3	1	28.79	8.12	27.06	85.8	5.92	2.8	5.5
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR3(N)	10:53:16	2.3	Bottom	3	2	28.73	8.12	27.24	84.7	5.82	2.9	5.5
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR4(N3)	11:49:14	1.0	Surface	1	1	28.65	8.13	26.95	85.4	5.94	2.7	5.3
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR4(N3)	11:48:58	1.0	Surface	1	2	28.73	8.12	27.05	84.3	5.82	2.8	5.3
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR4(N3)	11:49:06	2.8	Bottom	3	1	28.63	8.11	27.20	84.6	5.89	2.9	5.4
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR4(N3)	11:48:48	2.8	Bottom	3	2	28.59	8.11	27.37	83.2	5.74	3.0	5.4
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR5(N)	11:57:41	1.0	Surface	1	1	28.49	8.13	26.33	81.0	5.57	2.8	4.8
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR5(N)	11:56:57	1.0	Surface	1	2	28.42	8.13	26.36	80.7	5.54	2.8	4.8
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR5(N)	11:57:26	4.8	Middle	2	1	28.24	8.11	27.37	79.9	5.48	2.9	5
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR5(N)	11:56:42	4.8	Middle	2	2	28.22	8.12	27.36	79.9	5.48	3.0	5
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR5(N)	11:56:30	8.6	Bottom	3	1	28.18	8.11	27.76	80.0	5.49	3.2	5
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR5(N)	11:57:15	8.6	Bottom	3	2	28.19	8.11	27.74	80.0	5.49	3.2	5
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR10A(N)	13:00:54	1.0	Surface	1	1	28.46	8.13	27.48	81.4	5.57	2.4	5.6
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR10A(N)	12:59:59	1.0	Surface	1	2	28.46	8.14	27.45	81.0	5.55	2.4	5.6
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR10A(N)	12:59:40	6.8	Middle	2	1	28.15	8.13	28.49	79.4	5.44	2.7	5.3
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR10A(N)	13:00:31	6.8	Middle	2	2	28.16	8.12	28.43	78.9	5.40	2.7	5.3
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR10A(N)	12:59:22	12.6	Bottom	3	1	28.15	8.13	28.57	79.9	5.47	2.8	5.1
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR10A(N)	13:00:19	12.6	Bottom	3	2	28.19	8.12	28.46	79.3	5.43	2.8	5.1
HKLR	HY/2011/03	2025-10-06	Mid-Ebb	Fine	SR10B(N2)	13:10:33	1.0	Surface	1	1	28.44	8.13	27.52	80.4	5.50	2.4	7.2
HKLR	HY/2011/03	2025-10-06															

Project	Works	Date (yyyy-mm-dd)	Tide	Weather Condition	Station	Time	Depth, m	Level	Level_Code	Replicate	Temperature, °C	pH	Salinity, ppt	DO, %	DO, mg/L	Turbidity, NTU	SS, mg/L
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR3(N)	06:45:08	2.4	Bottom	3	1	28.65	8.11	27.47	81.3	5.55	2.9	7.1
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR3(N)	06:44:50	2.4	Bottom	3	2	28.56	8.11	27.54	80.5	5.50	2.9	7.1
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR4(N3)	05:48:10	1.0	Surface	1	1	28.69	8.12	26.99	82.9	5.68	2.4	4.7
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR4(N3)	05:47:50	1.0	Surface	1	2	28.62	8.12	26.99	83.0	5.68	2.4	4.7
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR4(N3)	05:48:00	2.9	Bottom	3	1	28.56	8.10	27.47	82.6	5.64	2.6	5.1
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR4(N3)	05:47:38	2.9	Bottom	3	2	28.52	8.11	27.56	82.9	5.67	2.6	5.1
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR5(N)	06:01:15	1.0	Surface	1	1	28.44	8.13	27.24	80.2	5.49	2.7	6.3
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR5(N)	06:00:26	1.0	Surface	1	2	28.46	8.13	27.31	80.3	5.50	2.7	6.3
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR5(N)	06:00:58	4.8	Middle	2	1	28.27	8.12	28.19	79.2	5.43	2.8	5.5
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR5(N)	06:00:12	4.8	Middle	2	2	28.25	8.12	28.20	79.4	5.44	2.8	5.5
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR5(N)	06:00:46	8.6	Bottom	3	1	28.23	8.12	28.43	79.5	5.45	3.1	5.2
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR5(N)	05:59:58	8.6	Bottom	3	2	28.21	8.12	28.42	79.6	5.45	3.0	5.2
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR10A(N)	04:59:26	1.0	Surface	1	1	28.62	8.13	27.50	80.1	5.47	2.3	5.3
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR10A(N)	04:58:36	1.0	Surface	1	2	28.65	8.12	27.43	79.7	5.45	2.3	5.3
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR10A(N)	04:58:18	6.7	Middle	2	1	28.29	8.12	28.66	78.5	5.36	2.4	4.2
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR10A(N)	04:59:06	6.7	Middle	2	2	28.29	8.11	28.67	78.3	5.35	2.5	4.2
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR10A(N)	04:58:55	12.4	Bottom	3	1	28.29	8.11	28.74	78.7	5.37	2.7	5
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR10A(N)	04:58:05	12.4	Bottom	3	2	28.29	8.11	28.78	78.8	5.39	2.7	5
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR10B(N2)	04:47:58	1.0	Surface	1	1	28.66	8.14	27.46	83.2	5.67	2.3	4.7
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR10B(N2)	04:47:11	1.0	Surface	1	2	28.68	8.12	27.40	83.3	5.69	2.4	4.7
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR10B(N2)	04:46:51	3.9	Middle	2	1	28.39	8.11	28.30	81.0	5.54	2.5	4.8
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR10B(N2)	04:47:40	3.9	Middle	2	2	28.42	8.12	28.20	80.2	5.48	2.4	4.8
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR10B(N2)	04:47:27	6.7	Bottom	3	1	28.36	8.12	28.61	79.3	5.43	2.7	6.4
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	SR10B(N2)	04:46:36	6.7	Bottom	3	2	28.25	8.11	28.73	79.5	5.44	2.7	6.4
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	CS2(A)	06:51:09	1.0	Surface	1	1	28.37	8.13	27.31	80.9	5.55	2.8	5.9
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	CS2(A)	06:50:17	1.0	Surface	1	2	28.36	8.14	27.30	80.9	5.55	2.8	5.9
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	CS2(A)	06:50:55	3.4	Middle	2	1	28.23	8.13	28.06	79.9	5.49	2.9	4.8
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	CS2(A)	06:50:03	3.4	Middle	2	2	28.23	8.13	28.03	79.9	5.49	3.0	4.8
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	CS2(A)	06:50:36	5.7	Bottom	3	1	28.17	8.13	28.36	80.0	5.49	3.2	6.3
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	CS2(A)	06:49:49	5.7	Bottom	3	2	28.13	8.13	28.38	79.9	5.48	3.1	6.3
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	CS(MF)5	04:59:41	1.0	Surface	1	1	28.66	8.11	27.10	82.0	5.57	2.3	5.4
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	CS(MF)5	04:58:51	1.0	Surface	1	2	28.63	8.10	27.14	81.5	5.57	2.4	5.4
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	CS(MF)5	04:59:22	6.3	Middle	2	1	28.25	8.09	28.45	79.4	5.42	2.5	5.2
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	CS(MF)5	04:58:35	6.3	Middle	2	2	28.26	8.08	28.47	79.9	5.45	2.6	5.2
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	CS(MF)5	04:58:22	11.6	Bottom	3	1	28.25	8.08	28.98	78.6	5.39	2.8	4.3
HKLR	HY/2011/03	2025-10-06	Mid-Flood	Fine	CS(MF)5	04:59:10	11.6	Bottom	3	2	28.18	8.08	29.03	78.8	5.34	2.8	4.3
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	ISS	12:42:30	1.0	Surface	1	1	28.92	8.13	26.97	86.4	5.99	2.3	4.3
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	ISS	12:43:08	1.0	Surface	1	2	28.94	8.13	26.98	86.5	5.99	2.4	4.3
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	ISS	12:42:17	4.4	Middle	2	1	28.69	8.12	27.58	85.4	5.92	2.6	5.1
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	ISS	12:42:55	4.4	Middle	2	2	28.70	8.12	27.54	85.4	5.92	2.6	5.1
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	ISS	12:42:07	7.8	Bottom	3	1	28.67	8.12	27.78	85.8	5.95	2.7	4.4
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	ISS	12:42:45	7.8	Bottom	3	2	28.70	8.11	27.72	85.6	5.93	2.7	4.4
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS(MF)6	12:52:59	1.0	Surface	1	1	28.96	8.13	27.02	89.3	6.19	2.4	6.5
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS(MF)6	12:52:37	1.0	Surface	1	2	28.93	8.14	26.92	88.5	6.14	2.4	6.5
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS(MF)6	12:52:50	2.2	Bottom	3	1	28.91	8.14	27.11	87.8	6.08	2.5	6.4
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS(MF)6	12:52:28	2.2	Bottom	3	2	28.86	8.14	27.11	86.9	6.02	2.6	6.4
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS7	13:00:39	1.0	Surface	1	1	28.97	8.14	26.97	88.3	6.12	2.3	4.5
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS7	13:00:20	1.0	Surface	1	2	28.94	8.13	27.01	88.3	6.11	2.4	4.5
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS7	13:00:12	2.4	Bottom	3	1	28.90	8.14	27.09	88.1	6.11	2.5	5
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS7	13:00:28	2.4	Bottom	3	2	28.91	8.13	27.09	88.0	6.10	2.5	5
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS8(N)	13:37:32	1.0	Surface	1	1	28.93	8.14	26.91	87.6	6.09	2.3	5.6
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS8(N)	13:37:13	1.0	Surface	1	2	28.90	8.13	26.92	87.2	6.07	2.4	5.6
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS8(N)	13:37:23	2.9	Bottom	3	1	28.89	8.12	27.04	87.3	6.07	2.5	5.1
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS8(N)	13:37:03	2.9	Bottom	3	2	28.82	8.12	27.14	87.0	6.05	2.5	5.1
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS(MF)9	13:11:50	1.0	Surface	1	1	28.97	8.13	27.01	88.0	6.09	2.3	5.5
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS(MF)9	13:11:21	1.0	Surface	1	2	28.94	8.13	27.01	87.7	6.07	2.4	5.5
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS(MF)9	13:11:34	2.7	Bottom	3	1	28.93	8.13	27.11	87.6	6.07	2.5	4.1
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS(MF)9	13:11:13	2.7	Bottom	3	2	28.89	8.13	27.15	87.6	6.07	2.4	4.1
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS10(N)	13:34:17	1.0	Surface	1	1	28.68	8.16	27.05	87.4	5.97	2.5	4.5
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS10(N)	13:33:07	1.0	Surface	1	2	28.68	8.16	27.04	87.4	5.97	2.5	4.5
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS10(N)	13:32:52	5.3	Middle	2	1	28.46	8.14	27.72	86.2	5.88	2.6	4.4
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS10(N)	13:34:00	5.3	Middle	2	2	28.42	8.14	27.88	86.1	5.88	2.6	4.4
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS10(N)	13:32:32	9.6	Bottom	3	1	28.45	8.13	27.79	86.4	5.90	2.7	4.3
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	IS10(N)	13:33:48	9.6	Bottom	3	2	28.38	8.14	27.99	85.8	5.86	2.7	4.3
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	SR3(N)	12:26:54	1.0	Surface	1	1	29.00	8.13	26.99	89.4	6.19	2.5	5.7
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	SR3(N)	12:26:34	1.0	Surface	1	2	28.98	8.13	26.97	88.4	6.12	2.5	5.7
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	SR3(N)	12:26:43	2.3	Bottom	3	1	28.95	8.13	26.98	87.8	6.08	2.5	4.6
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	SR3(N)	12:26:22	2.3	Bottom	3	2	28.92	8.14	27.06	87.4	6.04	2.6	4.6
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	SR4(N3)	13:25:50	1.0	Surface	1	1	28.89	8.14	26.92	87.2	6.07	2.3	4.7
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	SR4(N3)	13:25:32	1.0	Surface	1	2	28.93	8.13	26.97	86.7	6.00	2.4	4.7
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	SR4(N3)	13:25:41	2.9	Bottom	3	1	28.87	8.12	27.05	86.7	6.03	2.5	4.8
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	SR4(N3)	13:25:22	2.9	Bottom	3	2	28.83	8.12	27.15	86.1	5.96	2.5	4.8
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine	SR5(N)	13:21:29	1.0	Surface	1	1	28.72	8.15	27.00	88.0	6.01	2.4	4.5
HKLR	HY/2011/03	2025-10-08	Mid-Ebb	Fine</													

Project	Works	Date (yyyy-mm-dd)	Tide	Weather Condition	Station	Time	Depth, m	Level	Level_Code	Replicate	Temperature, °C	pH	Salinity, ppt	DO, %	DO, mg/L	Turbidity, NTU	SS, mg/L
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	IS(MF)9	07:51:31	1.0	Surface	1	1	28.96	8.14	26.93	86.4	5.96	2.3	4.7
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	IS(MF)9	07:51:12	1.0	Surface	1	2	28.93	8.15	26.95	86.1	5.93	2.4	4.7
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	IS(MF)9	07:51:19	2.6	Bottom	3	1	28.90	8.14	27.15	85.8	5.91	2.7	5.2
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	IS(MF)9	07:51:01	2.6	Bottom	3	2	28.81	8.14	27.17	85.3	5.87	2.6	5.2
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	IS10(N)	07:42:54	1.0	Surface	1	1	28.70	8.15	27.33	88.3	6.04	2.4	5
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	IS10(N)	07:42:08	1.0	Surface	1	2	28.66	8.14	27.33	88.7	6.06	2.3	5
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	IS10(N)	07:42:37	5.4	Middle	2	1	28.37	8.13	28.20	85.2	5.83	2.6	5.6
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	IS10(N)	07:41:50	5.4	Middle	2	2	28.35	8.13	28.23	86.1	5.89	2.5	5.6
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	IS10(N)	07:41:38	9.8	Bottom	3	1	28.33	8.13	28.35	85.0	5.81	2.7	4.6
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	IS10(N)	07:42:25	9.8	Bottom	3	2	28.37	8.13	28.24	85.1	5.81	2.7	4.6
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR3(N)	08:35:45	1.0	Surface	1	1	28.90	8.14	27.04	85.3	5.88	2.5	5.9
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR3(N)	08:36:02	1.0	Surface	1	2	28.93	8.14	27.02	85.7	5.91	2.4	5.9
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR3(N)	08:35:52	2.4	Bottom	3	1	28.88	8.13	27.16	85.0	5.86	2.5	5.2
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR3(N)	08:35:34	2.4	Bottom	3	2	28.79	8.13	27.21	84.4	5.82	2.6	5.2
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR4(N3)	07:39:09	1.0	Surface	1	1	28.90	8.14	26.94	85.5	5.91	2.3	3.9
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR4(N3)	07:38:48	1.0	Surface	1	2	28.83	8.14	26.95	85.6	5.91	2.3	3.9
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR4(N3)	07:38:58	3.0	Bottom	3	1	28.73	8.12	27.35	85.2	5.87	2.5	6
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR4(N3)	07:38:36	3.0	Bottom	3	2	28.70	8.13	27.38	85.4	5.89	2.5	6
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR5(N)	07:51:44	1.0	Surface	1	1	28.59	8.16	27.44	86.5	5.91	2.5	4.6
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR5(N)	07:50:53	1.0	Surface	1	2	28.64	8.15	27.42	87.0	5.94	2.5	4.6
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR5(N)	07:51:28	4.9	Middle	2	1	28.43	8.14	28.05	85.2	5.83	2.6	4.5
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR5(N)	07:50:38	4.9	Middle	2	2	28.41	8.14	28.06	85.5	5.84	2.6	4.5
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR5(N)	07:50:26	8.8	Bottom	3	1	28.39	8.14	28.19	86.0	5.88	2.7	5
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR5(N)	07:51:16	8.8	Bottom	3	2	28.40	8.13	28.19	86.0	5.88	2.7	5
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR10A(N)	06:52:11	1.0	Surface	1	1	28.82	8.17	27.57	86.0	5.86	2.3	5.1
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR10A(N)	06:51:21	1.0	Surface	1	2	28.86	8.16	27.51	86.2	5.87	2.3	5.1
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR10A(N)	06:51:51	6.8	Middle	2	1	28.39	8.14	28.64	83.3	5.68	2.4	4.2
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR10A(N)	06:51:01	6.8	Middle	2	2	28.38	8.14	28.66	83.9	5.72	2.3	4.2
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR10A(N)	06:51:39	12.5	Bottom	3	1	28.37	8.14	28.74	83.3	5.67	2.6	3.9
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR10A(N)	06:50:48	12.5	Bottom	3	2	28.37	8.14	28.77	83.4	5.69	2.6	3.9
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR10B(N2)	06:41:58	1.0	Surface	1	1	28.84	8.16	27.56	89.2	6.07	2.3	5.4
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR10B(N2)	06:41:12	1.0	Surface	1	2	28.87	8.15	27.47	89.7	6.11	2.3	5.4
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR10B(N2)	06:41:43	3.9	Middle	2	1	28.56	8.14	28.16	86.5	5.89	2.5	3.1
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR10B(N2)	06:40:54	3.9	Middle	2	2	28.53	8.13	28.21	86.9	5.92	2.5	3.1
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR10B(N2)	06:41:28	6.7	Bottom	3	1	28.54	8.14	28.59	84.5	5.77	2.6	4.3
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	SR10B(N2)	06:40:37	6.7	Bottom	3	2	28.19	8.13	28.75	84.4	5.76	2.7	4.3
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	CS2(A)	08:39:45	1.0	Surface	1	1	28.56	8.15	27.45	87.4	5.97	2.6	3.9
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	CS2(A)	08:39:00	1.0	Surface	1	2	28.58	8.16	27.42	87.3	5.96	2.5	3.9
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	CS2(A)	08:39:31	3.5	Middle	2	1	28.43	8.14	27.92	86.5	5.92	2.6	4.5
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	CS2(A)	08:38:45	3.5	Middle	2	2	28.42	8.15	27.92	86.1	5.89	2.6	4.5
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	CS2(A)	08:39:16	5.9	Bottom	3	1	28.41	8.14	28.08	86.3	5.90	2.8	4.3
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	CS2(A)	08:38:31	5.9	Bottom	3	2	28.34	8.15	28.14	85.9	5.87	2.6	4.3
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	CS(MF)5	06:45:10	1.0	Surface	1	1	28.88	8.14	27.06	86.9	5.98	2.3	3.8
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	CS(MF)5	06:46:08	1.0	Surface	1	2	28.91	8.15	27.05	86.9	5.96	2.2	3.8
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	CS(MF)5	06:45:46	6.4	Middle	2	1	28.44	8.13	28.12	84.3	5.81	2.4	4.2
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	CS(MF)5	06:44:49	6.4	Middle	2	2	28.45	8.12	28.12	84.7	5.83	2.4	4.2
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	CS(MF)5	06:44:37	11.7	Bottom	3	1	28.29	8.12	28.38	82.0	5.67	2.6	3.2
HKLR	HY/2011/03	2025-10-08	Mid-Flood	Fine	CS(MF)5	06:45:35	11.7	Bottom	3	2	28.40	8.12	28.40	82.1	5.64	2.7	3.2
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS5	14:07:07	1.0	Surface	1	1	28.71	8.10	27.69	88.0	6.04	2.6	5.6
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS5	14:07:43	1.0	Surface	1	2	28.73	8.10	27.70	88.2	6.04	2.7	5.6
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS5	14:06:55	4.2	Middle	2	1	28.56	8.08	28.07	87.2	5.98	3.2	4.7
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS5	14:07:30	4.2	Middle	2	2	28.57	8.08	28.05	87.2	5.98	3.1	4.7
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS5	14:07:21	7.3	Bottom	3	1	28.56	8.07	28.13	87.3	5.99	3.4	4.4
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS5	14:06:45	7.3	Bottom	3	2	28.54	8.08	28.17	87.4	5.99	3.4	4.4
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS(MF)6	14:16:58	1.0	Surface	1	1	28.74	8.10	27.72	90.9	6.24	2.7	5.6
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS(MF)6	14:16:39	1.0	Surface	1	2	28.72	8.12	27.67	90.1	6.19	2.7	5.6
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS(MF)6	14:16:50	2.2	Bottom	3	1	28.71	8.12	27.80	89.4	6.13	2.9	5.2
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS(MF)6	14:16:30	2.2	Bottom	3	2	28.67	8.12	27.80	88.6	6.07	3.1	5.2
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS7	14:25:35	1.0	Surface	1	1	28.75	8.11	27.70	89.6	6.14	2.6	4.8
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS7	14:25:18	1.0	Surface	1	2	28.73	8.10	27.72	89.6	6.14	2.8	4.8
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS7	14:25:09	2.4	Bottom	3	1	28.70	8.11	27.80	89.5	6.14	2.9	4.8
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS7	14:25:26	2.4	Bottom	3	2	28.71	8.10	27.79	89.3	6.13	3.0	4.8
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS8(N)	14:58:40	1.0	Surface	1	1	28.70	8.09	27.68	88.3	6.06	3.1	5
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS8(N)	14:58:58	1.0	Surface	1	2	28.72	8.11	27.67	88.5	6.08	2.9	5
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS8(N)	14:58:49	3.0	Bottom	3	1	28.69	8.08	27.77	88.3	6.06	3.4	4.2
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS8(N)	14:58:30	3.0	Bottom	3	2	28.64	8.07	27.83	88.1	6.05	3.5	4.2
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS(MF)9	14:34:52	1.0	Surface	1	1	28.74	8.10	27.73	89.2	6.11	2.8	4
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS(MF)9	14:34:27	1.0	Surface	1	2	28.73	8.10	27.72	89.0	6.10	2.9	4
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS(MF)9	14:34:38	2.7	Bottom	3	1	28.72	8.10	27.81	88.9	6.10	3.2	2.9
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS(MF)9	14:34:19	2.7	Bottom	3	2	28.68	8.10	27.83	88.9	6.09	3.0	2.9
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS10(N)	15:09:03	1.0	Surface	1	1	28.53	8.16	27.72	90.0	6.12	2.7	5.8
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS10(N)	15:08:08	1.0	Surface	1	2	28.53	8.15	27.73	89.6	6.09	2.7	5.8
HKLR	HY/2011/03	2025-10-10	Mid-Ebb	Fine	IS10(N)	15:07:54	5.3	Middle	2	1	28.37	8.12	28.21	88.8	6.03	3.0	4.2
HKLR	HY/2011/03	2025-10-10	Mid-E														

Project	Works	Date (yyyy-mm-dd)	Tide	Weather Condition	Station	Time	Depth, m	Level	Level_Code	Replicate	Temperature, °C	pH	Salinity, ppt	DO, %	DO, mg/L	Turbidity, NTU	SS, mg/L
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS(MF)6	09:49:07	1.0	Surface	1	1	28.70	8.13	27.68	88.2	6.03	3.1	6.3
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS(MF)6	09:48:50	1.0	Surface	1	2	28.68	8.13	27.69	88.2	6.03	3.1	6.3
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS(MF)6	09:48:39	2.2	Bottom	3	1	28.66	8.12	27.80	88.0	6.01	3.4	7.1
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS(MF)6	09:48:58	2.2	Bottom	3	2	28.66	8.12	27.77	88.0	6.01	3.5	7.1
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS7	09:36:00	1.0	Surface	1	1	28.71	8.13	27.67	87.8	6.01	2.7	5.8
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS7	09:35:45	1.0	Surface	1	2	28.67	8.13	27.70	87.6	5.99	2.8	5.8
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS7	09:35:53	2.3	Bottom	3	1	28.67	8.12	27.77	87.6	5.98	3.2	7.3
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS7	09:35:36	2.3	Bottom	3	2	28.63	8.12	27.80	87.6	5.98	3.1	7.3
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS8(N)	09:01:19	1.0	Surface	1	1	28.65	8.12	27.68	89.3	6.12	2.8	4.8
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS8(N)	09:00:32	1.0	Surface	1	2	28.67	8.13	27.67	88.4	6.05	2.8	4.8
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS8(N)	09:00:41	3.0	Bottom	3	1	28.59	8.11	27.93	87.9	6.01	3.2	6.3
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS8(N)	09:00:21	3.0	Bottom	3	2	28.56	8.12	27.97	87.0	5.96	3.1	6.3
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS(MF)9	09:24:45	1.0	Surface	1	1	28.72	8.13	27.66	87.9	6.01	2.7	5.5
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS(MF)9	09:24:27	1.0	Surface	1	2	28.70	8.14	27.68	87.6	5.99	2.8	5.5
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS(MF)9	09:24:34	2.6	Bottom	3	1	28.69	8.12	27.80	87.4	5.97	3.3	5.4
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS(MF)9	09:24:18	2.6	Bottom	3	2	28.62	8.12	27.82	87.0	5.94	3.2	5.4
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS10(N)	09:15:25	1.0	Surface	1	1	28.50	8.17	27.83	90.7	6.18	2.7	4.5
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS10(N)	09:14:43	1.0	Surface	1	2	28.47	8.16	27.85	91.3	6.22	2.6	4.5
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS10(N)	09:15:09	5.4	Middle	2	1	28.26	8.13	28.43	88.3	6.02	3.2	6.2
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS10(N)	09:14:26	5.4	Middle	2	2	28.25	8.13	28.45	88.9	6.06	3.0	6.2
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS10(N)	09:14:58	9.7	Bottom	3	1	28.27	8.13	28.44	88.3	6.01	3.7	4.1
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	IS10(N)	09:14:16	9.7	Bottom	3	2	28.24	8.14	28.52	88.2	6.00	3.5	4.1
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR3(N)	10:10:45	1.0	Surface	1	1	28.68	8.12	27.71	86.8	5.93	3.0	4.9
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR3(N)	10:11:01	1.0	Surface	1	2	28.70	8.13	27.70	87.1	5.95	2.8	4.9
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR3(N)	10:10:52	2.3	Bottom	3	1	28.66	8.11	27.80	86.5	5.91	3.0	7
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR3(N)	10:10:35	2.3	Bottom	3	2	28.60	8.10	27.83	86.0	5.88	3.2	7
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR4(N3)	09:11:07	1.0	Surface	1	1	28.68	8.12	27.67	87.2	5.97	2.7	6
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR4(N3)	09:10:48	1.0	Surface	1	2	28.64	8.12	27.67	87.4	5.98	2.6	6
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR4(N3)	09:10:57	2.8	Bottom	3	1	28.59	8.10	27.92	87.1	5.95	2.9	4.7
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR4(N3)	09:10:36	2.8	Bottom	3	2	28.56	8.11	27.95	87.4	5.97	2.8	4.7
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR5(N)	09:26:29	1.0	Surface	1	1	28.44	8.15	27.88	89.5	6.09	2.8	6.5
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR5(N)	09:25:40	1.0	Surface	1	2	28.47	8.16	27.87	89.6	6.09	2.8	6.5
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR5(N)	09:26:13	4.9	Middle	2	1	28.30	8.13	28.30	88.2	6.00	3.2	7
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR5(N)	09:25:25	4.9	Middle	2	2	28.29	8.13	28.32	88.1	6.00	3.3	7
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR5(N)	09:25:13	8.8	Bottom	3	1	28.27	8.13	28.42	88.6	6.03	3.4	7.6
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR5(N)	09:26:03	8.8	Bottom	3	2	28.28	8.12	28.42	88.7	6.04	3.5	7.6
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR10A(N)	08:21:02	1.0	Surface	1	1	28.68	8.16	28.06	88.4	5.99	2.7	4.5
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR10A(N)	08:21:49	1.0	Surface	1	2	28.66	8.17	28.09	88.6	6.00	2.7	4.5
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR10A(N)	08:21:30	6.5	Middle	2	1	28.36	8.14	28.82	86.0	5.82	2.9	5.4
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR10A(N)	08:20:44	6.5	Middle	2	2	28.35	8.13	28.83	86.7	5.87	2.8	5.4
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR10A(N)	08:21:18	12.0	Bottom	3	1	28.35	8.13	28.87	86.4	5.85	3.3	5.6
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR10A(N)	08:20:32	12.0	Bottom	3	2	28.35	8.14	28.89	86.6	5.87	3.3	5.6
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR10B(N2)	08:11:54	1.0	Surface	1	1	28.68	8.16	28.08	91.8	6.22	2.6	4.7
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR10B(N2)	08:11:10	1.0	Surface	1	2	28.69	8.14	28.03	92.2	6.25	2.6	4.7
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR10B(N2)	08:11:40	3.8	Middle	2	1	28.47	8.13	28.47	88.8	6.02	3.0	5.5
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR10B(N2)	08:10:53	3.8	Middle	2	2	28.44	8.12	28.49	89.4	6.06	3.0	5.5
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR10B(N2)	08:10:36	6.6	Bottom	3	1	28.25	8.11	28.87	87.0	5.90	3.5	5.5
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	SR10B(N2)	08:11:26	6.6	Bottom	3	2	28.45	8.13	28.76	87.3	5.92	3.3	5.5
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	CS2(A)	10:13:52	1.0	Surface	1	1	28.42	8.17	27.87	89.9	6.12	3.0	4.8
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	CS2(A)	10:13:09	1.0	Surface	1	2	28.43	8.16	27.87	90.0	6.12	2.8	4.8
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	CS2(A)	10:12:54	3.4	Middle	2	1	28.30	8.16	28.19	88.8	6.05	3.4	6
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	CS2(A)	10:13:38	3.4	Middle	2	2	28.31	8.15	28.18	89.0	6.06	3.3	6
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	CS2(A)	10:13:24	5.8	Bottom	3	1	28.28	8.15	28.34	89.0	6.06	3.8	6.1
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	CS2(A)	10:12:41	5.8	Bottom	3	2	28.24	8.15	28.38	88.7	6.04	3.5	6.1
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	CS(MF)5	08:18:58	1.0	Surface	1	1	28.69	8.13	27.81	88.8	6.06	2.4	7.3
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	CS(MF)5	08:19:49	1.0	Surface	1	2	28.71	8.14	27.79	88.5	6.02	2.3	7.3
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	CS(MF)5	08:19:29	6.4	Middle	2	1	28.38	8.13	28.44	86.2	5.88	2.7	5.3
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	CS(MF)5	08:18:39	6.4	Middle	2	2	28.40	8.12	28.43	87.0	5.93	2.7	5.3
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	CS(MF)5	08:18:27	11.8	Bottom	3	1	28.32	8.11	28.59	84.8	5.81	3.2	5.2
HKLR	HY/2011/03	2025-10-10	Mid-Flood	Fine	CS(MF)5	08:19:20	11.8	Bottom	3	2	28.35	8.11	28.61	84.7	5.76	3.4	5.2
HKLR	HY/2011/03	2025-10-13	Mid-Ebb	Fine	ISS	05:49:54	1.0	Surface	1	1	28.58	8.09	28.23	83.9	5.75	2.7	7.4
HKLR	HY/2011/03	2025-10-13	Mid-Ebb	Fine	ISS	05:49:06	1.0	Surface	1	2	28.60	8.09	28.24	85.7	5.87	2.7	7.4
HKLR	HY/2011/03	2025-10-13	Mid-Ebb	Fine	ISS	05:48:53	4.3	Middle	2	1	28.38	8.08	28.64	81.1	5.53	2.9	6.7
HKLR	HY/2011/03	2025-10-13	Mid-Ebb	Fine	ISS	05:49:39	4.3	Middle	2	2	28.38	8.08	28.63	81.6	5.56	2.9	6.7
HKLR	HY/2011/03	2025-10-13	Mid-Ebb	Fine	ISS	05:49:22	7.6	Bottom	3	1	28.34	8.07	28.76	80.8	5.51	3.1	7.7
HKLR	HY/2011/03	2025-10-13	Mid-Ebb	Fine	ISS	05:48:42	7.6	Bottom	3	2	28.37	8.07	28.76	80.5	5.48	3.1	7.7
HKLR	HY/2011/03	2025-10-13	Mid-Ebb	Fine	IS(MF)6	05:38:20	1.0	Surface	1	1	28.62	8.09	28.20	86.5	5.90	2.7	7.2
HKLR	HY/2011/03	2025-10-13	Mid-Ebb	Fine	IS(MF)6	05:38:03	1.0	Surface	1	2	28.60	8.09	28.20	86.2	5.88	2.7	7.2
HKLR	HY/2011/03	2025-10-13	Mid-Ebb	Fine	IS(MF)6	05:37:52	2.2	Bottom	3	1	28.58	8.08	28.31	86.0	5.85	2.9	8.2
HKLR	HY/2011/03	2025-10-13	Mid-Ebb	Fine	IS(MF)6	05:38:11	2.2	Bottom	3	2	28.59	8.09	28.29	85.9	5.84	2.9	8.2
HKLR	HY/2011/03	2025-10-13	Mid-Ebb	Fine	IS7	05:27:08	1.0	Surface	1	1	28.63	8.09	28.19	86.0	5.87	2.6	7.8
HKLR	HY/2011/03	2025-10-13	Mid-Ebb	Fine	IS7	05:26:53	1.0	Surface	1	2	28.60	8.09	28.21	85.7	5.84	2.6	7.8
HKLR	HY/2011/03	2025-10-13	Mid-Ebb	Fine	IS7	05:27:00	2.3	Bottom	3	1	28.60	8.08	28.28	85.6	5.82	2.8	7.5
HKLR	HY/2011/03	2025-10-13	Mid-Ebb	Fine	IS7</												

Project	Works	Date (yyyy-mm-dd)	Tide	Weather Condition	Station	Time	Depth, m	Level	Level_Code	Replicate	Temperature, °C	pH	Salinity, ppt	DO, %	DO, mg/L	Turbidity, NTU	SS, mg/L
HKLR	HY/2011/03	2025-10-13	Mid-Ebb	Fine	CS(MF)5	04:08:57	1.0	Surface	1	1	28.60	8.08	28.19	86.2	5.88	2.4	2.1
HKLR	HY/2011/03	2025-10-13	Mid-Ebb	Fine	CS(MF)5	04:09:44	1.0	Surface	1	2	28.62	8.09	28.17	86.1	5.84	2.4	2.1
HKLR	HY/2011/03	2025-10-13	Mid-Ebb	Fine	CS(MF)5	04:09:26	6.4	Middle	2	1	28.35	8.08	28.79	82.7	5.62	2.6	2.2
HKLR	HY/2011/03	2025-10-13	Mid-Ebb	Fine	CS(MF)5	04:08:40	6.4	Middle	2	2	28.37	8.07	28.78	83.8	5.70	2.6	2.2
HKLR	HY/2011/03	2025-10-13	Mid-Ebb	Fine	CS(MF)5	04:08:29	11.8	Bottom	3	1	28.32	8.07	28.90	81.5	5.58	2.9	2.3
HKLR	HY/2011/03	2025-10-13	Mid-Ebb	Fine	CS(MF)5	04:09:16	11.8	Bottom	3	2	28.33	8.07	28.90	81.1	5.32	2.9	2.3
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS5	16:38:13	1.0	Surface	1	1	28.65	8.08	28.19	86.8	6.01	2.6	2.6
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS5	16:38:47	1.0	Surface	1	2	28.67	8.07	28.19	87.2	6.03	2.7	2.6
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS5	16:38:01	4.3	Middle	2	1	28.52	8.06	28.55	85.7	5.93	2.9	2.5
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS5	16:38:35	4.3	Middle	2	2	28.53	8.06	28.52	85.8	5.94	2.9	2.5
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS5	16:37:52	7.5	Bottom	3	1	28.50	8.06	28.64	85.9	5.94	3.0	2.7
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS5	16:38:26	7.5	Bottom	3	2	28.53	8.06	28.61	85.9	5.95	3.0	2.7
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS(MF)6	16:45:57	1.0	Surface	1	1	28.68	8.07	28.22	91.0	6.30	2.7	2.5
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS(MF)6	16:45:39	1.0	Surface	1	2	28.66	8.08	28.19	89.8	6.23	2.7	2.5
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS(MF)6	16:45:49	2.2	Bottom	3	1	28.65	8.08	28.29	89.0	6.15	2.9	2.9
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS(MF)6	16:45:30	2.2	Bottom	3	2	28.62	8.08	28.29	87.8	6.07	2.9	2.9
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS7	16:55:37	1.0	Surface	1	1	28.70	8.08	28.21	90.0	6.23	2.5	2.6
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS7	16:55:21	1.0	Surface	1	2	28.67	8.08	28.22	89.7	6.20	2.6	2.6
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS7	16:55:12	2.4	Bottom	3	1	28.64	8.08	28.31	89.2	6.17	2.7	3.6
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS7	16:55:28	2.4	Bottom	3	2	28.65	8.08	28.29	89.1	6.17	2.7	3.6
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS8(N)	17:28:10	1.0	Surface	1	1	28.64	8.07	28.18	87.0	6.02	2.8	2.7
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS8(N)	17:28:28	1.0	Surface	1	2	28.67	8.08	28.16	87.5	6.07	2.7	2.7
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS8(N)	17:28:19	3.0	Bottom	3	1	28.64	8.06	28.27	87.0	6.01	2.9	2.5
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS8(N)	17:28:00	3.0	Bottom	3	2	28.59	8.06	28.32	86.3	5.98	3.0	2.5
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS(MF)9	17:05:19	1.0	Surface	1	1	28.68	8.08	28.22	89.1	6.15	2.7	3
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS(MF)9	17:04:56	1.0	Surface	1	2	28.67	8.07	28.22	88.6	6.13	2.7	3
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS(MF)9	17:05:07	2.7	Bottom	3	1	28.66	8.07	28.30	88.5	6.13	2.9	2.8
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS(MF)9	17:04:48	2.7	Bottom	3	2	28.62	8.07	28.31	88.4	6.10	2.8	2.8
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS10(N)	17:36:17	1.0	Surface	1	1	28.53	8.11	28.00	86.9	5.91	2.6	3.8
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS10(N)	17:35:27	1.0	Surface	1	2	28.52	8.10	28.02	86.0	5.85	2.7	3.8
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS10(N)	17:35:14	5.4	Middle	2	1	28.38	8.09	28.55	84.9	5.77	2.8	3.3
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS10(N)	17:36:01	5.4	Middle	2	2	28.37	8.09	28.59	85.1	5.77	2.8	3.3
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS10(N)	17:35:48	9.7	Bottom	3	1	28.37	8.09	28.65	84.4	5.74	3.0	3.1
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	IS10(N)	17:35:03	9.7	Bottom	3	2	28.37	8.09	28.62	84.9	5.77	2.9	3.1
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR3(N)	16:24:05	1.0	Surface	1	1	28.69	8.08	28.18	90.6	6.27	2.8	2.4
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR3(N)	16:23:47	1.0	Surface	1	2	28.69	8.08	28.17	89.2	6.18	2.8	2.4
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR3(N)	16:23:54	2.3	Bottom	3	1	28.67	8.08	28.21	88.5	6.13	2.9	2.6
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR3(N)	16:23:36	2.3	Bottom	3	2	28.67	8.08	28.24	87.7	6.02	2.9	2.6
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR4(N3)	17:19:12	1.0	Surface	1	1	28.66	8.08	28.18	87.3	6.05	2.6	2.3
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR4(N3)	17:18:53	1.0	Surface	1	2	28.66	8.07	28.19	86.7	5.99	2.6	2.3
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR4(N3)	17:19:03	2.9	Bottom	3	1	28.64	8.06	28.28	86.5	5.99	2.8	1.8
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR4(N3)	17:18:43	2.9	Bottom	3	2	28.47	8.06	28.30	85.7	5.92	2.8	1.8
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR5(N)	17:23:45	1.0	Surface	1	1	28.56	8.10	28.00	87.5	5.95	2.6	3.2
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR5(N)	17:23:01	1.0	Surface	1	2	28.52	8.10	28.02	86.9	5.91	2.6	3.2
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR5(N)	17:23:32	4.8	Middle	2	1	28.42	8.09	28.46	85.4	5.80	2.8	3.3
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR5(N)	17:22:48	4.8	Middle	2	2	28.40	8.09	28.45	85.4	5.80	2.8	3.3
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR5(N)	17:23:17	8.5	Bottom	3	1	28.39	8.09	28.62	85.8	5.82	3.1	2.8
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR5(N)	17:22:37	8.5	Bottom	3	2	28.38	8.09	28.63	85.4	5.79	3.2	2.8
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR10A(N)	18:25:17	1.0	Surface	1	1	28.54	8.11	28.66	86.9	5.87	2.4	3.3
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR10A(N)	18:24:28	1.0	Surface	1	2	28.56	8.11	28.63	86.6	5.84	2.4	3.3
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR10A(N)	18:24:08	6.6	Middle	2	1	28.33	8.09	29.21	83.6	5.64	2.7	2.8
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR10A(N)	18:24:58	6.6	Middle	2	2	28.34	8.10	29.19	82.9	5.59	2.6	2.8
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR10A(N)	18:23:55	12.1	Bottom	3	1	28.34	8.10	29.26	84.2	5.68	2.8	3
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR10A(N)	18:24:47	12.1	Bottom	3	2	28.36	8.10	29.20	83.6	5.64	2.7	3
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR108(N2)	18:35:14	1.0	Surface	1	1	28.55	8.11	28.69	85.1	5.74	2.3	2.4
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR108(N2)	18:36:02	1.0	Surface	1	2	28.56	8.10	28.67	85.2	5.75	2.3	2.4
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR108(N2)	18:35:02	3.9	Middle	2	1	28.43	8.11	28.96	83.7	5.65	2.5	2.8
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR108(N2)	18:35:48	3.9	Middle	2	2	28.33	8.10	28.94	83.6	5.64	2.5	2.8
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR108(N2)	18:34:51	6.8	Bottom	3	1	28.40	8.11	29.11	83.9	5.66	2.7	2.2
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	SR108(N2)	18:35:29	6.8	Bottom	3	2	28.42	8.10	29.06	83.9	5.65	2.7	2.2
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	CS2(A)	16:36:34	1.0	Surface	1	1	28.44	8.10	28.09	89.9	6.13	2.7	2
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	CS2(A)	16:37:13	1.0	Surface	1	2	28.47	8.11	28.06	89.6	6.10	2.7	2
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	CS2(A)	16:37:02	3.4	Middle	2	1	28.36	8.09	28.50	86.7	5.91	2.8	2.3
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	CS2(A)	16:36:23	3.4	Middle	2	2	28.35	8.10	28.49	86.8	5.92	3.0	2.3
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	CS2(A)	16:36:11	5.7	Bottom	3	1	28.33	8.10	28.69	86.5	5.89	3.2	4.1
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	CS2(A)	16:36:50	5.7	Bottom	3	2	28.36	8.09	28.65	86.9	5.89	3.2	4.1
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	CS(MF)5	18:10:58	1.0	Surface	1	1	28.67	8.08	28.28	82.9	5.69	2.5	3.8
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	CS(MF)5	18:11:38	1.0	Surface	1	2	28.66	8.08	28.29	83.4	5.72	2.5	3.8
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	CS(MF)5	18:10:43	6.4	Middle	2	1	28.35	8.05	28.99	80.3	5.53	2.6	2.4
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	CS(MF)5	18:11:23	6.4	Middle	2	2	28.35	8.05	28.99	80.3	5.52	2.6	2.4
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	CS(MF)5	18:11:14	11.8	Bottom	3	1	28.35	8.06	28.73	79.5	5.47	2.8	2.6
HKLR	HY/2011/03	2025-10-13	Mid-Flood	Fine	CS(MF)5	18:10:31	11.8	Bottom	3	2	28.32	8.05	29.09	79.7	5.48	2.8	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Ebb	Sunny	IS5	08:50:03	1.0	Surface	1	1	28.47	8.05	28.26	92.8	6.43	3.1	2.4
HKLR	HY/2011/03	2025-10															

Project	Works	Date (yyyy-mm-dd)	Tide	Weather Condition	Station	Time	Depth, m	Level	Level_Code	Replicate	Temperature, °C	pH	Salinity, ppt	DO, %	DO, mg/L	Turbidity, NTU	SS, mg/L
HKLR	HY/2011/03	2025-10-15	Mid-Ebb	Fine	SR10B(N2)	07:24:51	1.0	Surface	1	1	28.59	8.09	28.39	92.0	6.23	2.4	2.3
HKLR	HY/2011/03	2025-10-15	Mid-Ebb	Fine	SR10B(N2)	07:24:11	1.0	Surface	1	2	28.60	8.08	28.36	91.8	6.23	2.4	2.3
HKLR	HY/2011/03	2025-10-15	Mid-Ebb	Fine	SR10B(N2)	07:23:53	3.9	Middle	2	1	28.37	8.06	28.85	88.5	6.00	2.4	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Ebb	Fine	SR10B(N2)	07:24:37	3.9	Middle	2	2	28.38	8.07	28.84	87.4	5.92	2.4	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Ebb	Fine	SR10B(N2)	07:24:25	6.7	Bottom	3	1	28.36	8.06	29.08	86.3	5.85	2.7	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Ebb	Fine	SR10B(N2)	07:23:40	6.7	Bottom	3	2	28.27	8.05	29.13	86.4	5.85	2.6	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Ebb	Fine	CS2(A)	09:41:44	1.0	Surface	1	1	28.44	8.11	28.24	88.7	6.04	2.6	2.4
HKLR	HY/2011/03	2025-10-15	Mid-Ebb	Fine	CS2(A)	09:41:03	1.0	Surface	1	2	28.44	8.11	28.24	88.5	6.02	2.6	2.4
HKLR	HY/2011/03	2025-10-15	Mid-Ebb	Fine	CS2(A)	09:41:31	3.4	Middle	2	1	28.29	8.09	28.64	87.6	5.96	2.7	2.5
HKLR	HY/2011/03	2025-10-15	Mid-Ebb	Fine	CS2(A)	09:40:51	3.4	Middle	2	2	28.29	8.10	28.63	87.1	5.93	2.8	2.5
HKLR	HY/2011/03	2025-10-15	Mid-Ebb	Fine	CS2(A)	09:40:38	5.7	Bottom	3	1	28.24	8.09	28.87	86.7	5.90	2.9	2.4
HKLR	HY/2011/03	2025-10-15	Mid-Ebb	Fine	CS2(A)	09:41:18	5.7	Bottom	3	2	28.27	8.09	28.84	87.1	5.92	3.0	2.4
HKLR	HY/2011/03	2025-10-15	Mid-Ebb	Sunny	CS(MF)5	07:13:02	1.0	Surface	1	1	28.46	8.05	28.07	88.2	6.13	2.9	2.5
HKLR	HY/2011/03	2025-10-15	Mid-Ebb	Sunny	CS(MF)5	07:13:53	1.0	Surface	1	2	28.63	8.05	28.12	88.4	6.14	2.9	2.5
HKLR	HY/2011/03	2025-10-15	Mid-Ebb	Sunny	CS(MF)5	07:12:41	5.9	Middle	2	1	28.59	8.03	28.77	88.1	6.13	2.9	2.4
HKLR	HY/2011/03	2025-10-15	Mid-Ebb	Sunny	CS(MF)5	07:13:41	5.9	Middle	2	2	28.35	8.04	28.73	87.8	6.11	2.9	2.4
HKLR	HY/2011/03	2025-10-15	Mid-Ebb	Sunny	CS(MF)5	07:12:11	10.8	Bottom	3	1	28.36	8.03	29.47	87.8	6.11	3.0	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Ebb	Sunny	CS(MF)5	07:13:23	10.8	Bottom	3	2	28.07	8.04	28.74	87.4	6.08	2.9	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS5	15:11:44	1.0	Surface	1	1	28.40	8.07	28.27	91.1	6.31	3.0	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS5	15:12:27	1.0	Surface	1	2	28.39	8.07	28.40	92.7	6.43	3.0	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS5	15:11:33	4.2	Middle	2	1	28.33	8.09	28.87	90.9	6.30	3.0	2.9
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS5	15:12:07	4.2	Middle	2	2	28.37	8.06	28.88	92.2	6.38	3.1	2.9
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS5	15:11:11	7.4	Bottom	3	1	28.10	8.08	28.81	90.1	6.24	3.0	3.3
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS5	15:11:54	7.4	Bottom	3	2	28.42	8.07	28.86	90.9	6.30	3.1	3.3
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS(MF)6	15:18:52	1.0	Surface	1	1	28.40	8.05	28.27	90.7	6.34	3.0	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS(MF)6	15:19:24	1.0	Surface	1	2	28.38	8.05	28.26	90.9	6.35	3.0	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS(MF)6	15:18:34	2.0	Bottom	3	1	28.32	8.05	28.50	90.9	6.35	3.0	2.5
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS(MF)6	15:19:05	2.0	Bottom	3	2	28.36	8.05	28.47	90.8	6.35	3.0	2.5
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS7	15:30:27	1.0	Surface	1	1	28.39	8.02	28.27	91.1	6.36	3.1	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS7	15:30:51	1.0	Surface	1	2	28.38	8.02	28.32	90.9	6.35	3.0	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS7	15:30:13	2.0	Bottom	3	1	28.37	8.02	28.80	90.9	6.35	3.1	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS7	15:30:34	2.0	Bottom	3	2	28.33	8.02	28.48	90.8	6.34	3.1	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS8(N)	16:04:45	1.0	Surface	1	1	28.40	8.04	28.42	89.7	6.24	3.0	3
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS8(N)	16:05:07	1.0	Surface	1	2	28.39	8.04	28.43	90.0	6.25	3.0	3
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS8(N)	16:04:30	3.1	Bottom	3	1	28.34	8.03	28.63	89.6	6.23	3.0	2.9
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS8(N)	16:04:56	3.1	Bottom	3	2	28.34	8.03	28.69	89.3	6.21	3.0	2.9
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS(MF)9	15:39:33	1.0	Surface	1	1	28.30	8.04	28.31	91.0	6.34	3.0	2.5
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS(MF)9	15:40:09	1.0	Surface	1	2	28.30	8.05	28.31	90.8	6.33	3.0	2.5
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS(MF)9	15:39:17	2.8	Bottom	3	1	28.19	8.03	28.46	90.9	6.34	3.0	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	IS(MF)9	15:39:58	2.8	Bottom	3	2	28.20	8.04	28.50	91.0	6.34	3.0	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	IS10(N)	16:03:13	1.0	Surface	1	1	28.58	8.10	27.93	88.8	6.04	2.6	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	IS10(N)	16:02:29	1.0	Surface	1	2	28.56	8.10	27.94	88.0	5.99	2.6	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	IS10(N)	16:02:16	5.4	Middle	2	1	28.33	8.08	28.69	87.0	5.91	2.7	2.3
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	IS10(N)	16:02:57	5.4	Middle	2	2	28.33	8.08	28.68	87.1	5.91	2.7	2.3
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	IS10(N)	16:02:23	9.7	Bottom	3	1	28.31	8.08	28.80	86.5	5.88	2.8	2.2
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	IS10(N)	16:02:46	9.7	Bottom	3	2	28.35	8.08	28.79	86.4	5.87	2.8	2.2
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	SR3(N)	14:56:24	1.0	Surface	1	1	28.35	8.06	28.22	90.6	6.32	3.2	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	SR3(N)	14:56:48	1.0	Surface	1	2	28.34	8.06	28.18	90.9	6.33	3.2	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	SR3(N)	14:56:12	2.0	Bottom	3	1	28.27	8.05	28.50	90.5	6.31	3.3	2.2
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	SR3(N)	14:56:34	2.0	Bottom	3	2	28.31	8.06	28.33	90.2	6.29	3.2	2.2
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	SR4(N3)	15:53:13	1.0	Surface	1	1	28.32	8.04	28.39	90.3	6.27	2.7	2.4
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	SR4(N3)	15:53:49	1.0	Surface	1	2	28.39	8.04	28.35	90.1	6.26	2.7	2.4
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	SR4(N3)	15:53:00	2.8	Bottom	3	1	28.18	8.04	28.63	90.1	6.26	2.7	1.9
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Sunny	SR4(N3)	15:53:27	2.8	Bottom	3	2	28.22	8.04	28.62	90.0	6.25	2.7	1.9
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	SR5(N)	15:53:45	1.0	Surface	1	1	28.61	8.10	27.91	89.4	6.08	2.5	2.8
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	SR5(N)	15:53:03	1.0	Surface	1	2	28.56	8.10	27.93	88.7	6.03	2.5	2.8
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	SR5(N)	15:53:32	4.8	Middle	2	1	28.38	8.08	28.57	87.3	5.93	2.6	2.5
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	SR5(N)	15:52:50	4.8	Middle	2	2	28.34	8.08	28.58	87.0	5.91	2.6	2.5
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	SR5(N)	15:52:39	8.6	Bottom	3	1	28.31	8.08	28.87	86.8	5.89	2.9	2.9
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	SR5(N)	15:53:19	8.6	Bottom	3	2	28.33	8.07	28.86	87.2	5.91	2.9	2.9
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	SR10A(N)	16:58:35	1.0	Surface	1	1	28.55	8.11	28.76	89.6	6.06	2.4	3.1
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	SR10A(N)	16:57:47	1.0	Surface	1	2	28.56	8.11	28.73	88.7	5.99	2.4	3.1
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	SR10A(N)	16:57:29	6.7	Middle	2	1	28.26	8.08	29.42	86.5	5.85	2.5	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	SR10A(N)	16:58:16	6.7	Middle	2	2	28.26	8.08	29.42	85.8	5.80	2.5	2.6
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	SR10A(N)	16:57:17	12.3	Bottom	3	1	28.28	8.09	29.45	86.2	5.82	2.6	4.1
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	SR10A(N)	16:58:06	12.3	Bottom	3	2	28.29	8.09	29.41	86.1	5.82	2.6	4.1
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	SR10B(N2)	17:12:56	1.0	Surface	1	1	28.55	8.10	28.80	87.9	5.94	2.4	2.4
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	SR10B(N2)	17:12:15	1.0	Surface	1	2	28.54	8.11	28.80	87.5	5.92	2.3	2.4
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	SR10B(N2)	17:12:42	3.8	Middle	2	1	28.31	8.09	29.12	86.3	5.83	2.5	2.8
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	SR10B(N2)	17:12:02	3.8	Middle	2	2	28.38	8.10	29.11	86.4	5.85	2.4	2.8
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	SR10B(N2)	17:12:28	6.6	Bottom	3	1	28.35	8.09	29.30	86.3	5.83	2.6	2.5
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	SR10B(N2)	17:11:52	6.6	Bottom	3	2	28.34	8.10	29.32	86.2	5.83	2.6	2.5
HKLR	HY/2011/03	2025-10-15	Mid-Flood	Fine	CS2(A)	14:59:58	1.0	Surface	1	1	28.49	8.11	28.08	91.8	6.25	2.6	2.4
HKLR	HY/2011/0																

Project	Works	Date (yyyy-mm-dd)	Tide	Weather Condition	Station	Time	Depth, m	Level	Level_Code	Replicate	Temperature, °C	pH	Salinity, ppt	DO, %	DO, mg/L	Turbidity, NTU	SS, mg/L
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	SR5(N)	10:39:02	1.0	Surface	1	1	28.48	8.09	28.73	90.3	6.21	2.7	3.1
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	SR5(N)	10:38:18	1.0	Surface	1	2	28.49	8.10	28.73	90.3	6.21	2.7	3.1
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	SR5(N)	10:38:05	4.8	Middle	2	1	28.34	8.07	29.04	88.9	6.12	3.0	3.7
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	SR5(N)	10:38:47	4.8	Middle	2	2	28.35	8.07	29.04	88.8	6.09	2.8	3.7
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	SR5(N)	10:38:38	8.5	Bottom	3	1	28.34	8.07	29.12	88.9	6.11	3.6	3.8
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	SR5(N)	10:37:53	8.5	Bottom	3	2	28.32	8.07	29.12	89.0	6.11	3.4	3.8
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	SR10A(N)	09:35:49	1.0	Surface	1	1	28.58	8.08	28.87	89.8	6.15	2.0	3.4
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	SR10A(N)	09:35:04	1.0	Surface	1	2	28.60	8.07	28.87	89.4	6.13	2.0	3.4
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	SR10A(N)	09:34:48	6.6	Middle	2	1	28.35	8.05	29.27	87.9	6.02	2.3	3.2
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	SR10A(N)	09:35:32	6.6	Middle	2	2	28.35	8.05	29.27	87.4	5.98	2.3	3.2
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	SR10A(N)	09:34:36	12.2	Bottom	3	1	28.37	8.05	29.30	87.6	6.00	2.8	4
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	SR10A(N)	09:35:21	12.2	Bottom	3	2	28.39	8.05	29.31	87.4	5.98	2.8	4
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	SR10B(N2)	09:24:41	1.0	Surface	1	1	28.60	8.07	28.87	93.8	6.43	2.1	3.3
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	SR10B(N2)	09:24:01	1.0	Surface	1	2	28.61	8.07	28.85	93.8	6.44	2.2	3.3
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	SR10B(N2)	09:23:43	3.9	Middle	2	1	28.42	8.04	29.12	90.9	6.24	2.3	3.2
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	SR10B(N2)	09:24:28	3.9	Middle	2	2	28.43	8.06	29.10	89.8	6.16	2.3	3.2
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	SR10B(N2)	09:24:16	6.8	Bottom	3	1	28.42	8.04	29.25	88.8	6.09	2.8	3.1
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	SR10B(N2)	09:23:30	6.8	Bottom	3	2	28.25	8.04	29.28	89.0	6.10	2.7	3.1
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	CS2(A)	11:31:32	1.0	Surface	1	1	28.46	8.10	28.73	91.2	6.28	2.9	2.6
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	CS2(A)	11:30:52	1.0	Surface	1	2	28.46	8.10	28.74	90.9	6.25	2.9	2.6
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	CS2(A)	11:31:20	3.4	Middle	2	1	28.35	8.08	28.96	90.1	6.20	3.2	3.3
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	CS2(A)	11:30:39	3.4	Middle	2	2	28.36	8.09	28.96	89.6	6.16	3.3	3.3
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	CS2(A)	11:30:26	5.7	Bottom	3	1	28.32	8.09	29.10	89.1	6.13	3.6	3.1
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	CS2(A)	11:31:06	5.7	Bottom	3	2	28.34	8.09	29.08	89.5	6.15	3.5	3.1
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	CS(MF)5	09:12:03	1.0	Surface	1	1	28.61	8.05	28.86	89.6	6.17	2.4	3.1
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	CS(MF)5	09:12:47	1.0	Surface	1	2	28.63	8.07	28.84	89.9	6.15	2.3	3.1
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	CS(MF)5	09:12:32	6.4	Middle	2	1	28.32	8.04	29.23	86.7	5.96	2.8	3.8
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	CS(MF)5	09:11:47	6.4	Middle	2	2	28.34	8.04	29.23	87.6	6.01	2.9	3.8
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	CS(MF)5	09:11:35	11.7	Bottom	3	1	28.30	8.03	29.27	85.8	5.93	3.3	3.3
HKLR	HY/2011/03	2025-10-17	Mid-Ebb	Fine	CS(MF)5	09:12:20	11.7	Bottom	3	2	28.31	8.03	29.28	85.4	5.75	3.3	3.3
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	ISS	16:33:51	1.0	Surface	1	1	28.70	8.07	28.88	91.7	6.42	2.8	2.8
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	ISS	16:34:27	1.0	Surface	1	2	28.74	8.06	28.88	92.1	6.44	2.9	2.8
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	ISS	16:33:39	4.3	Middle	2	1	28.56	8.04	29.11	90.6	6.34	3.4	2.7
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	ISS	16:34:14	4.3	Middle	2	2	28.58	8.05	29.10	90.7	6.36	3.4	2.7
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	ISS	16:33:30	7.5	Bottom	3	1	28.54	8.04	29.15	90.8	6.36	3.6	4
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	ISS	16:34:04	7.5	Bottom	3	2	28.57	8.04	29.13	90.9	6.37	3.7	4
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS(MF)6	16:43:20	1.0	Surface	1	1	28.75	8.07	28.88	95.1	6.66	2.9	3.3
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS(MF)6	16:43:03	1.0	Surface	1	2	28.73	8.07	28.87	94.0	6.59	2.9	3.3
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS(MF)6	16:43:11	2.2	Bottom	3	1	28.71	8.07	28.94	93.2	6.52	3.6	3.2
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS(MF)6	16:42:53	2.2	Bottom	3	2	28.67	8.07	28.94	92.0	6.44	3.6	3.2
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS7	16:52:34	1.0	Surface	1	1	28.77	8.07	28.86	94.6	6.62	2.5	3
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS7	16:52:18	1.0	Surface	1	2	28.74	8.07	28.87	94.3	6.60	2.8	3
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS7	16:52:24	2.2	Bottom	3	1	28.72	8.07	28.93	93.8	6.56	2.9	3.5
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS7	16:52:09	2.2	Bottom	3	2	28.70	8.07	28.95	93.7	6.56	3.0	3.5
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS8(N)	17:35:37	1.0	Surface	1	1	28.70	8.05	28.84	91.6	6.42	3.3	3.5
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS8(N)	17:35:55	1.0	Surface	1	2	28.74	8.07	28.82	92.2	6.46	3.1	3.5
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS8(N)	17:35:46	3.0	Bottom	3	1	28.70	8.04	28.90	91.6	6.40	3.6	3.2
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS8(N)	17:35:27	3.0	Bottom	3	2	28.64	8.04	28.94	91.0	6.37	3.7	3.2
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS(MF)9	17:11:56	1.0	Surface	1	1	28.75	8.07	28.87	93.9	6.56	2.8	2.9
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS(MF)9	17:11:36	1.0	Surface	1	2	28.74	8.06	28.87	93.4	6.53	2.9	2.9
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS(MF)9	17:11:45	2.6	Bottom	3	1	28.72	8.06	28.94	93.4	6.54	3.2	3.2
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS(MF)9	17:11:28	2.6	Bottom	3	2	28.68	8.06	28.94	93.2	6.51	3.2	3.2
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS10(N)	17:26:31	1.0	Surface	1	1	28.64	8.09	28.53	91.6	6.30	2.8	3.1
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS10(N)	17:25:48	1.0	Surface	1	2	28.62	8.09	28.54	90.9	6.26	2.9	3.1
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS10(N)	17:25:35	5.3	Middle	2	1	28.39	8.07	28.97	90.0	6.18	3.2	1.9
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS10(N)	17:26:15	5.3	Middle	2	2	28.39	8.07	28.97	90.0	6.18	3.2	1.9
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS10(N)	17:25:33	9.6	Bottom	3	1	28.39	8.07	29.04	89.7	6.16	3.4	3.5
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	IS10(N)	17:26:05	9.6	Bottom	3	2	28.41	8.07	29.03	89.5	6.15	3.5	3.5
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	SR3(N)	16:18:42	1.0	Surface	1	1	28.75	8.07	28.87	94.9	6.64	3.3	3.7
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	SR3(N)	16:18:24	1.0	Surface	1	2	28.75	8.07	28.87	93.9	6.57	3.3	3.7
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	SR3(N)	16:18:31	2.3	Bottom	3	1	28.74	8.07	28.89	93.2	6.52	3.4	2.5
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	SR3(N)	16:18:14	2.3	Bottom	3	2	28.72	8.07	28.91	92.2	6.39	3.5	2.5
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	SR4(N3)	17:27:47	1.0	Surface	1	1	28.72	8.07	28.85	91.9	6.44	2.8	2.5
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	SR4(N3)	17:27:29	1.0	Surface	1	2	28.72	8.06	28.85	91.5	6.40	2.8	2.5
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	SR4(N3)	17:27:38	2.8	Bottom	3	1	28.71	8.05	28.92	91.2	6.38	3.3	2.6
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	SR4(N3)	17:27:20	2.8	Bottom	3	2	28.37	8.04	28.93	90.5	6.33	3.3	2.6
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	SR5(N)	17:14:53	1.0	Surface	1	1	28.65	8.09	28.54	92.0	6.30	3.0	4.6
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	SR5(N)	17:14:11	1.0	Surface	1	2	28.58	8.10	28.56	91.2	6.27	2.8	4.6
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	SR5(N)	17:14:41	4.7	Middle	2	1	28.43	8.07	28.90	90.0	6.19	3.0	2.7
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	SR5(N)	17:13:59	4.7	Middle	2	2	28.41	8.08	28.90	89.7	6.16	2.8	2.7
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	SR5(N)	17:14:28	8.4	Bottom	3	1	28.41	8.06	29.07	90.1	6.18	3.3	3.5
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	SR5(N)	17:13:47	8.4	Bottom	3	2	28.39	8.07	29.07	89.6	6.15	3.3	3.5
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine	SR10A(N)	18:17:18	1.0	Surface	1	1	28.58	8.10	29.07	91.4	6.25	2.1	3.4
HKLR	HY/2011/03	2025-10-17	Mid-Flood	Fine													

Project	Works	Date (yyyy-mm-dd)	Tide	Weather Condition	Station	Time	Depth, m	Level	Level_Code	Replicate	Temperature, °C	pH	Salinity, ppt	DO, %	DO, mg/L	Turbidity, NTU	SS, mg/L
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	IS10(N)	12:07:53	5.3	Middle	2	1	28.06	8.05	30.20	91.8	6.27	3.4	4.7
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	IS10(N)	12:08:31	5.3	Middle	2	2	28.06	8.05	30.19	91.9	6.27	3.4	4.7
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	IS10(N)	12:08:21	9.5	Bottom	3	1	28.09	8.05	30.19	91.6	6.25	3.5	4.4
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	IS10(N)	12:07:48	9.5	Bottom	3	2	28.06	8.05	30.23	91.8	6.27	3.4	4.4
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR3(N)	11:17:40	1.0	Surface	1	1	28.37	8.07	29.89	97.1	6.73	3.0	4.3
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR3(N)	11:17:24	1.0	Surface	1	2	28.35	8.07	29.90	97.3	6.74	3.0	4.3
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR3(N)	11:17:29	2.3	Bottom	3	1	28.35	8.06	29.92	96.5	6.69	3.1	4.7
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR3(N)	11:17:14	2.3	Bottom	3	2	28.32	8.06	29.97	96.9	6.69	3.1	4.7
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR4(N3)	12:14:09	1.0	Surface	1	1	28.34	8.06	29.91	93.3	6.47	2.8	4.6
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR4(N3)	12:13:51	1.0	Surface	1	2	28.34	8.05	29.90	93.0	6.44	2.8	4.6
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR4(N3)	12:13:42	2.9	Bottom	3	1	28.13	8.03	30.01	92.3	6.40	3.0	4.8
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR4(N3)	12:14:01	2.9	Bottom	3	2	28.34	8.03	30.01	92.9	6.44	3.0	4.8
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR5(N)	11:59:34	1.0	Surface	1	1	28.21	8.07	29.99	93.0	6.36	3.1	4.5
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR5(N)	11:58:58	1.0	Surface	1	2	28.17	8.07	30.00	92.8	6.34	3.0	4.5
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR5(N)	11:59:24	4.9	Middle	2	1	28.08	8.06	30.17	91.9	6.28	3.2	4.5
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR5(N)	11:58:42	4.9	Middle	2	2	28.06	8.06	30.17	91.7	6.26	3.2	4.5
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR5(N)	11:58:31	8.7	Bottom	3	1	28.06	8.06	30.25	91.9	6.27	3.3	3.8
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR5(N)	11:59:14	8.7	Bottom	3	2	28.07	8.05	30.24	92.1	6.29	3.3	3.8
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR10A(N)	13:08:21	1.0	Surface	1	1	28.17	8.06	30.21	93.4	6.36	2.4	4.4
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR10A(N)	13:07:33	1.0	Surface	1	2	28.18	8.06	30.20	92.4	6.29	2.4	4.4
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR10A(N)	13:07:17	6.5	Middle	2	1	28.04	8.05	30.40	91.3	6.21	2.7	4.4
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR10A(N)	13:08:06	6.5	Middle	2	2	28.03	8.05	30.40	90.5	6.16	2.7	4.4
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR10A(N)	13:07:06	11.9	Bottom	3	1	28.05	8.06	30.41	91.1	6.20	2.9	4.6
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR10A(N)	13:07:51	11.9	Bottom	3	2	28.05	8.05	30.39	91.0	6.20	2.9	4.6
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR10B(N2)	13:19:07	1.0	Surface	1	1	28.18	8.05	30.21	92.3	6.28	2.6	4.6
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR10B(N2)	13:18:28	1.0	Surface	1	2	28.17	8.06	30.21	92.3	6.28	2.5	4.6
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR10B(N2)	13:18:51	4.6	Middle	2	1	28.06	8.05	30.32	91.2	6.21	2.9	4.9
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR10B(N2)	13:18:17	4.6	Middle	2	2	28.09	8.05	30.32	90.8	6.19	2.8	4.9
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR10B(N2)	13:18:08	8.1	Bottom	3	1	28.07	8.05	30.37	91.0	6.20	3.2	4.9
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	SR10B(N2)	13:18:41	8.1	Bottom	3	2	28.08	8.05	30.35	91.1	6.20	3.2	4.9
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	CS2(A)	11:08:00	1.0	Surface	1	1	28.14	8.08	30.04	94.4	6.45	2.9	3.8
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	CS2(A)	11:08:37	1.0	Surface	1	2	28.16	8.07	30.02	94.1	6.43	2.9	3.8
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	CS2(A)	11:07:49	3.3	Middle	2	1	28.06	8.07	30.19	93.1	6.37	3.2	4.8
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	CS2(A)	11:08:25	3.3	Middle	2	2	28.06	8.07	30.19	93.0	6.35	3.1	4.8
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	CS2(A)	11:08:14	5.5	Bottom	3	1	28.06	8.06	30.27	92.9	6.34	3.4	4.3
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	CS2(A)	11:07:40	5.5	Bottom	3	2	28.05	8.07	30.27	92.9	6.34	3.3	4.3
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	CS(MF)5	13:15:51	1.0	Surface	1	1	28.32	8.07	29.93	90.2	6.22	2.8	4.9
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	CS(MF)5	13:16:31	1.0	Surface	1	2	28.34	8.07	29.93	90.5	6.21	2.8	4.9
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	CS(MF)5	13:16:17	6.5	Middle	2	1	27.97	8.01	30.37	88.0	6.06	2.9	4.4
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	CS(MF)5	13:15:36	6.5	Middle	2	2	27.96	8.01	30.38	88.7	6.11	2.9	4.4
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	CS(MF)5	13:16:06	11.9	Bottom	3	1	27.99	8.02	29.89	87.8	6.02	3.1	5
HKLR	HY/2011/03	2025-10-20	Mid-Ebb	Fine	CS(MF)5	13:15:27	11.9	Bottom	3	2	27.92	8.01	30.40	87.8	6.06	3.0	5
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS5	06:22:13	1.0	Surface	1	1	28.18	8.07	29.93	89.6	6.17	2.9	4.6
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS5	06:21:28	1.0	Surface	1	2	28.21	8.06	29.96	91.2	6.26	2.9	4.6
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS5	06:21:17	4.3	Middle	2	1	27.92	8.03	30.25	88.5	6.02	3.1	5.3
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS5	06:22:00	4.3	Middle	2	2	27.93	8.03	30.25	88.5	6.01	3.1	5.3
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS5	06:21:44	7.5	Bottom	3	1	27.89	8.01	30.33	88.3	5.97	3.2	5
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS5	06:21:05	7.5	Bottom	3	2	27.87	8.02	30.30	88.3	5.97	3.2	5
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS(MF)6	06:13:04	1.0	Surface	1	1	28.25	8.06	29.89	92.0	6.31	2.9	4.9
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS(MF)6	06:12:49	1.0	Surface	1	2	28.23	8.06	29.92	91.9	6.30	2.9	4.9
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS(MF)6	06:12:56	2.2	Bottom	3	1	28.22	8.05	29.97	91.6	6.26	3.0	4.4
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS(MF)6	06:12:39	2.2	Bottom	3	2	28.17	8.04	30.03	91.7	6.26	2.9	4.4
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS7	06:03:43	1.0	Surface	1	1	28.26	8.06	29.90	91.6	6.30	2.8	5.1
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS7	06:03:57	1.0	Surface	1	2	28.28	8.06	29.88	92.0	6.31	2.8	5.1
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS7	06:03:34	2.3	Bottom	3	1	28.21	8.05	29.97	91.5	6.25	3.0	4.5
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS7	06:03:49	2.3	Bottom	3	2	28.24	8.05	29.97	91.5	6.25	3.0	4.5
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS8(N)	05:24:12	1.0	Surface	1	1	28.23	8.06	29.85	92.3	6.36	2.9	4.4
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS8(N)	05:23:38	1.0	Surface	1	2	28.25	8.06	29.85	92.5	6.37	3.0	4.4
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS8(N)	05:23:45	3.1	Bottom	3	1	28.20	8.04	30.03	92.1	6.29	3.1	4.2
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS8(N)	05:23:27	3.1	Bottom	3	2	28.08	8.03	30.10	90.9	6.23	3.1	4.2
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS(MF)9	05:53:23	1.0	Surface	1	1	28.27	8.07	29.85	91.7	6.31	2.9	4.3
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS(MF)9	05:53:07	1.0	Surface	1	2	28.25	8.07	29.89	91.3	6.28	2.9	4.3
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS(MF)9	05:53:14	2.5	Bottom	3	1	28.23	8.05	29.97	91.1	6.21	3.1	4.1
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS(MF)9	05:52:59	2.5	Bottom	3	2	28.09	8.04	30.02	90.5	6.18	3.0	4.1
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS10(N)	05:57:24	1.0	Surface	1	1	28.12	8.08	30.09	93.4	6.38	2.6	4.3
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS10(N)	05:58:01	1.0	Surface	1	2	28.13	8.08	30.09	92.8	6.34	2.6	4.3
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS10(N)	05:57:49	5.4	Middle	2	1	28.03	8.06	30.26	91.8	6.27	3.1	4
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS10(N)	05:57:09	5.4	Middle	2	2	28.02	8.06	30.27	92.7	6.33	2.9	4
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS10(N)	05:57:37	9.8	Bottom	3	1	28.03	8.06	30.28	92.2	6.29	3.4	4.7
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	IS10(N)	05:56:58	9.8	Bottom	3	2	28.03	8.06	30.29	93.2	6.36	3.3	4.7
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	SR3(N)	06:35:13	1.0	Surface	1	1	28.26	8.07	29.90	91.1	6.26	2.9	4
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	SR3(N)	06:34:59	1.0	Surface	1	2	28.24	8.06	29.94	90.7	6.23	2.9	4
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine	SR3(N)	06:35:05	2.4	Bottom	3	1	28.22	8.05	29.99	90.5	6.19	3.0	4.4
HKLR	HY/2011/03	2025-10-20	Mid-Flood	Fine													

Project	Works	Date (yyyy-mm-dd)	Tide	Weather Condition	Station	Time	Depth, m	Level	Level_Code	Replicate	Temperature, °C	pH	Salinity, ppt	DO, %	DO, mg/L	Turbidity, NTU	SS, mg/L
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	IS7	13:09:22	2.4	Bottom	3	1	27.86	8.05	29.97	92.4	6.43	2.5	5.4
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	IS7	13:09:38	2.4	Bottom	3	2	27.87	8.05	29.95	92.0	6.40	2.4	5.4
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	IS8(N)	13:42:37	1.0	Surface	1	1	27.87	8.04	29.91	90.6	6.31	2.5	5.6
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	IS8(N)	13:42:56	1.0	Surface	1	2	27.90	8.05	29.88	90.9	6.33	2.5	5.6
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	IS8(N)	13:42:47	3.1	Bottom	3	1	27.85	8.03	29.97	90.6	6.30	2.7	6
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	IS8(N)	13:42:28	3.1	Bottom	3	2	27.82	8.03	30.00	90.2	6.27	2.6	6
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	IS(MF)9	13:20:22	1.0	Surface	1	1	27.91	8.05	29.90	91.6	6.37	2.2	5
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	IS(MF)9	13:20:00	1.0	Surface	1	2	27.89	8.05	29.90	91.6	6.37	2.4	5
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	IS(MF)9	13:20:10	2.7	Bottom	3	1	27.88	8.05	29.98	91.6	6.38	2.5	5.3
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	IS(MF)9	13:19:53	2.7	Bottom	3	2	27.85	8.04	29.97	91.5	6.36	2.5	5.3
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	IS10(N)	13:26:41	1.0	Surface	1	1	27.71	8.09	30.19	93.8	6.38	2.5	5.8
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	IS10(N)	13:25:59	1.0	Surface	1	2	27.70	8.08	30.22	92.9	6.32	2.5	5.8
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	IS10(N)	13:25:48	5.3	Middle	2	1	27.61	8.08	30.44	92.5	6.29	2.9	6.3
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	IS10(N)	13:26:24	5.3	Middle	2	2	27.61	8.08	30.45	92.8	6.31	2.9	6.3
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	IS10(N)	13:26:14	9.6	Bottom	3	1	27.62	8.08	30.45	92.1	6.26	3.0	5
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	IS10(N)	13:25:40	9.6	Bottom	3	2	27.60	8.07	30.47	92.4	6.28	2.8	5
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR3(N)	12:35:40	1.0	Surface	1	1	27.89	8.06	29.89	94.2	6.56	2.5	6.5
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR3(N)	12:35:23	1.0	Surface	1	2	27.88	8.06	29.89	93.6	6.51	2.6	6.5
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR3(N)	12:35:29	2.3	Bottom	3	1	27.88	8.06	29.90	92.8	6.46	2.9	6.7
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR3(N)	12:35:12	2.3	Bottom	3	2	27.85	8.06	29.93	92.9	6.45	2.9	6.7
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR4(N3)	13:34:18	1.0	Surface	1	1	27.88	8.05	29.90	90.6	6.30	2.4	4.6
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR4(N3)	13:34:00	1.0	Surface	1	2	27.88	8.05	29.89	90.4	6.28	2.4	4.6
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR4(N3)	13:33:50	2.9	Bottom	3	1	27.77	8.04	29.97	90.0	6.26	2.7	5.3
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR4(N3)	13:34:10	2.9	Bottom	3	2	27.88	8.04	29.97	90.3	6.28	2.6	5.3
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR5(N)	13:17:36	1.0	Surface	1	1	27.75	8.08	30.22	93.9	6.38	2.6	6.4
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR5(N)	13:17:00	1.0	Surface	1	2	27.68	8.08	30.22	93.5	6.36	2.4	6.4
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR5(N)	13:17:25	4.9	Middle	2	1	27.65	8.08	30.37	93.0	6.32	2.7	7
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR5(N)	13:16:47	4.9	Middle	2	2	27.62	8.07	30.37	92.8	6.31	2.8	7
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR5(N)	13:16:36	8.7	Bottom	3	1	27.61	8.07	30.45	93.0	6.32	3.2	6.2
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR5(N)	13:17:15	8.7	Bottom	3	2	27.62	8.07	30.44	93.2	6.33	3.1	6.2
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR10A(N)	14:19:58	1.0	Surface	1	1	27.77	8.09	30.51	94.3	6.39	2.1	8
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR10A(N)	14:19:14	1.0	Surface	1	2	27.76	8.09	30.49	93.4	6.33	2.0	8
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR10A(N)	14:18:58	6.3	Middle	2	1	27.63	8.08	30.71	91.7	6.22	2.5	6
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR10A(N)	14:19:44	6.3	Middle	2	2	27.63	8.08	30.71	91.5	6.20	2.4	6
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR10A(N)	14:19:31	11.5	Bottom	3	1	27.65	8.08	30.67	92.1	6.24	2.6	9.1
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR10A(N)	14:18:47	11.5	Bottom	3	2	27.64	8.08	30.72	92.3	6.25	2.6	9.1
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR10B(N2)	14:31:48	1.0	Surface	1	1	27.77	8.09	30.50	93.0	6.30	2.2	6.6
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR10B(N2)	14:31:06	1.0	Surface	1	2	27.76	8.10	30.50	92.9	6.29	2.1	6.6
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR10B(N2)	14:30:55	4.2	Middle	2	1	27.68	8.10	30.58	91.9	6.23	2.1	8
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR10B(N2)	14:31:34	4.2	Middle	2	2	27.66	8.08	30.58	92.0	6.23	2.3	8
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR10B(N2)	14:30:45	7.4	Bottom	3	1	27.67	8.09	30.65	92.1	6.24	2.7	6.5
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	SR10B(N2)	14:31:22	7.4	Bottom	3	2	27.66	8.08	30.64	92.0	6.24	2.7	6.5
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	CS2(A)	12:23:02	1.0	Surface	1	1	27.65	8.08	30.23	95.5	6.50	2.5	8.9
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	CS2(A)	12:23:37	1.0	Surface	1	2	27.67	8.08	30.22	95.0	6.46	2.3	8.9
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	CS2(A)	12:23:25	3.4	Middle	2	1	27.59	8.08	30.44	93.1	6.33	2.5	5.6
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	CS2(A)	12:22:51	3.4	Middle	2	2	27.60	8.08	30.42	93.4	6.35	2.8	5.6
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	CS2(A)	12:22:38	5.7	Bottom	3	1	27.59	8.08	30.56	93.7	6.38	3.1	6.8
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	CS2(A)	12:23:15	5.7	Bottom	3	2	27.59	8.07	30.53	93.5	6.35	3.2	6.8
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	CS(MF)5	14:27:15	1.0	Surface	1	1	27.94	8.06	30.11	88.7	6.13	2.1	4.2
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	CS(MF)5	14:27:54	1.0	Surface	1	2	27.95	8.06	30.11	89.3	6.15	2.3	4.2
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	CS(MF)5	14:27:41	6.5	Middle	2	1	27.66	8.02	30.53	87.0	6.01	2.3	4.6
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	CS(MF)5	14:27:00	6.5	Middle	2	2	27.66	8.02	30.54	87.2	6.03	2.5	4.6
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	CS(MF)5	14:27:31	12	Bottom	3	1	27.67	8.03	30.22	86.8	5.98	2.8	4.4
HKLR	HY/2011/03	2025-10-22	Mid-Ebb	Fine	CS(MF)5	14:26:50	12	Bottom	3	2	27.63	8.02	30.55	86.8	6.00	2.8	4.4
HKLR	HY/2011/03	2025-10-22	Mid-Flood	Fine	IS5	08:45:24	1	Surface	1	1	27.75	8.06	29.90	89.1	6.19	2.5	4.8
HKLR	HY/2011/03	2025-10-22	Mid-Flood	Fine	IS5	08:44:37	1	Surface	1	2	27.77	8.06	29.91	91.0	6.31	2.5	4.8
HKLR	HY/2011/03	2025-10-22	Mid-Flood	Fine	IS5	08:44:25	4.3	Middle	2	1	27.56	8.05	30.12	87.3	6.02	2.7	4.4
HKLR	HY/2011/03	2025-10-22	Mid-Flood	Fine	IS5	08:45:10	4.3	Middle	2	2	27.56	8.04	30.13	87.9	6.06	2.6	4.4
HKLR	HY/2011/03	2025-10-22	Mid-Flood	Fine	IS5	08:44:52	7.5	Bottom	3	1	27.52	8.04	30.20	87.3	6.00	3.0	4.4
HKLR	HY/2011/03	2025-10-22	Mid-Flood	Fine	IS5	08:44:13	7.5	Bottom	3	2	27.53	8.04	30.17	87.0	5.97	3.0	4.4
HKLR	HY/2011/03	2025-10-22	Mid-Flood	Fine	IS(MF)6	08:36:10	1.0	Surface	1	1	27.80	8.06	29.88	89.8	6.21	2.5	4.6
HKLR	HY/2011/03	2025-10-22	Mid-Flood	Fine	IS(MF)6	08:35:54	1.0	Surface	1	2	27.79	8.06	29.90	89.8	6.21	2.5	4.6
HKLR	HY/2011/03	2025-10-22	Mid-Flood	Fine	IS(MF)6	08:36:01	2.2	Bottom	3	1	27.79	8.06	29.94	89.5	6.18	2.8	4.5
HKLR	HY/2011/03	2025-10-22	Mid-Flood	Fine	IS(MF)6	08:35:45	2.2	Bottom	3	2	27.76	8.05	29.97	89.6	6.18	2.7	4.5
HKLR	HY/2011/03	2025-10-22	Mid-Flood	Fine	IS7	08:26:44	1.0	Surface	1	1	27.82	8.06	29.87	89.7	6.21	2.3	5.2
HKLR	HY/2011/03	2025-10-22	Mid-Flood	Fine	IS7	08:26:31	1.0	Surface	1	2	27.80	8.07	29.89	89.5	6.20	2.2	5.2
HKLR	HY/2011/03	2025-10-22	Mid-Flood	Fine	IS7	08:26:37	2.3	Bottom	3	1	27.79	8.06	29.93	89.4	6.17	2.6	4.9
HKLR	HY/2011/03	2025-10-22	Mid-Flood	Fine	IS7	08:26:22	2.3	Bottom	3	2	27.77	8.06	29.94	89.5	6.18	2.5	4.9
HKLR	HY/2011/03	2025-10-22	Mid-Flood	Fine	IS8(N)	07:51:52	1.0	Surface	1	1	27.78	8.06	29.86	92.1	6.39	2.5	6.1
HKLR	HY/2011/03	2025-10-22	Mid-Flood	Fine	IS8(N)	07:51:26	1.0	Surface	1	2	27.80	8.07	29.86	91.3	6.34	2.5	6.1
HKLR	HY/2011/03	2025-10-22	Mid-Flood	Fine	IS8(N)	07:51:34	3	Bottom	3	1	27.77	8.05	30.00	90.7	6.26	2.8	6.6
HKLR	HY/2011/03	2025-10-22	Mid-Flood	Fine	IS8(N)	07:51:16	3	Bottom	3	2	27.70	8.05	30.04	89.6	6.20	2.7	6.6
HKLR	HY/2011/03	2025-10-22	Mid-Flood	Fine	IS(MF)9	08:19:01	1	Surface	1	1	27.82	8.07	29.86	89.7	6.22	2.5	4.9
HKLR	HY/2011/03	2025-10-22	Mid-Flood	Fine	IS(MF)9	08:18:44	1										

Project	Works	Date (yyyy-mm-dd)	Tide	Weather Condition	Station	Time	Depth, m	Level	Level_Code	Replicate	Temperature, °C	pH	Salinity, ppt	DO, %	DO, mg/L	Turbidity, NTU	SS, mg/L
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS5	13:42:59	1.0	Surface	1	1	27.65	8.04	29.84	89.5	6.2	2.3	6
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS5	13:43:33	1.0	Surface	1	2	27.61	8.04	29.88	89.2	6.2	2.4	6
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS5	13:42:47	4.5	Middle	2	1	27.46	8.02	30.21	88.6	6.2	2.7	6.2
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS5	13:43:23	4.5	Middle	2	2	27.45	8.03	30.23	88.2	6.1	2.7	6.2
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS5	13:43:14	8.0	Bottom	3	1	27.48	8.03	30.30	88.8	6.2	2.9	5.9
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS5	13:42:37	8.0	Bottom	3	2	27.45	8.03	30.37	89.7	6.2	2.8	5.9
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS(MF)6	13:52:14	1.0	Surface	1	1	27.69	8.05	29.82	92.4	6.4	2.4	4.8
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS(MF)6	13:51:57	1.0	Surface	1	2	27.66	8.06	29.84	91.7	6.4	2.5	4.8
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS(MF)6	13:52:06	2.3	Bottom	3	1	27.67	8.06	29.85	91.3	6.3	2.6	4.6
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS(MF)6	13:51:49	2.3	Bottom	3	2	27.63	8.05	29.91	91.1	6.3	2.8	4.6
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS7	14:01:25	1.0	Surface	1	1	27.70	8.05	29.81	91.4	6.4	2.2	5.2
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS7	14:01:07	1.0	Surface	1	2	27.68	8.05	29.82	91.6	6.4	2.3	5.2
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS7	14:00:59	2.3	Bottom	3	1	27.67	8.05	29.85	91.6	6.4	2.4	4.8
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS7	14:01:15	2.3	Bottom	3	2	27.67	8.04	29.85	91.4	6.3	2.4	4.8
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS8(N)	15:15:09	1.0	Surface	1	1	27.71	8.05	29.79	90.9	6.3	2.2	5.7
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS8(N)	15:14:49	1.0	Surface	1	2	27.68	8.04	29.81	90.7	6.3	2.3	5.7
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS8(N)	15:15:00	2.9	Bottom	3	1	27.68	8.04	29.84	90.8	6.3	2.4	5.5
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS8(N)	15:14:40	2.9	Bottom	3	2	27.65	8.03	29.87	90.5	6.3	2.4	5.5
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS(MF)9	14:50:38	1.0	Surface	1	1	27.68	8.05	29.82	91.1	6.3	2.4	5.5
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS(MF)9	14:51:14	1.0	Surface	1	2	27.71	8.05	29.80	91.3	6.3	2.3	5.5
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS(MF)9	14:50:53	2.7	Bottom	3	1	27.67	8.04	29.86	91.0	6.3	2.6	5.8
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS(MF)9	14:50:30	2.7	Bottom	3	2	27.66	8.04	29.86	91.2	6.3	2.4	5.8
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS10(N)	14:36:19	1.0	Surface	1	1	27.73	8.08	29.42	93.9	6.4	2.6	5.3
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS10(N)	14:34:43	1.0	Surface	1	2	27.78	8.08	29.35	94.6	6.4	2.5	5.3
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS10(N)	14:34:25	5.5	Middle	2	1	27.66	8.06	29.64	92.4	6.3	2.6	5.2
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS10(N)	14:36:01	5.5	Middle	2	2	27.59	8.06	29.98	92.1	6.3	2.6	5.2
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS10(N)	14:35:47	9.9	Bottom	3	1	27.50	8.06	30.11	91.8	6.3	2.9	5.6
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	IS10(N)	14:34:12	9.9	Bottom	3	2	27.65	8.05	29.65	92.8	6.3	2.7	5.6
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR3(N)	13:27:05	1.0	Surface	1	1	27.72	8.06	29.79	92.7	6.4	2.4	6.5
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR3(N)	13:26:43	1.0	Surface	1	2	27.69	8.06	29.80	92.5	6.4	2.4	6.5
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR3(N)	13:26:53	2.3	Bottom	3	1	27.66	8.05	29.83	91.6	6.4	2.5	4.9
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR3(N)	13:26:32	2.3	Bottom	3	2	27.66	8.06	29.83	92.2	6.4	2.6	4.9
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR4(N3)	15:04:36	1.0	Surface	1	1	27.68	8.05	29.81	90.5	6.3	2.2	6.1
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR4(N3)	15:04:18	1.0	Surface	1	2	27.67	8.04	29.82	90.4	6.3	2.2	6.1
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR4(N3)	15:04:27	3.0	Bottom	3	1	27.68	8.04	29.86	90.3	6.3	2.3	5.6
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR4(N3)	15:04:08	3.0	Bottom	3	2	27.59	8.04	29.90	90.2	6.3	2.4	5.6
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR5(N)	14:24:53	1.0	Surface	1	1	27.79	8.07	29.33	94.5	6.4	2.4	5
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR5(N)	14:24:12	1.0	Surface	1	2	27.75	8.08	29.32	94.0	6.4	2.4	5
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR5(N)	14:23:56	5.0	Middle	2	1	27.65	8.05	29.63	92.7	6.3	2.6	7.2
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR5(N)	14:24:39	5.0	Middle	2	2	27.67	8.06	29.61	92.9	6.3	2.4	7.2
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR5(N)	14:24:28	9.0	Bottom	3	1	27.66	8.05	29.64	93.5	6.4	3.0	5.7
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR5(N)	14:23:45	9.0	Bottom	3	2	27.65	8.05	29.66	93.2	6.4	3.0	5.7
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR10A(N)	15:33:38	1.0	Surface	1	1	27.78	8.08	29.56	93.6	6.4	2.1	6.5
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR10A(N)	15:34:41	1.0	Surface	1	2	27.75	8.08	29.64	93.4	6.4	2.2	6.5
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR10A(N)	15:33:13	6.7	Middle	2	1	27.25	8.05	31.20	88.6	6.0	2.4	4.8
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR10A(N)	15:34:17	6.7	Middle	2	2	27.29	8.05	31.09	88.0	6.0	2.3	4.8
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR10A(N)	15:33:59	12.4	Bottom	3	1	27.27	8.05	31.31	89.4	6.1	2.5	5
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR10A(N)	15:33:02	12.4	Bottom	3	2	27.27	8.05	31.44	90.2	6.1	2.5	5
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR10B(N2)	15:47:31	1.0	Surface	1	1	27.74	8.08	29.62	92.5	6.3	2.1	5.2
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR10B(N2)	15:46:42	1.0	Surface	1	2	27.70	8.09	29.76	92.1	6.3	2.1	5.2
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR10B(N2)	15:46:27	4.0	Middle	2	1	27.48	8.08	30.43	90.0	6.1	2.2	5.4
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR10B(N2)	15:47:13	4.0	Middle	2	2	27.50	8.06	30.33	90.4	6.2	2.2	5.4
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR10B(N2)	15:46:15	6.9	Bottom	3	1	27.40	8.07	30.80	90.6	6.2	2.6	5.5
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	SR10B(N2)	15:46:59	6.9	Bottom	3	2	27.48	8.06	30.60	90.8	6.2	2.6	5.5
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	CS2(A)	13:16:57	1.0	Surface	1	1	27.70	8.07	29.35	95.0	6.5	2.5	5.8
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	CS2(A)	13:17:37	1.0	Surface	1	2	27.74	8.08	29.33	94.6	6.5	2.3	5.8
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	CS2(A)	13:17:25	3.5	Middle	2	1	27.62	8.06	29.67	92.8	6.3	2.5	5.7
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	CS2(A)	13:16:46	3.5	Middle	2	2	27.62	8.06	29.66	93.5	6.4	2.7	5.7
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	CS2(A)	13:17:14	6.0	Bottom	3	1	27.63	8.05	29.72	92.8	6.3	3.1	5.4
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	CS2(A)	13:16:33	6.0	Bottom	3	2	27.62	8.06	29.74	93.1	6.4	3.0	5.4
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	CS(MF)5	15:56:03	1.0	Surface	1	1	27.72	8.05	29.91	88.7	6.1	2.2	5.4
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	CS(MF)5	15:56:49	1.0	Surface	1	2	27.73	8.06	29.91	89.0	6.2	2.3	5.4
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	CS(MF)5	15:56:32	6.4	Middle	2	1	27.42	8.00	30.45	86.9	6.0	2.3	5.4
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	CS(MF)5	15:55:46	6.4	Middle	2	2	27.42	8.00	30.43	87.1	6.0	2.3	5.4
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	CS(MF)5	15:56:22	11.7	Bottom	3	1	27.44	8.02	30.28	86.2	6.0	2.6	6
HKLR	HY/2011/03	2025-10-24	Mid-Ebb	Fine	CS(MF)5	15:55:37	11.7	Bottom	3	2	27.41	8.00	30.44	86.4	6.0	2.6	6
HKLR	HY/2011/03	2025-10-24	Mid-Flood	Fine	IS5	09:43:54	1	Surface	1	1	27.68	8.07	29.77	89.4	6.2	2.2	5
HKLR	HY/2011/03	2025-10-24	Mid-Flood	Fine	IS5	09:43:01	1	Surface	1	2	27.68	8.07	29.78	90.3	6.3	2.3	5
HKLR	HY/2011/03	2025-10-24	Mid-Flood	Fine	IS5	09:43:33	4.5	Middle	2	1	27.34	8.03	30.32	86.7	6.0	2.6	4.9
HKLR	HY/2011/03	2025-10-24	Mid-Flood	Fine	IS5	09:42:42	4.5	Middle	2	2	27.33	8.03	30.35	86.0	6.0	2.8	4.9
HKLR	HY/2011/03	2025-10-24	Mid-Flood	Fine	IS5	09:43:18	7.9	Bottom	3	1	27.32	8.03	30.47	87.1	6.0	2.8	5.3
HKLR	HY/2011/03	2025-10-24	Mid-Flood	Fine	IS5	09:42:25	7.9	Bottom	3	2	27.29	8.02	30.55	86.8	6.0	2.8	5.3
HKLR	HY/2011/03	2025-10-24	Mid-Flood	Fine	IS(MF)6	09:33:54	1.0	Surface	1	1	27.67	8.06	29.78	90.5	6.3	2.3	6
HKLR	HY/2011/03	2025-10-24	Mid-Flood	Fine	IS(MF)6	09:33:36	1.0	Surface	1	2	27.64	8.06	29.81	90.5	6.		

Project	Works	Date (yyyy-mm-dd)	Tide	Weather Condition	Station	Time	Depth, m	Level	Level_Code	Replicate	Temperature, °C	pH	Salinity, ppt	DO, %	DO, mg/L	Turbidity, NTU	SS, mg/L
HKLR	HY/2011/03	2025-10-24	Mid-Flood	Fine	CS2(A)	10:05:14	1.0	Surface	1	1	27.68	8.08	29.38	93.7	6.4	2.7	4.4
HKLR	HY/2011/03	2025-10-24	Mid-Flood	Fine	CS2(A)	10:04:36	1.0	Surface	1	2	27.71	8.08	29.33	93.4	6.4	2.5	4.4
HKLR	HY/2011/03	2025-10-24	Mid-Flood	Fine	CS2(A)	10:05:01	3.5	Middle	2	1	27.58	8.06	29.68	93.0	6.3	2.7	5.8
HKLR	HY/2011/03	2025-10-24	Mid-Flood	Fine	CS2(A)	10:04:22	3.5	Middle	2	2	27.57	8.06	29.69	92.2	6.3	2.7	5.8
HKLR	HY/2011/03	2025-10-24	Mid-Flood	Fine	CS2(A)	10:04:50	5.9	Bottom	3	1	27.60	8.06	29.70	92.3	6.3	2.8	6.2
HKLR	HY/2011/03	2025-10-24	Mid-Flood	Fine	CS2(A)	10:04:08	5.9	Bottom	3	2	27.54	8.06	29.79	91.6	6.3	2.6	6.2
HKLR	HY/2011/03	2025-10-24	Mid-Flood	Fine	CS(MF)5	07:57:21	1.0	Surface	1	1	27.64	8.05	29.84	92.8	6.4	2.2	5.8
HKLR	HY/2011/03	2025-10-24	Mid-Flood	Fine	CS(MF)5	07:58:30	1.0	Surface	1	2	27.67	8.06	29.85	92.6	6.4	2.2	5.8
HKLR	HY/2011/03	2025-10-24	Mid-Flood	Fine	CS(MF)5	07:56:55	6.4	Middle	2	1	27.22	8.05	30.89	89.7	6.2	2.4	6.1
HKLR	HY/2011/03	2025-10-24	Mid-Flood	Fine	CS(MF)5	07:58:05	6.4	Middle	2	2	27.22	8.03	30.90	89.6	6.2	2.4	6.1
HKLR	HY/2011/03	2025-10-24	Mid-Flood	Fine	CS(MF)5	07:56:44	11.8	Bottom	3	1	27.21	8.05	30.94	85.6	6.0	2.7	5.2
HKLR	HY/2011/03	2025-10-24	Mid-Flood	Fine	CS(MF)5	07:57:53	11.8	Bottom	3	2	27.22	8.04	30.95	85.7	5.9	2.8	5.2
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS5	04:05:28	1.0	Surface	1	1	27.48	8.11	30.35	91.3	6.3	2.5	4.1
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS5	04:04:35	1.0	Surface	1	2	27.48	8.11	30.35	92.6	6.4	2.5	4.1
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS5	04:04:17	4.4	Middle	2	1	27.16	8.11	30.82	88.2	6.1	2.9	5.1
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS5	04:05:09	4.4	Middle	2	2	27.16	8.11	30.82	88.7	6.2	2.8	5.1
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS5	04:04:52	7.7	Bottom	3	1	27.13	8.11	30.94	88.2	6.1	3.0	4.1
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS5	04:04:03	7.7	Bottom	3	2	27.13	8.10	30.98	88.1	6.1	3.0	4.1
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS(MF)6	03:55:21	1.0	Surface	1	1	27.49	8.11	30.35	92.7	6.4	2.4	3.2
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS(MF)6	03:55:05	1.0	Surface	1	2	27.47	8.11	30.37	92.7	6.4	2.5	3.2
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS(MF)6	03:54:54	2.2	Bottom	3	1	27.46	8.10	30.44	92.5	6.4	2.6	4.1
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS(MF)6	03:55:12	2.2	Bottom	3	2	27.46	8.10	30.42	92.5	6.4	2.7	4.1
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS7	03:45:42	1.0	Surface	1	1	27.46	8.11	30.37	92.3	6.4	2.5	4.1
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS7	03:45:50	1.0	Surface	1	2	27.50	8.10	30.33	92.6	6.4	2.5	4.1
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS7	03:45:50	2.3	Bottom	3	1	27.46	8.10	30.40	92.3	6.4	2.7	4
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS7	03:45:33	2.3	Bottom	3	2	27.43	8.10	30.44	92.1	6.4	2.7	4
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS8(N)	03:07:04	1.0	Surface	1	1	27.46	8.11	30.33	93.9	6.5	2.7	4.1
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS8(N)	03:06:38	1.0	Surface	1	2	27.44	8.11	30.35	92.9	6.5	2.7	4.1
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS8(N)	03:06:48	3.0	Bottom	3	1	27.38	8.09	30.60	92.4	6.4	2.9	4.3
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS8(N)	03:06:28	3.0	Bottom	3	2	27.33	8.09	30.65	91.6	6.4	2.9	4.3
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS(MF)9	03:36:00	1.0	Surface	1	1	27.50	8.11	30.32	92.6	6.4	2.5	4.7
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS(MF)9	03:35:42	1.0	Surface	1	2	27.50	8.11	30.33	92.3	6.4	2.6	4.7
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS(MF)9	03:35:48	2.6	Bottom	3	1	27.47	8.10	30.45	92.0	6.4	2.9	3.2
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS(MF)9	03:35:31	2.6	Bottom	3	2	27.41	8.09	30.48	91.7	6.3	2.8	3.2
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS10(N)	03:45:18	1.0	Surface	1	1	27.64	8.08	30.06	91.4	6.2	2.6	4.1
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS10(N)	03:46:01	1.0	Surface	1	2	27.66	8.09	30.07	91.1	6.2	2.7	4.1
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS10(N)	03:45:44	5.4	Middle	2	1	27.34	8.08	30.75	88.2	6.0	2.9	4.6
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS10(N)	03:45:00	5.4	Middle	2	2	27.32	8.08	30.78	88.3	6.1	2.8	4.6
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS10(N)	03:45:32	9.8	Bottom	3	1	27.36	8.08	30.80	88.1	6.0	3.3	3.8
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	IS10(N)	03:44:47	9.8	Bottom	3	2	27.29	8.08	30.92	88.3	6.0	3.2	3.8
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR3(N)	04:16:59	1.0	Surface	1	1	27.50	8.11	30.35	91.7	6.4	2.6	3.9
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR3(N)	04:17:16	1.0	Surface	1	2	27.51	8.11	30.35	92.2	6.4	2.5	3.9
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR3(N)	04:17:06	2.3	Bottom	3	1	27.48	8.10	30.39	91.6	6.3	2.7	3.6
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR3(N)	04:16:48	2.3	Bottom	3	2	27.42	8.10	30.43	91.0	6.3	2.8	3.6
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR4(N3)	03:16:43	1.0	Surface	1	1	27.48	8.10	30.33	91.7	6.4	2.6	5
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR4(N3)	03:16:22	1.0	Surface	1	2	27.44	8.10	30.34	91.7	6.4	2.5	5
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR4(N3)	03:16:33	3.0	Bottom	3	1	27.37	8.09	30.63	91.4	6.3	2.7	4.1
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR4(N3)	03:16:09	3.0	Bottom	3	2	27.35	8.09	30.64	91.5	6.3	2.7	4.1
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR5(N)	03:57:05	1.0	Surface	1	1	27.56	8.08	30.18	89.6	6.1	2.9	5
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR5(N)	03:56:17	1.0	Surface	1	2	27.61	8.09	30.12	89.9	6.1	2.8	5
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR5(N)	03:56:50	4.9	Middle	2	1	27.39	8.09	30.61	88.1	6.0	3.1	4.3
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR5(N)	03:56:02	4.9	Middle	2	2	27.38	8.08	30.63	88.4	6.0	3.1	4.3
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR5(N)	03:55:53	8.7	Bottom	3	1	27.36	8.08	30.76	88.8	6.1	3.3	3.7
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR5(N)	03:56:39	8.7	Bottom	3	2	27.37	8.08	30.74	88.8	6.1	3.4	3.7
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR10A(N)	02:51:53	1.0	Surface	1	1	27.68	8.09	30.27	89.6	6.1	2.2	3.7
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR10A(N)	02:51:03	1.0	Surface	1	2	27.73	8.08	30.22	89.4	6.1	2.3	3.7
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR10A(N)	02:51:31	6.8	Middle	2	1	27.29	8.06	31.15	86.3	5.9	2.4	3.8
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR10A(N)	02:50:43	6.8	Middle	2	2	27.28	8.07	31.18	87.0	5.9	2.3	3.8
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR10A(N)	02:51:19	12.6	Bottom	3	1	27.32	8.06	31.31	86.1	5.9	2.7	4.9
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR10A(N)	02:50:31	12.6	Bottom	3	2	27.29	8.07	31.30	86.2	5.9	2.9	4.9
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR10B(N2)	02:41:43	1.0	Surface	1	1	27.72	8.08	30.26	93.1	6.3	2.7	3.8
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR10B(N2)	02:41:00	1.0	Surface	1	2	27.75	8.07	30.17	93.3	6.4	2.5	3.8
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR10B(N2)	02:41:29	3.9	Middle	2	1	27.46	8.07	30.73	89.9	6.1	2.8	4.4
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR10B(N2)	02:40:43	3.9	Middle	2	2	27.44	8.05	30.75	90.2	6.1	2.8	4.4
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR10B(N2)	02:40:28	6.7	Bottom	3	1	27.29	8.05	31.28	88.0	6.0	3.2	5.3
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	SR10B(N2)	02:41:15	6.7	Bottom	3	2	27.45	8.07	31.12	88.1	6.0	3.0	5.3
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	CS2(A)	04:47:03	1.0	Surface	1	1	27.58	8.09	30.22	90.8	6.2	2.8	4.6
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	CS2(A)	04:46:25	1.0	Surface	1	2	27.59	8.10	30.20	90.6	6.2	2.7	4.6
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	CS2(A)	04:46:50	3.4	Middle	2	1	27.43	8.09	30.58	89.9	6.1	3.0	5.2
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	CS2(A)	04:46:12	3.4	Middle	2	2	27.43	8.10	30.58	89.5	6.1	3.0	5.2
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	CS2(A)	04:45:59	5.8	Bottom	3	1	27.36	8.09	30.74	89.1	6.1	3.1	5.5
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	CS2(A)	04:46:38	5.8	Bottom	3	2	27.41	8.10	30.68	89.4	6.1	3.3	5.5
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	CS(MF)5	02:28:12	1.0	Surface	1	1	27.54	8.11	30.46	93.5	6.4	2.6	4.7
HKLR	HY/2011/03	2025-10-27	Mid-Ebb	Fine	CS(MF)5	02:27:13	1.0	Surface	1	2	27.52	8.10	3				

Project	Works	Date (yyyy-mm-dd)	Tide	Weather Condition	Station	Time	Depth, m	Level	Level_Code	Replicate	Temperature, °C	pH	Salinity, ppt	DO, %	DO, mg/L	Turbidity, NTU	SS, mg/L
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	SR10A(N)	16:57:53	1.0	Surface	1	1	27.69	8.12	30.61	90.70	6.16	2.2	5
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	SR10A(N)	16:58:46	1.0	Surface	1	2	27.65	8.11	30.71	91.00	6.18	2.3	5
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	SR10A(N)	16:57:32	6.6	Middle	2	1	27.22	8.10	31.82	87.00	5.92	2.5	4.7
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	SR10A(N)	16:58:26	6.6	Middle	2	2	27.22	8.09	31.78	86.70	5.89	2.5	4.7
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	SR10A(N)	16:57:20	12.2	Bottom	3	1	27.25	8.11	32.00	87.80	5.95	2.6	4
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	SR10A(N)	16:58:12	12.2	Bottom	3	2	27.22	8.10	31.91	87.50	5.95	2.6	4
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	SR10B(N2)	17:12:33	1.0	Surface	1	1	27.67	8.10	30.68	89.40	6.07	2.1	5
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	SR10B(N2)	17:11:52	1.0	Surface	1	2	27.63	8.11	30.76	89.10	6.05	2.1	5
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	SR10B(N2)	17:11:38	3.8	Middle	2	1	27.41	8.11	31.28	87.70	5.96	2.3	4
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	SR10B(N2)	17:12:18	3.8	Middle	2	2	27.43	8.09	31.17	87.80	5.97	2.3	4
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	SR10B(N2)	17:11:27	6.6	Bottom	3	1	27.35	8.10	31.54	88.00	5.97	2.6	4.6
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	SR10B(N2)	17:12:05	6.6	Bottom	3	2	27.40	8.09	31.44	88.20	5.99	2.6	4.6
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	CS2(A)	15:02:34	1.0	Surface	1	1	27.68	8.11	30.00	92.90	6.34	2.6	5.2
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	CS2(A)	15:03:09	1.0	Surface	1	2	27.71	8.11	29.99	92.60	6.32	2.4	5.2
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	CS2(A)	15:02:58	3.5	Middle	2	1	27.51	8.10	30.60	90.70	6.19	2.6	4.5
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	CS2(A)	15:02:23	3.5	Middle	2	2	27.49	8.11	30.60	91.00	6.21	2.8	4.5
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	CS2(A)	15:02:48	5.9	Bottom	3	1	27.54	8.10	30.79	90.80	6.19	3.2	5.5
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	CS2(A)	15:02:12	5.9	Bottom	3	2	27.47	8.11	30.85	90.80	6.20	3.1	5.5
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	CS(MF)5	16:46:16	1.0	Surface	1	1	27.61	8.11	30.55	90.40	6.25	2.3	4.6
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	CS(MF)5	16:47:00	1.0	Surface	1	2	27.60	8.12	30.56	90.80	6.27	2.3	4.6
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	CS(MF)5	16:46:00	6.3	Middle	2	1	27.26	8.08	31.11	88.60	6.14	2.5	4.7
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	CS(MF)5	16:46:44	6.3	Middle	2	2	27.26	8.08	31.12	88.30	6.12	2.4	4.7
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	CS(MF)5	16:46:34	11.6	Bottom	3	1	27.28	8.09	30.87	87.60	6.06	2.8	3.2
HKLR	HY/2011/03	2025-10-27	Mid-Flood	Fine	CS(MF)5	16:45:50	11.6	Bottom	3	2	27.25	8.08	31.13	87.80	6.08	2.7	3.2
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	ISS	06:01:15	1.0	Surface	1	1	27.76	8.08	30.00	93.10	6.47	2.8	5.8
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	ISS	06:02:11	1.0	Surface	1	2	27.89	8.07	30.14	93.50	6.50	2.8	5.8
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	ISS	06:01:03	4.1	Middle	2	1	27.90	8.07	30.59	92.10	6.47	2.9	6.4
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	ISS	06:01:41	4.1	Middle	2	2	27.88	8.07	30.60	93.40	6.49	2.9	6.4
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	ISS	06:00:41	7.2	Bottom	3	1	27.62	8.07	30.64	91.60	6.42	2.9	6
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	ISS	06:01:28	7.2	Bottom	3	2	27.80	8.07	30.64	93.30	6.49	2.9	6
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	IS(MF)6	05:50:27	1.0	Surface	1	1	28.07	8.05	30.03	90.60	6.34	2.6	6.9
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	IS(MF)6	05:50:54	1.0	Surface	1	2	28.09	8.05	30.01	90.40	6.32	2.7	6.9
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	IS(MF)6	05:50:10	2.0	Bottom	3	1	27.98	8.06	29.99	90.60	6.33	2.5	7.6
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	IS(MF)6	05:50:39	2.0	Bottom	3	2	28.01	8.06	30.36	90.30	6.31	2.6	7.6
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	IS7	05:39:57	1.0	Surface	1	1	28.02	8.08	30.14	91.60	6.42	2.7	6.2
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	IS7	05:40:29	1.0	Surface	1	2	28.01	8.08	30.06	91.40	6.40	2.7	6.2
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	IS7	05:39:37	2.0	Bottom	3	1	27.95	8.07	30.39	91.50	6.41	2.7	6.2
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	IS7	05:40:14	2.0	Bottom	3	2	27.95	8.07	30.35	91.20	6.39	2.7	6.2
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	IS8(N)	05:08:04	1.0	Surface	1	1	27.99	8.04	29.98	90.50	6.33	2.5	6.2
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	IS8(N)	05:08:48	1.0	Surface	1	2	27.88	8.04	29.99	90.40	6.32	2.4	6.2
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	IS8(N)	05:07:57	2.9	Bottom	3	1	27.81	8.03	30.18	90.40	6.32	2.5	6
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	IS8(N)	05:08:27	2.9	Bottom	3	2	27.82	8.03	30.24	90.20	6.30	2.5	6
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	IS(MF)9	05:29:04	1.0	Surface	1	1	27.91	8.07	30.32	90.40	6.36	2.9	6.2
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	IS(MF)9	05:29:30	1.0	Surface	1	2	27.96	8.06	30.27	90.40	6.36	2.9	6.2
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	IS(MF)9	05:28:44	2.6	Bottom	3	1	27.69	8.07	30.35	89.60	6.30	2.9	6.1
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	IS(MF)9	05:29:16	2.6	Bottom	3	2	27.89	8.07	30.00	90.60	6.37	2.9	6.1
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Fine	IS10(N)	04:59:37	1.0	Surface	1	1	27.52	8.10	29.92	90.10	6.30	2.6	5.8
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Fine	IS10(N)	04:58:56	1.0	Surface	1	2	27.51	8.10	29.92	89.80	6.28	2.5	5.8
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Fine	IS10(N)	04:59:22	5.5	Middle	2	1	27.32	8.09	30.79	85.30	5.97	3.5	5.4
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Fine	IS10(N)	04:58:41	5.5	Middle	2	2	27.30	8.09	30.82	85.90	6.04	3.4	5.4
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Fine	IS10(N)	04:59:11	9.9	Bottom	3	1	27.33	8.08	30.84	85.80	6.03	3.8	4.3
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Fine	IS10(N)	04:58:29	9.9	Bottom	3	2	27.29	8.09	30.88	85.30	5.96	3.8	4.3
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	SR3(N)	06:12:12	1.0	Surface	1	1	27.77	8.08	30.10	91.30	6.39	2.8	7.1
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	SR3(N)	06:12:44	1.0	Surface	1	2	27.76	8.08	30.06	91.60	6.40	2.8	7.1
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	SR3(N)	06:11:46	2.0	Bottom	3	1	27.69	8.07	30.38	91.20	6.38	2.9	6.7
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	SR3(N)	06:12:29	2.0	Bottom	3	2	27.73	8.08	30.21	90.90	6.36	2.8	6.7
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	SR4(N3)	05:17:16	1.0	Surface	1	1	27.98	8.05	30.08	91.00	6.40	2.7	5.7
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	SR4(N3)	05:17:55	1.0	Surface	1	2	27.98	8.05	30.05	91.00	6.40	2.7	5.7
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	SR4(N3)	05:17:07	2.8	Bottom	3	1	27.87	8.05	30.36	90.60	6.37	2.7	6.1
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Cloudy	SR4(N3)	05:17:40	2.8	Bottom	3	2	27.87	8.05	30.31	90.90	6.39	2.8	6.1
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Fine	SR5(N)	05:08:49	1.0	Surface	1	1	27.51	8.10	29.92	87.80	6.18	2.6	3.7
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Fine	SR5(N)	05:09:31	1.0	Surface	1	2	27.47	8.09	29.97	87.50	6.16	2.6	3.7
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Fine	SR5(N)	05:09:18	4.8	Middle	2	1	27.35	8.09	30.59	84.80	5.94	2.8	5.1
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Fine	SR5(N)	05:08:34	4.8	Middle	2	2	27.34	8.09	30.70	85.10	5.95	2.9	5.1
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Fine	SR5(N)	05:09:08	8.6	Bottom	3	1	27.34	8.08	30.83	85.40	5.96	3.0	4.1
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Fine	SR5(N)	05:08:24	8.6	Bottom	3	2	27.33	8.08	30.84	85.40	5.97	2.9	4.1
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Fine	SR10A(N)	04:06:17	1.0	Surface	1	1	27.57	8.08	30.02	87.70	6.13	2.2	3.8
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Fine	SR10A(N)	04:07:01	1.0	Surface	1	2	27.54	8.09	30.23	87.70	6.14	2.1	3.8
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Fine	SR10A(N)	04:06:43	6.7	Middle	2	1	27.29	8.06	31.27	84.00	5.83	2.3	4.7
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Fine	SR10A(N)	04:05:59	6.7	Middle	2	2	27.29	8.07	31.27	84.40	5.86	2.3	4.7
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Fine	SR10A(N)	04:05:49	12.3	Bottom	3	1	27.29	8.07	31.35	84.20	5.85	2.8	4
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Fine	SR10A(N)	04:06:33	12.3	Bottom	3	2	27.32	8.06	31.32	84.10	5.84	2.7	4
HKLR	HY/2011/03	2025-10-29	Mid-Ebb	Fine	SR10B(N2)	03:56:41	1.0	Surface	1	1	27.56	8.08					


Project	Works	Date (yyyy-mm-dd)	Tide	Weather Condition	Station	Time	Depth, m	Level	Level_Code	Replicate	Temperature, °C	pH	Salinity, ppt	DO, %	DO, mg/L	Turbidity, NTU	SS, mg/L
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Cloudy	SR3(N)	17:20:59	2.0	Bottom	3	1	27.56	8.09	30.30	89.0	6.2	2.9	5.7
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Cloudy	SR3(N)	17:21:21	2.0	Bottom	3	2	27.76	8.10	30.39	90.0	6.3	2.9	5.7
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Cloudy	SR4(N3)	18:13:23	1.0	Surface	1	1	27.82	8.06	30.30	90.4	6.3	2.8	4.6
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Cloudy	SR4(N3)	18:13:56	1.0	Surface	1	2	27.81	8.06	30.31	90.7	6.3	2.8	4.6
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Cloudy	SR4(N3)	18:13:07	2.8	Bottom	3	1	27.76	8.05	30.51	90.3	6.3	2.8	5.2
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Cloudy	SR4(N3)	18:13:34	2.8	Bottom	3	2	27.76	8.05	30.57	90.0	6.3	2.8	5.2
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	SR5(N)	18:19:05	1.0	Surface	1	1	27.68	8.10	29.73	89.5	6.3	3.1	4.8
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	SR5(N)	18:18:27	1.0	Surface	1	2	27.66	8.10	29.76	89.1	6.3	3.0	4.8
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	SR5(N)	18:18:15	4.7	Middle	2	1	27.45	8.09	30.65	86.6	6.0	3.2	5.1
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	SR5(N)	18:18:53	4.7	Middle	2	2	27.46	8.09	30.63	86.4	6.0	3.1	5.1
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	SR5(N)	18:18:43	8.4	Bottom	3	1	27.46	8.08	30.79	86.8	6.1	3.3	5.5
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	SR5(N)	18:18:04	8.4	Bottom	3	2	27.44	8.08	30.80	86.6	6.0	3.3	5.5
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	SR10A(N)	19:22:39	1.0	Surface	1	1	27.62	8.13	30.41	90.1	6.3	2.3	5.6
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	SR10A(N)	19:23:26	1.0	Surface	1	2	27.61	8.11	30.43	91.1	6.3	2.4	5.6
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	SR10A(N)	19:22:22	6.7	Middle	2	1	27.29	8.12	31.25	85.8	6.0	2.8	5.3
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	SR10A(N)	19:23:08	6.7	Middle	2	2	27.31	8.10	31.06	85.2	5.9	2.8	5.3
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	SR10A(N)	19:22:10	12.3	Bottom	3	1	27.30	8.14	31.23	85.7	6.0	2.9	5
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	SR10A(N)	19:22:55	12.3	Bottom	3	2	27.32	8.11	31.19	85.6	6.0	2.9	5
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	SR10B(N2)	19:33:59	1.0	Surface	1	1	27.65	8.11	30.41	88.3	6.2	2.1	5
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	SR10B(N2)	19:33:19	1.0	Surface	1	2	27.62	8.11	30.40	88.2	6.2	2.1	5
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	SR10B(N2)	19:33:45	3.7	Middle	2	1	27.45	8.10	30.83	85.6	6.0	2.4	5.3
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	SR10B(N2)	19:33:07	3.7	Middle	2	2	27.46	8.11	30.82	85.6	6.0	2.5	5.3
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	SR10B(N2)	19:32:57	6.4	Bottom	3	1	27.42	8.10	30.93	85.8	6.0	2.6	4.6
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	SR10B(N2)	19:33:33	6.4	Bottom	3	2	27.44	8.09	30.92	85.9	6.0	2.7	4.6
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	CS2(A)	17:24:40	1.0	Surface	1	1	27.66	8.11	29.80	92.0	6.4	3.0	4.4
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	CS2(A)	17:24:08	1.0	Surface	1	2	27.63	8.11	29.80	91.5	6.4	3.1	4.4
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	CS2(A)	17:24:30	3.4	Middle	2	1	27.44	8.10	30.54	88.3	6.2	3.4	3.3
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	CS2(A)	17:23:57	3.4	Middle	2	2	27.43	8.11	30.49	87.9	6.2	3.5	3.3
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	CS2(A)	17:23:46	5.7	Bottom	3	1	27.42	8.11	30.78	87.5	6.1	3.5	3.5
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Fine	CS2(A)	17:24:21	5.7	Bottom	3	2	27.47	8.09	30.76	87.6	6.2	3.5	3.5
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Cloudy	CS(MF)5	19:06:21	1.0	Surface	1	1	27.86	8.06	30.16	91.0	6.4	2.6	5.2
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Cloudy	CS(MF)5	19:07:38	1.0	Surface	1	2	27.79	8.05	30.20	90.4	6.3	2.7	5.2
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Cloudy	CS(MF)5	19:06:07	5.9	Middle	2	1	27.61	8.05	30.27	90.7	6.3	2.7	4.5
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Cloudy	CS(MF)5	19:06:55	5.9	Middle	2	2	27.60	8.05	30.70	89.7	6.3	2.7	4.5
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Cloudy	CS(MF)5	19:05:53	10.8	Bottom	3	1	27.58	8.05	30.66	90.7	6.4	2.6	4.2
HKLR	HY/2011/03	2025-10-29	Mid-Flood	Cloudy	CS(MF)5	19:06:32	10.8	Bottom	3	2	27.57	8.05	30.71	89.6	6.3	2.7	4.2
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS5	08:53:04	1.0	Surface	1	1	27.38	8.09	30.49	90.0	6.2	2.8	3.6
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS5	08:52:11	1.0	Surface	1	2	27.39	8.09	30.50	91.3	6.3	2.8	3.6
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS5	08:51:55	4.3	Middle	2	1	27.10	8.09	30.85	87.4	6.0	3.2	3.4
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS5	08:52:46	4.3	Middle	2	2	27.10	8.08	30.85	87.8	6.0	3.1	3.4
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS5	08:52:28	7.6	Bottom	3	1	27.05	8.08	30.93	87.3	6.0	3.6	3.2
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS5	08:51:43	7.6	Bottom	3	2	27.08	8.08	30.95	87.3	6.0	3.5	3.2
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS(MF)6	08:43:22	1.0	Surface	1	1	27.42	8.10	30.49	91.1	6.3	2.8	3.2
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS(MF)6	08:43:05	1.0	Surface	1	2	27.40	8.10	30.50	91.2	6.2	2.8	3.2
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS(MF)6	08:42:55	2.1	Bottom	3	1	27.39	8.09	30.56	91.0	6.2	3.0	2.6
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS(MF)6	08:43:12	2.1	Bottom	3	2	27.39	8.09	30.55	91.0	6.2	3.1	2.6
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS7	08:30:12	1.0	Surface	1	1	27.39	8.10	30.50	90.7	6.2	2.4	2.6
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS7	08:30:28	1.0	Surface	1	2	27.43	8.09	30.47	90.9	6.2	2.4	2.6
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS7	08:30:20	2.3	Bottom	3	1	27.39	8.09	30.53	90.7	6.2	2.9	3.1
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS7	08:30:03	2.3	Bottom	3	2	27.36	8.09	30.56	90.6	6.2	2.8	3.1
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS8(N)	07:56:56	1.0	Surface	1	1	27.38	8.09	30.48	92.6	6.4	2.6	3.4
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS8(N)	07:56:31	1.0	Surface	1	2	27.38	8.10	30.48	91.6	6.3	2.5	3.4
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS8(N)	07:56:20	3.2	Bottom	3	1	27.28	8.08	30.72	90.3	6.2	2.9	4.4
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS8(N)	07:56:40	3.2	Bottom	3	2	27.32	8.08	30.69	91.1	6.3	2.9	4.4
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS(MF)9	08:20:47	1.0	Surface	1	1	27.43	8.10	30.47	91.0	6.2	2.4	3.6
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS(MF)9	08:20:30	1.0	Surface	1	2	27.42	8.10	30.48	90.7	6.2	2.5	3.6
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS(MF)9	08:20:37	2.4	Bottom	3	1	27.40	8.09	30.57	90.5	6.2	3.0	2.4
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS(MF)9	08:20:21	2.4	Bottom	3	2	27.34	8.08	30.60	90.2	6.2	2.9	2.4
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS10(N)	08:20:21	1.0	Surface	1	1	27.33	8.11	30.26	91.6	6.3	2.4	2.5
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS10(N)	08:19:41	1.0	Surface	1	2	27.31	8.11	30.28	91.9	6.3	2.3	2.5
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS10(N)	08:20:06	5.2	Middle	2	1	27.12	8.09	30.88	88.3	6.1	3.3	3.2
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS10(N)	08:19:26	5.2	Middle	2	2	27.11	8.09	30.90	88.8	6.1	3.4	3.2
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS10(N)	08:19:16	9.4	Bottom	3	1	27.10	8.10	30.95	88.3	6.1	3.5	3.8
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	IS10(N)	08:19:56	9.4	Bottom	3	2	27.13	8.09	30.90	88.7	6.1	3.4	3.8
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	SR3(N)	09:07:54	1.0	Surface	1	1	27.42	8.10	30.48	90.3	6.2	2.4	3.5
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	SR3(N)	09:07:38	1.0	Surface	1	2	27.41	8.09	30.49	90.0	6.2	2.7	3.5
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	SR3(N)	09:07:44	2.3	Bottom	3	1	27.39	8.09	30.54	89.8	6.2	2.8	2.5
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	SR3(N)	09:07:28	2.3	Bottom	3	2	27.34	8.08	30.57	89.3	6.1	2.9	2.5
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	SR4(N3)	08:06:43	1.0	Surface	1	1	27.40	8.09	30.48	90.3	6.2	2.5	3.1
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	SR4(N3)	08:06:23	1.0	Surface	1	2	27.37	8.09	30.48	90.5	6.2	2.3	3.1
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	SR4(N3)	08:06:33	3.0	Bottom	3	1	27.32	8.08	30.69	90.2	6.2	2.7	2.6
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	SR4(N3)	08:06:11	3.0	Bottom	3	2	27.29	8.08	30.71	90.4	6.2	2.6	2.6
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	SR5(N)	08:34:04	1.0	Surface	1	1	27.32	8.10	30.26	90.0	6.2	2.5	3
HKLR	HY/2011/03	2025-10-31	Mid-Ebb	Fine	SR5(N)	08:34:50	1.0	Surface	1	2							

Project	Works	Date (yyyy-mm-dd)	Tide	Weather Condition	Station	Time	Depth, m	Level	Level_Code	Replicate	Temperature, °C	pH	Salinity, ppt	DO, %	DO, mg/L	Turbidity, NTU	SS, mg/L
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	IS(MF)9	16:00:15	1.0	Surface	1	1	27.48	8.08	30.53	92.1	6.3	2.4	2.6
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	IS(MF)9	15:59:51	1.0	Surface	1	2	27.46	8.08	30.53	92.0	6.3	2.6	2.6
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	IS(MF)9	16:00:01	2.7	Bottom	3	1	27.45	8.08	30.60	91.9	6.3	2.9	3.3
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	IS(MF)9	15:59:42	2.7	Bottom	3	2	27.42	8.08	30.60	91.9	6.3	2.7	3.3
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	IS10(N)	16:08:10	1.0	Surface	1	1	27.50	8.10	30.24	90.9	6.3	2.8	4.5
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	IS10(N)	16:07:22	1.0	Surface	1	2	27.49	8.09	30.22	90.3	6.2	2.4	4.5
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	IS10(N)	16:07:09	5.4	Middle	2	1	27.26	8.08	30.83	88.7	6.1	3.1	2.8
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	IS10(N)	16:07:54	5.4	Middle	2	2	27.25	8.08	30.85	88.7	6.1	3.1	2.8
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	IS10(N)	16:07:42	9.8	Bottom	3	1	27.26	8.08	30.89	88.3	6.1	3.6	3.4
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	IS10(N)	16:06:59	9.8	Bottom	3	2	27.25	8.07	30.89	88.5	6.1	3.4	3.4
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR3(N)	15:15:57	1.0	Surface	1	1	27.49	8.09	30.50	93.9	6.5	2.5	2.9
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR3(N)	15:15:38	1.0	Surface	1	2	27.48	8.09	30.49	93.0	6.4	2.5	2.9
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR3(N)	15:15:46	2.3	Bottom	3	1	27.45	8.09	30.53	92.4	6.4	2.8	3.9
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR3(N)	15:15:27	2.3	Bottom	3	2	27.45	8.09	30.54	92.2	6.3	2.9	3.9
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR4(N3)	16:13:30	1.0	Surface	1	1	27.47	8.08	30.53	91.3	6.3	2.7	4.3
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR4(N3)	16:13:13	1.0	Surface	1	2	27.46	8.08	30.52	91.1	6.3	2.7	4.3
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR4(N3)	16:13:23	2.9	Bottom	3	1	27.45	8.07	30.59	90.9	6.2	2.9	3.4
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR4(N3)	16:13:04	2.9	Bottom	3	2	27.41	8.07	30.60	90.8	6.2	2.9	3.4
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR5(N)	15:57:43	1.0	Surface	1	1	27.50	8.09	30.20	91.2	6.3	2.7	3.7
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR5(N)	15:57:05	1.0	Surface	1	2	27.45	8.09	30.21	90.9	6.3	2.6	3.7
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR5(N)	15:57:31	4.8	Middle	2	1	27.29	8.08	30.77	89.1	6.1	3.8	3.7
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR5(N)	15:56:53	4.8	Middle	2	2	27.28	8.08	30.78	89.2	6.1	3.7	3.7
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR5(N)	15:57:21	8.6	Bottom	3	1	27.28	8.08	30.89	89.3	6.1	3.9	2.7
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR5(N)	15:56:42	8.6	Bottom	3	2	27.27	8.08	30.91	89.2	6.1	3.8	2.7
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR10A(N)	17:01:30	1.0	Surface	1	1	27.51	8.10	30.72	91.9	6.3	2.2	3.5
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR10A(N)	17:00:46	1.0	Surface	1	2	27.51	8.11	30.70	91.3	6.3	2.2	3.5
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR10A(N)	17:00:29	6.6	Middle	2	1	27.23	8.10	31.30	88.2	6.0	2.9	2.2
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR10A(N)	17:01:13	6.6	Middle	2	2	27.24	8.09	31.21	87.5	6.0	2.9	2.2
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR10A(N)	17:00:17	12.2	Bottom	3	1	27.23	8.11	31.30	88.2	6.0	2.9	3.6
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR10A(N)	17:01:01	12.2	Bottom	3	2	27.26	8.10	31.26	87.9	6.0	2.9	3.6
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR10B(N2)	17:15:08	1.0	Surface	1	1	27.54	8.10	30.71	89.8	6.2	2.1	2.9
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR10B(N2)	17:14:28	1.0	Surface	1	2	27.51	8.10	30.71	89.6	6.1	2.0	2.9
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR10B(N2)	17:14:16	3.8	Middle	2	1	27.35	8.11	30.99	87.9	6.0	2.2	2.7
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR10B(N2)	17:14:55	3.8	Middle	2	2	27.35	8.09	30.99	87.8	6.0	2.1	2.7
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR10B(N2)	17:14:07	6.6	Bottom	3	1	27.34	8.10	31.11	88.2	6.0	2.5	4.6
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	SR10B(N2)	17:14:43	6.6	Bottom	3	2	27.33	8.09	31.11	88.1	6.0	2.6	4.6
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	CS2(A)	15:04:21	1.0	Surface	1	1	27.43	8.10	30.20	93.2	6.4	2.9	2.8
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	CS2(A)	15:03:49	1.0	Surface	1	2	27.41	8.10	30.21	93.1	6.4	3.0	2.8
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	CS2(A)	15:03:38	3.3	Middle	2	1	27.25	8.10	30.68	90.3	6.2	3.5	3.2
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	CS2(A)	15:04:11	3.3	Middle	2	2	27.25	8.09	30.71	90.2	6.2	3.3	3.2
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	CS2(A)	15:04:02	5.5	Bottom	3	1	27.27	8.08	30.87	90.0	6.2	3.7	2.5
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	CS2(A)	15:03:26	5.5	Bottom	3	2	27.23	8.10	30.92	90.1	6.2	3.8	2.5
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	CS(MF)5	17:02:23	1.0	Surface	1	1	27.55	8.09	30.72	89.2	6.1	2.3	3.6
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	CS(MF)5	17:03:06	1.0	Surface	1	2	27.54	8.10	30.72	89.6	6.1	2.3	3.6
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	CS(MF)5	17:02:08	6.5	Middle	2	1	27.19	8.06	31.27	87.3	6.0	2.6	3.6
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	CS(MF)5	17:02:51	6.5	Middle	2	2	27.18	8.06	31.28	87.2	6.0	2.4	3.6
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	CS(MF)5	17:02:41	11.9	Bottom	3	1	27.20	8.07	31.04	86.5	5.9	3.0	2.7
HKLR	HY/2011/03	2025-10-31	Mid-Flood	Fine	CS(MF)5	17:01:56	11.9	Bottom	3	2	27.17	8.06	31.30	86.6	5.9	2.9	2.7


DO Concentrations at Station IS5 (Mid Ebb)




DO Concentrations at Station IS5 (Mid Flood)





DO Concentrations at Station IS(Mf)6 (Mid Ebb)




DO Concentrations at Station IS(Mf)6 (Mid Flood)








DO Concentrations at Station IS8(N) (Mid Ebb)




DO Concentrations at Station IS8(N) (Mid Flood)







DO Concentrations at Station IS10(N) (Mid Ebb)




DO Concentrations at Station IS10(N) (Mid Flood)




DO Concentrations at Station SR3(N) (Mid Ebb)




DO Concentrations at Station SR3(N) (Mid Flood)





DO Concentrations at Station SR4(N3) (Mid Ebb)




DO Concentrations at Station SR4(N3) (Mid Flood)







DO Concentrations at Station SR10A(N) (Mid Ebb)




DO Concentrations at Station SR10A(N) (Mid Flood)




DO Concentrations at Station SR10B(N2) (Mid Ebb)




DO Concentrations at Station SR10B(N2) (Mid Flood)



DO Concentrations at Station CS2(A) (Mid Ebb)




DO Concentrations at Station CS2(A) (Mid Flood)




DO Concentrations at Station CS(Mf)5 (Mid Ebb)




DO Concentrations at Station CS(Mf)5 (Mid Flood)




SS Concentrations at Station IS5 (Mid Ebb)




SS Concentrations at Station IS5 (Mid Flood)




SS Concentrations at Station IS(Mf)6 (Mid Ebb)




SS Concentrations at Station IS(Mf)6 (Mid Flood)







SS Concentrations at Station IS7 (Mid Ebb)




SS Concentrations at Station IS7 (Mid Flood)










SS Concentrations at Station IS10(N) (Mid Ebb)




SS Concentrations at Station IS10(N) (Mid Flood)







SS Concentrations at Station SR4(N3) (Mid Ebb)




SS Concentrations at Station SR4(N3) (Mid Flood)




SS Concentrations at Station SR5(N) (Mid Ebb)




SS Concentrations at Station SR5(N) (Mid Flood)




SS Concentrations at Station SR10A(N) (Mid Ebb)




SS Concentrations at Station SR10A(N) (Mid Flood)





SS Concentrations at Station SR10B(N2) (Mid Ebb)




SS Concentrations at Station SR10B(N2) (Mid Flood)










SS Concentrations at Station CS(Mf)5 (Mid Ebb)







SS Concentrations at Station CS(Mf)5 (Mid Flood)









































Turbidity Concentrations at Station SR10B(N2) (Mid Ebb)



Turbidity Concentrations at Station SR10B(N2) (Mid Flood)









APPENDIX F

Event and Action Plan



Event and Action Plan for Air Quality

Event	Action			
	ET	IEC	SO	Contractor
Exceedance of Action Level for one sample	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and SO; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. 	<ol style="list-style-type: none"> 1. Notify Contractor. 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
Exceedance of Action Level for two or more consecutive samples	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC and SO; 3. Advise the SO on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and SO; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Supervise Implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 	<ol style="list-style-type: none"> 1. Submit proposals for remedial to SO within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.

Event	Action			
	ET	IEC	SO	Contractor
Exceedance of Limit Level for one sample	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform SO, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and SO informed of the results. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the SO on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate.
Exceedance of Limit Level for two or more consecutive samples	<ol style="list-style-type: none"> 1. Notify IEC, SO, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and SO to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and SO informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst SO, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the SO accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the SO until the exceedance is abated.

Event and Action Plan for Noise

Event	Action			
	ET	IEC	SO	Contractor
Exceedance of Action Level	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Notify IEC and Contractor; 3. Report the results of investigation to the IEC, SO and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the SO accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; 2. Implement noise mitigation proposals.
Exceedance of Limit Level	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, SO, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, SO and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and SO informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst SO, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the SO accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the SO until the exceedance is abated.

Event and Action Plan for Water Quality

Event	Action			
	ET Leader	IEC	SO	Contractor
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat in situ measurement on next day of exceedance to confirm findings; 2. Identify source(s) of impact; 3. Inform IEC, contractor and SO; 4. Check monitoring data, all plant, equipment and Contractor's working methods. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor's working methods. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of non-compliance in writing; 2. Notify Contractor. 	<ol style="list-style-type: none"> 1. Inform the SO and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Amend working methods if appropriate.
Action level being exceeded by two or more consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat measurement on next day of exceedance to confirm findings; 2. Identify source(s) of impact; 3. Inform IEC, contractor, SO and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Ensure mitigation measures are implemented; 6. Increase the monitoring frequency to daily until no exceedance of Action level. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor's working method; 2. Discuss with ET and Contractor on possible remedial actions; 3. Review the proposed mitigation measures submitted by Contractor and advise the SO accordingly; 4. Supervise the implementation of mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures; 2. Ensure mitigation measures are properly implemented; 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Inform the Engineer and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment and consider changes of working methods; 4. Submit proposal of additional mitigation measures to SO within 3 working days of notification and discuss with ET, IEC and SO; 5. Implement the agreed mitigation measures.
Limit level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat measurement on next day of exceedance to confirm findings; 2. Identify source(s) of impact; 3. Inform IEC, contractor, SO and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, SO and Contractor; 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor's working method; 2. Discuss with ET and Contractor on possible remedial actions; 3. Review the proposed mitigation measures submitted by Contractor and advise the SO accordingly. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 3. Request Contractor to review the working methods. 	<ol style="list-style-type: none"> 1. Inform the SO and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment and consider changes of working methods; 4. Submit proposal of mitigation measures to SO within 3 working days of notification and discuss with ET, IEC and SO.

Event	Action			
	ET Leader	IEC	SO	Contractor
Limit level being exceeded by two or more consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat measurement on next day of exceedance to confirm findings; 2. Identify source(s) of impact; 3. Inform IEC, contractor, SO and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, SO and Contractor; 6. Ensure mitigation measures are implemented; 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor's working method; 2. Discuss with ET and Contractor on possible remedial actions; 3. Review the Contractor's mitigation measures whenever necessary to assure their effectiveness and advise the SO accordingly; 4. Supervise the implementation of mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Ensure mitigation measures are properly implemented; 5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit level. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposal of mitigation measures to SO within 3 working days of notification and discuss with ET, IEC and SO; 3. Implement the agreed mitigation measures; 4. Resubmit proposals of mitigation measures if problem still not under control; 5. As directed by the Engineer, to slow down or to stop all or part of the construction activities until no exceedance of Limit level.

Event and Action Plan for Dolphin Monitoring

Event	ET Leader	IEC	ER / SOR	Contractor
Action Level	<ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, ER/SOR and Contractor; 5. Check monitoring data. 6. Review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring results and findings with the ET and the Contractor. 	<ol style="list-style-type: none"> 1. Discuss monitoring with the IEC and any other measures proposed by the ET; 2. If ER/SOR is satisfied with the proposal of any other measures, ER/SOR to signify the agreement in writing on the measures to be implemented. 	<ol style="list-style-type: none"> 1. Inform the ER/SOR and confirm notification of the non-compliance in writing; 2. Discuss with the ET and the IEC and propose measures to the IEC and the ER/SOR; 3. Implement the agreed measures.
Limit Level	<ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, ER/SOR and Contractor of findings; 5. Check monitoring data; 6. Repeat review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary; 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring results and findings with the ET and the Contractor; 3. Attend the meeting to discuss with ET, ER/SOR and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures; 4. Review proposals for additional monitoring and any other mitigation measures submitted by ET and Contractor and advise ER/SOR of the results and findings accordingly; 5. Supervise / Audit the 	<ol style="list-style-type: none"> 1. Attend the meeting to discuss with ET, IEC and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures; 2. If ER/SOR is satisfied with the proposals for additional dolphin monitoring and/or any other mitigation measures submitted by ET and Contractor and verified by IEC, ER/SOR to signify the agreement in writing on such proposals and any other mitigation measures; 3. Supervise the implementation of additional monitoring 	<ol style="list-style-type: none"> 1. Inform the ER/SOR and confirm notification of the non-compliance in writing; 2. Attend the meeting to discuss with ET, IEC and ER/SOR the necessity of additional dolphin monitoring and any other potential mitigation measures; 3. Jointly submit with ET to IEC a proposal of additional dolphin monitoring and/or any other mitigation measures when necessary; 4. Implement the agreed additional dolphin monitoring and/or any other mitigation measures.

Event	ET Leader	IEC	ER / SOR	Contractor
	<p>7. If ET proves that the source of impact is caused by any of the construction activity by the works contract, ET to arrange a meeting to discuss with IEC, ER/SOR and Contractor the necessity of additional dolphin monitoring and/or any other potential mitigation measures (e.g., consider to modify the perimeter silt curtain or consider to control/temporarily stop relevant construction activity etc.) and submit to IEC a proposal of additional dolphin monitoring and/or mitigation measures where necessary.</p>	<p>implementation of additional monitoring and/or any other mitigation measures and advise ER/SOR the results and findings accordingly.</p>	<p>and/or any other mitigation measures.</p>	

Event and Action Plan for Mudflat Monitoring

Event	ET Leader	IEC	SO	Contractor
Density or the distribution pattern of horseshoe crab, seagrass or intertidal soft shore communities recorded in the impact or post-construction monitoring are significantly lower than or different from those recorded in the baseline monitoring.	<p>Review historical data to ensure differences are as a result of natural variation or previously observed seasonal differences;</p> <p>Identify source(s) of impact;</p> <p>Inform the IEC, SO and Contractor;</p> <p>Check monitoring data;</p> <p>Discuss additional monitoring and any other measures, with the IEC and Contractor.</p>	<p>Discuss monitoring with the ET and the Contractor;</p> <p>Review proposals for additional monitoring and any other measures submitted by the Contractor and advise the SO accordingly.</p>	<p>Discuss with the IEC additional monitoring requirements and any other measures proposed by the ET;</p> <p>Make agreement on the measures to be implemented.</p>	<p>Inform the SO and in writing;</p> <p>Discuss with the ET and the IEC and propose measures to the IEC and the ER;</p> <p>Implement the agreed measures.</p>

Action Plan for Landscape Works

Event	ACTION			
	ET Leader	IEC	SO	Contractor
Conflicts occur	<ul style="list-style-type: none"> Check Contractor's proposed remedial design conforms to the requirements of EP and prepare checking report(s) 	<ul style="list-style-type: none"> Check and endorse ET's report(s). Check and certify Contractor's proposed remedial design 	<ul style="list-style-type: none"> Supervise the Contractor to carry out the proposed remediation work 	<ul style="list-style-type: none"> Propose remedial design and carry out the proposed work




APPENDIX G


Wind Data




(於香港時間01/10/2025 00 時 00 分更新) (Updated at 00:00H on 01/10/2025)




(於香港時間02/10/2025 00 時 00 分更新) (Updated at 00:00H on 02/10/2025)



(於香港時間02/10/2025 23 時 50 分更新) (Updated at 23:50H on 02/10/2025)




(於香港時間04/10/2025 00 時 00 分更新) (Updated at 00:00H on 04/10/2025)




(於香港時間04/10/2025 23 時 50 分更新) (Updated at 23:50H on 04/10/2025)




(於香港時間06/10/2025 00 時 00 分更新) (Updated at 00:00H on 06/10/2025)




(於香港時間06/10/2025 23 時 50 分更新) (Updated at 23:50H on 06/10/2025)




(於香港時間08/10/2025 00 時 00 分更新) (Updated at 00:00H on 08/10/2025)




(於香港時間08/10/2025 23 時 50 分更新) (Updated at 23:50H on 08/10/2025)




(於香港時間09/10/2025 23 時 50 分更新) (Updated at 23:50H on 09/10/2025)




(於香港時間10/10/2025 23 時 50 分更新) (Updated at 23:50H on 10/10/2025)




(於香港時間11/10/2025 23 時 50 分更新) (Updated at 23:50H on 11/10/2025)




(於香港時間13/10/2025 00 時 00 分更新) (Updated at 00:00H on 13/10/2025)




(於香港時間13/10/2025 23 時 50 分更新) (Updated at 23:50H on 13/10/2025)




(於香港時間15/10/2025 00 時 00 分更新) (Updated at 00:00H on 15/10/2025)




(於香港時間16/10/2025 00 時 00 分更新) (Updated at 00:00H on 16/10/2025)




(於香港時間17/10/2025 00 時 00 分更新) (Updated at 00:00H on 17/10/2025)




(於香港時間17/10/2025 23 時 50 分更新) (Updated at 23:50H on 17/10/2025)



(於香港時間19/10/2025 00 時 00 分更新) (Updated at 00:00H on 19/10/2025)



(於香港時間19/10/2025 23 時 50 分更新) (Updated at 23:50H on 19/10/2025)



18/10/2025


香港時間 (時) Hong Kong Time (Hour)

19/10/2025


HKA

©香港天文台 Hong Kong Observatory


(於香港時間20/10/2025 23 時 50 分更新) (Updated at 23:50H on 20/10/2025)




(於香港時間21/10/2025 23 時 50 分更新) (Updated at 23:50H on 21/10/2025)




(於香港時間22/10/2025 23 時 50 分更新) (Updated at 23:50H on 22/10/2025)




(於香港時間23/10/2025 23 時 50 分更新) (Updated at 23:50H on 23/10/2025)




(於香港時間25/10/2025 00 時 00 分更新) (Updated at 00:00H on 25/10/2025)




(於香港時間25/10/2025 23 時 50 分更新) (Updated at 23:50H on 25/10/2025)




(於香港時間26/10/2025 23 時 50 分更新) (Updated at 23:50H on 26/10/2025)




(於香港時間27/10/2025 23 時 50 分更新) (Updated at 23:50H on 27/10/2025)




(於香港時間28/10/2025 23 時 50 分更新) (Updated at 23:50H on 28/10/2025)



(於香港時間30/10/2025 00 時 00 分更新) (Updated at 00:00H on 30/10/2025)




(於香港時間30/10/2025 23 時 50 分更新) (Updated at 23:50H on 30/10/2025)



(公里/小時)

(於香港時間01/10/2025 00 時 00 分更新) (Updated at 00:00H on 01/10/2025)

(km/h)



30/09/2025

香港時間 (時) Hong Kong Time (Hour)

01/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間02/10/2025 00 時 00 分更新) (Updated at 00:00H on 02/10/2025)

(km/h)



01/10/2025

香港時間 (時) Hong Kong Time (Hour)

02/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間02/10/2025 23 時 50 分更新) (Updated at 23:50H on 02/10/2025)

(km/h)



01/10/2025

香港時間 (時) Hong Kong Time (Hour)

02/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間04/10/2025 00 時 00 分更新) (Updated at 00:00H on 04/10/2025)

(km/h)



03/10/2025

香港時間 (時) Hong Kong Time (Hour)

04/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間04/10/2025 23 時 50 分更新) (Updated at 23:50H on 04/10/2025)

(km/h)



03/10/2025

香港時間 (時) Hong Kong Time (Hour)

04/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間06/10/2025 00 時 00 分更新) (Updated at 00:00H on 06/10/2025)

(km/h)



05/10/2025

香港時間 (時) Hong Kong Time (Hour)

06/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間06/10/2025 23 時 50 分更新) (Updated at 23:50H on 06/10/2025)

(km/h)



05/10/2025

香港時間 (時) Hong Kong Time (Hour)

06/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間08/10/2025 00 時 00 分更新) (Updated at 00:00H on 08/10/2025)

(km/h)



07/10/2025

香港時間 (時) Hong Kong Time (Hour)

08/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間08/10/2025 23 時 50 分更新) (Updated at 23:50H on 08/10/2025)

(km/h)



07/10/2025

香港時間 (時) Hong Kong Time (Hour)

08/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間09/10/2025 23 時 50 分更新) (Updated at 23:50H on 09/10/2025)

(km/h)



08/10/2025

香港時間 (時) Hong Kong Time (Hour)

09/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間10/10/2025 23 時 50 分更新) (Updated at 23:50H on 10/10/2025)

(km/h)



09/10/2025

香港時間 (時) Hong Kong Time (Hour)

10/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間11/10/2025 23 時 50 分更新) (Updated at 23:50H on 11/10/2025)

(km/h)



10/10/2025

香港時間 (時) Hong Kong Time (Hour)

11/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間13/10/2025 00 時 00 分更新) (Updated at 00:00H on 13/10/2025)

(km/h)



12/10/2025

香港時間 (時) Hong Kong Time (Hour)

13/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間13/10/2025 23 時 50 分更新) (Updated at 23:50H on 13/10/2025)

(km/h)



12/10/2025

香港時間 (時) Hong Kong Time (Hour)

13/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間14/10/2025 23 時 50 分更新) (Updated at 23:50H on 14/10/2025)

(km/h)



13/10/2025

香港時間 (時) Hong Kong Time (Hour)

14/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間15/10/2025 23 時 50 分更新) (Updated at 23:50H on 15/10/2025)

(km/h)



14/10/2025

香港時間 (時) Hong Kong Time (Hour)

15/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間16/10/2025 23 時 50 分更新) (Updated at 23:50H on 16/10/2025)

(km/h)



15/10/2025

香港時間 (時) Hong Kong Time (Hour)

16/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間17/10/2025 23 時 50 分更新) (Updated at 23:50H on 17/10/2025)

(km/h)



16/10/2025

香港時間 (時) Hong Kong Time (Hour)

17/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間19/10/2025 00 時 00 分更新) (Updated at 00:00H on 19/10/2025)

(km/h)




HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間19/10/2025 23 時 50 分更新) (Updated at 23:50H on 19/10/2025)

(km/h)



18/10/2025

香港時間 (時) Hong Kong Time (Hour)

19/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間20/10/2025 23 時 50 分更新) (Updated at 23:50H on 20/10/2025)

(km/h)



19/10/2025

香港時間 (時) Hong Kong Time (Hour)

20/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間21/10/2025 23 時 50 分更新) (Updated at 23:50H on 21/10/2025)

(km/h)



20/10/2025

香港時間 (時) Hong Kong Time (Hour)

21/10/2025

HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間23/10/2025 00 時 00 分更新) (Updated at 00:00H on 23/10/2025)

(km/h)




HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間23/10/2025 23 時 50 分更新) (Updated at 23:50H on 23/10/2025)

(km/h)



22/10/2025

香港時間 (時) Hong Kong Time (Hour)

23/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間24/10/2025 23 時 50 分更新) (Updated at 23:50H on 24/10/2025)

(km/h)



23/10/2025

香港時間 (時) Hong Kong Time (Hour)

24/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間25/10/2025 23 時 50 分更新) (Updated at 23:50H on 25/10/2025)

(km/h)



24/10/2025

香港時間 (時) Hong Kong Time (Hour)

25/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間26/10/2025 23 時 50 分更新) (Updated at 23:50H on 26/10/2025)

(km/h)



25/10/2025

香港時間 (時) Hong Kong Time (Hour)

26/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間27/10/2025 23 時 50 分更新) (Updated at 23:50H on 27/10/2025)

(km/h)



26/10/2025

香港時間 (時) Hong Kong Time (Hour)

27/10/2025


HKA

©香港天文台 Hong Kong Observatory

(公里/小時)

(於香港時間28/10/2025 23 時 50 分更新) (Updated at 23:50H on 28/10/2025)

(km/h)



(公里/小時)

(於香港時間30/10/2025 00 時 00 分更新) (Updated at 00:00H on 30/10/2025)


(km/h)



(公里/小時)

(於香港時間30/10/2025 23 時 50 分更新) (Updated at 23:50H on 30/10/2025)

(km/h)



29/10/2025

香港時間 (時) Hong Kong Time (Hour)

30/10/2025

HKA

©香港天文台 Hong Kong Observatory



APPENDIX H

Dolphin Monitoring Results






Figure 1. Transect Line Layout in Northwest (NWL) and Northeast (NEL) Lantau Survey Areas.




Figure 2. Survey route on 9th October 2025.




Figure 3. Survey route on 23rd October 2025.




Figure 4. Survey route on 24th October 2025.




Figure 5. Survey Route on 27th October 2025.




Figure 6. Location of dolphin sightings on 9th October 2025.

20251009_NL104_L



20251009_NL104_R



20251009_NL123_L



20251009_NL123_R



Figure 7. Identification of the dolphins sighted on 9th October 2025 (while on effort)

Annex I. HKLR03 Survey Effort Database (October 2025)

(Abbreviations: BEAU = Beaufort Sea State; P = Primary Line Effort; S = Secondary Line Effort)

DATE	AREA	BEAU	EFFORT	SEASON	VESSEL	TYPE	P/S
2025-10-09	NEL	2	3.15	AUTUMN	SEAMAR	HKLR	P
2025-10-09	NEL	3	1.8	AUTUMN	SEAMAR	HKLR	P
2025-10-09	NEL	4	12.39	AUTUMN	SEAMAR	HKLR	P
2025-10-09	NEL	2	3.72	AUTUMN	SEAMAR	HKLR	S
2025-10-09	NEL	3	2.05	AUTUMN	SEAMAR	HKLR	S
2025-10-09	NEL	4	4.41	AUTUMN	SEAMAR	HKLR	S
2025-10-09	NWL	1	7.03	AUTUMN	SEAMAR	HKLR	P
2025-10-09	NWL	2	15.72	AUTUMN	SEAMAR	HKLR	P
2025-10-09	NWL	3	12.59	AUTUMN	SEAMAR	HKLR	P
2025-10-09	NWL	4	5.33	AUTUMN	SEAMAR	HKLR	P
2025-10-09	NWL	2	7.96	AUTUMN	SEAMAR	HKLR	S
2025-10-09	NWL	3	2.71	AUTUMN	SEAMAR	HKLR	S
2025-10-09	NWL	4	2.92	AUTUMN	SEAMAR	HKLR	S
2025-10-23	NEL	1	14.14	AUTUMN	SEAMAR	HKLR	P
2025-10-23	NEL	2	3.06	AUTUMN	SEAMAR	HKLR	P
2025-10-23	NEL	3	2.96	AUTUMN	SEAMAR	HKLR	P
2025-10-23	NEL	1	8.45	AUTUMN	SEAMAR	HKLR	S
2025-10-23	NEL	2	0.84	AUTUMN	SEAMAR	HKLR	S
2025-10-23	NEL	3	2.27	AUTUMN	SEAMAR	HKLR	S
2025-10-23	NWL	1	3.13	AUTUMN	SEAMAR	HKLR	P
2025-10-23	NWL	2	5.43	AUTUMN	SEAMAR	HKLR	P
2025-10-23	NWL	3	7.54	AUTUMN	SEAMAR	HKLR	P
2025-10-23	NWL	4	7.74	AUTUMN	SEAMAR	HKLR	P
2025-10-23	NWL	1	1.12	AUTUMN	SEAMAR	HKLR	S
2025-10-23	NWL	2	4.9	AUTUMN	SEAMAR	HKLR	S
2025-10-23	NWL	3	2.63	AUTUMN	SEAMAR	HKLR	S
2025-10-24	NEL	1	4.33	AUTUMN	SEAMAR	HKLR	P
2025-10-24	NEL	2	9.85	AUTUMN	SEAMAR	HKLR	P
2025-10-24	NEL	3	3.83	AUTUMN	SEAMAR	HKLR	P
2025-10-24	NEL	1	3.88	AUTUMN	SEAMAR	HKLR	S
2025-10-24	NEL	2	6.89	AUTUMN	SEAMAR	HKLR	S
2025-10-24	NEL	3	0.16	AUTUMN	SEAMAR	HKLR	S
2025-10-24	NWL	1	0.06	AUTUMN	SEAMAR	HKLR	P
2025-10-24	NWL	2	14.57	AUTUMN	SEAMAR	HKLR	P
2025-10-24	NWL	3	13.36	AUTUMN	SEAMAR	HKLR	P
2025-10-24	NWL	4	12.95	AUTUMN	SEAMAR	HKLR	P
2025-10-24	NWL	2	6.74	AUTUMN	SEAMAR	HKLR	S
2025-10-24	NWL	3	3.96	AUTUMN	SEAMAR	HKLR	S
2025-10-24	NWL	4	2.48	AUTUMN	SEAMAR	HKLR	S
2025-10-27	NEL	1	16.81	AUTUMN	SEAMAR	HKLR	P
2025-10-27	NEL	2	3.34	AUTUMN	SEAMAR	HKLR	P
2025-10-27	NEL	1	11.82	AUTUMN	SEAMAR	HKLR	S
2025-10-27	NWL	1	10.59	AUTUMN	SEAMAR	HKLR	P
2025-10-27	NWL	2	13.27	AUTUMN	SEAMAR	HKLR	P
2025-10-27	NWL	1	2.45	AUTUMN	SEAMAR	HKLR	S
2025-10-27	NWL	2	6.42	AUTUMN	SEAMAR	HKLR	S



APPENDIX I

Waste Flow Table



Forecast of Total Quantities of C&D Materials to be Generated from the Contract*										
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
310.805	21.788	224.130	40.265	24.622	1362.000	10.000	4.600	0.500	3.400	2.350

- Notes:
- (1) The performance target are given in ER Appendix 8J Clause 14
 - (2) The waste flow table shall also include C&D materials that are not specified in the Contract to be imported for use at the Site
 - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material
 - (4) The Contractor shall also submit the latest forecast of the amount of C&D materials expected to be generated from the Works, together with a break down of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000m³.
 - (5) All recyclable materials, including metals, paper / cardboard packaging, plastics, etc. will be collected by registered collector for
 - (6) Conversion factors for reporting purpose:
excavated (bulk): rock = 2.0 tonnes/m³; soil = 1.8 tonnes/m³; sand=1.9tonnes/m³ Metal=7.85tonnes/m³
 - (7) Numbers are rounded off to the nearest three decimal places
 - (8) 30T dump truck carries C&D waste of 8.0m³; 24T dump truck carries C&D waste of 6.5m³



APPENDIX J

Cumulative Statistics on Complaints



HyD Contract No.HY/2011/03
Hong Kong - Zhuhai - Macao Bridge Hong Kong Link Road
Section between Scenic Hill and Hong Kong Boundary Crossing Facilities

Complaint Register

Complaint No.	Received Date	Received Time	Source	Category	Complaint Details	Location	Improvement Measures Taken	Status	Remarks
COM-2012-008	22-Oct-2012	16:41	EPD	Environmental (Water Pollution)	X先生投訴東涌橋對出港珠澳大橋地盤，有污水排到海中（懷疑是油污），污染環境，要求跟進及回覆。（Photos attached）。The "phenomenon" was observed over the past week. The photos attached were taken on 19.10.2012, 22.10.2012 and 23.10.2012	Portion X	The pelican barge as shown in the photos provided on 24 October 2012 did not belong to the Contractor.	Closed	-
COM-2012-009	05-Nov-2012	-	1823 CASE: 1-391341859	Environmental (Noise and light)	The citizen complained about noise and light pollution from the barges working on the Zhuhai Macao Bridge project. Barge machinery working to about 10pm at night and sometimes can be heard intermittently through the night. The noise is more audible because the machinery is sited on/over the water.	Portion X	The Contractor has adjusted the emission angle of the lights on working vessels with a view to minimizing the glaring effect to the adjoining residential areas	Closed	-
COM-2012-009(2)	11-Nov-2012	-	1823 CASE: 1-391341859	Environmental (Noise, water quality & air quality)	The complainant noted that the barges are still working on a Sunday, up until 10pm at night, very noisy, causing pollution of the water and at times expelling black smoke from their engines. A photograph taken at 10.40am on Sunday 11 November 2012 was attached.	Portion X	-	Closed	-
COM-2012-009(3)	14-Nov-2012	-	1823 CASE: 1-391341859	Environmental (Noise)	The complainant did not accept the reply. He further said that "All staff has to do is come out either at night or a Sunday to check, so easy. If this continues I will have no choice to call the police out."	Portion X	The Contractor has taken the following further mitigation measures for the reclamation works: (a) Mitigation Measures for Noise Nuisance: • Improvement of noise covers onto the generators / motors on barges; and • Increase frequency of applying lubricant to all moving parts and gear wheels of the working barges. (b) Mitigation Measures for Smoke Emission: • Increase frequency of maintenance and checking of engines on barges that may emit smoke; and • Installation/ replacement of smoke suppression device such as air filter, at engines where necessary.	Closed	-
COM-2012-010(1)	06-Nov-2012	-	<chzmbenquiry@hyd.gov.hk>	Environmental (Noise)	The complainant stated that lately work has started opposite Le Bleu Deux estate using barges. The work in process is generated high level of noise from powered tools used on those barges. Even if the noise was acceptable on weekdays during daytime, it is definitely creating nuisance to local resident at night (past 7pm) and on Sunday. Basically as 5 November 12 evening, he could not leave his window open as the level of noise prevent his baby to sleep and he could not even hear the TV in his flat, the noise coming from the site is higher than the sounds from my TV. He would like to know what measure you are planning to put in place to address this issue. He did not think that the current level of noise are acceptable past 7pm and on Sunday.	Portion X	-	Closed	-
COM-2012-010(2)	15-Nov-2012	-	<chzmbenquiry@hyd.gov.hk>	Environmental (Noise & air quality)	The noise can be very annoying, on days depending of the wind direction, you are making more noise than the plane taking off (I measured it myself), to give you an idea of the disturbance you are creating again. I would also like to bring an other topic beside the noise. Since the beginning of the filling operation, very strong smell of exhaust pipe gas can be smelt in the residential area and I think this is a huge health concern for the local population. On certain days when the wind is blowing towards the residential areas, I have the feeling that there is a diesel engine running in my living room! I would like to know how you are planning to address this?	Portion X	-	Closed	-

COM-2012-010(3)	15-Nov-2012	-	EPD	Environmental (Noise, water quality & air quality)	The complainant has copied his reply from HyD dated 15 Nov 2012 to EPD and Health Department and he further complained on the following issues: <ul style="list-style-type: none"> Noise nuisance generated by diesel engine; Smell of exhaust pipe gas in his residence; and Suspected marine water pollution (see enclosed photo). The complainant also requested EPD to install noise and air quality monitoring at Le Bleu Deux estate.	WA6 Portion X	Noise from blowing horn from vessels and barges and Metallic Parts thrown on Ground <ul style="list-style-type: none"> Reminded the Contractor to request the captains of the vessels and barges not blowing the horn except in case of emergency or prevention of ship collisions/serious safety matters; The supervision teams would enhance their tight control on the vessels and barges working at that location, and monitor the situation and take corresponding actions; and To enhance the work force of RSS to supervise each step of construction activities and the use of hand tools until the completion of the site office erection. Noise from Engines and Cranes of the Barges during Marine Operation <ul style="list-style-type: none"> Installation of noise covers onto the generators / motors on all working barges; Increase frequency of applying lubricant to all moving parts and gear wheels of the working barges to avoid generation of abnormal sound; and Review of working hours for the reclamation works and switching off all unnecessary machinery and plants at night time and Sundays. Noise from power generators <ul style="list-style-type: none"> All generators shall be either screened or covered by adequate sound reducing materials; All generators situated in front of Le Bleu Deux estate will be switched off at 19:00 hrs, except two generators will be kept running up to 22:00hrs and one generator will be kept running overnight for maintaining minimum power requirement; and Arrangement with CLP Power HK Ltd (CLP) for the permanent power supply to the site offices has been chased in a matter of urgency. The use of power generators will be terminated in phase starting from 6 December 2012. Exhaust Fume Emission <ul style="list-style-type: none"> Tight control on using the machine and generators in the vicinity of Le Bleu Deux estate; and Closely monitor the frequency on engine cleansing and replacement of dust filter. Change of Sea Water in Yellow <ul style="list-style-type: none"> The Contractor was reminded to move their vessels and barges at areas with adequate water depth as practically as possible. 	Closed	-
COM-2012-010(4)	19-Nov-2012	22:25 hrs.	EPD	Environmental (Air quality and Noise)	The complainant filed again a complaint for the strong exhaust pipe fumes smell coming for the construction site in Tung Chung tonight as well as the extremely high level of noise as at 10:30 pm (19/11/12).	WA6	Increase frequency of applying lubricant to all moving parts and gear wheels of the working barges to avoid generation of abnormal sound; and <ul style="list-style-type: none"> Review of working hours for the reclamation works and switching off all unnecessary machinery and plants at night time and Sundays. 		
COM-2012-010(5)	24-Nov-2012	13:42 hrs. 13:49 hrs.	EPD (cc to HyD)	Environmental (Air quality and Noise)	The noise is coming for the following sources: <ul style="list-style-type: none"> power generator engines from the barges used for marine operation noise from the cranes use of the construction barges. engine from the boat used to transport staff in and out boats blowing their horn late in the evening and at night Gas emissions: <ul style="list-style-type: none"> power generators marine operation The complainant file again a complaint against the strong exhaust pipe emission flowing towards le Bleu Deux estate this afternoon 24/11/10 at 13:47. I can assure you that is it not "not that bad" whatever that means for you. And again strong noise of metallic parts being thrown on the ground. <i>I thought you have already sorted out that problem according to your multiple replies to my complaints since July???</i> A pictures taken this morning (25/11/12) around 9:30am-10am showing the water pollution in different area outside the floating barriers. At 21:56 hrs., boat used by the Highway Department against blew their horn repetitively at close proximity from the residential estate.	WA6 Portion X	All generators shall be either screened or covered by adequate sound reducing materials; All generators situated in front of Le Bleu Deux estate will be switched off at 19:00 hrs, except two generators will be kept running up to 22:00hrs and one generator will be kept running overnight for maintaining minimum power requirement; and Arrangement with CLP Power HK Ltd (CLP) for the permanent power supply to the site offices has been chased in a matter of urgency. The use of power generators will be terminated in phase starting from 6 December 2012. Exhaust Fume Emission Tight control on using the machine and generators in the vicinity of Le Bleu Deux estate; and Closely monitor the frequency on engine cleansing and replacement of dust filter. Change of Sea Water in Yellow The Contractor was reminded to move their vessels and barges at areas with adequate water depth as practically as possible.		
COM-2012-012(1)	13-Nov-2012	22:27 hrs.	HyD	Environmental (Noise)	Once again your site continues to work late. The attached photo was taken at 10.15pm on Tuesday 13 Nov. The machinery used on the barges is very noisy. Why do you continue to work till 10pm and why do you work on a Sunday. Surely this is classified as a construction site for which you are in breach of various ordinances. An early reply is appreciated.	Portion X	The following further mitigation measures during the course of the reclamation works will be taken: <ul style="list-style-type: none"> Installation of noise covers onto the generators / motors on all working barges; Increase frequency of applying lubricant to all moving parts and gear wheels of the working barges to avoid generation of abnormal sound; and Review of working hours for the reclamation works and switching off all unnecessary machinery and plants at nighttime and Sundays. 	Closed	-
COM-2013-015	17-Jan-2013	-	EPD	Environmental (Air)	The complainant raised that construction dust was arising from construction site of China State Construction Engineering (Hong Kong) Ltd near Siu Ho Wan Sewage Treatment Works due to insufficient dust suppression and inadequate wheel washing.	WA3	The Contractor of HY/2011/03 would take the following actions with immediate effect. <ul style="list-style-type: none"> To ensure no loosed earth material exposed at the edges of eth stockpiled earth materials i.e. to prevent erosion by wind and water ; To cover the stockpiled earth material by adequate tarpaulin; To enhance the frequency of watering (3 times per day) onto existing haul road and other area as appropriate; and To install a water sprinkler system to enhance the existing dust suppression measures once the water point is ready for water supply by WSD. 	Closed	

COM-2013-016	18-Jan-2013	-	EPD	Environmental (Water)	The complainant advised that turbid water and concrete/cement has been arising from the Hong Kong-Zhuhai-Macao Bridge Hong Kong Projects to marine water. The complainant did not specify the source of the turbid water and concrete/cement.	N/A	-	Closed	-
COM-2013-018	02-Mar-2013	-	HyD	Environmental (Noise)	The complainant advised that "It seems that the Contractor's cranes operating on the barges are again in need of bit of lubricant, as this evening i.e. 2 March 2013, the cranes are again polluting the neighborhood with intolerable noise." The complainant requested Mr. Ng from EPD to take note of this complaint and expected a detailed report.	Portion X	The Contractor has been reminded to continue the process of applying lubricant/ grease to all barges which are to be worked in the site area near Le Bleu Deux.	Closed	-
COM-2013-018 (2)	04-Mar-2013	-	EPD	Environmental (Noise)	The complainant complained that the cranes operating on the barges for the HZMB HK project generating squeak noise in the evening of 1 March 2013 causing an annoyance to him/her.	Portion X	The Contractor implemented the following measures : - Briefing given to the operator for the proper operation of marine vessels; - Keep adequate routine maintenance ; - Minimize the quantities of plant after 7pm; & - Review the working hours of night time works and switch off all unnecessary machinery and plants at night time.	Closed	-
COM-2013-018 (3)	13-Mar-2013	-	HyD	Environmental (Noise)	The complainant asked what noise mitigation the Contractor was taking. The complainant pointed out that the noise in question was so strong that it woke up his baby girl.	Portion X	-	Closed	-
COM-2013-018 (4)	22-Mar-2013	14:19 hrs	HyD	Environmental (Noise)	The complainant complained that "the lifting appliance was operated gently and softly to keep the noise emission as low as possible" but the noise still woke up his baby. "Lubricant was regularly applied to smoothen all moving parts and gear wheels of the working barges" that did not seem to be the case at all. The complainant pointed that the crane operating at 10:27 hrs on 24 March 2012 needed lubricant.	Portion X	The Contractor will keep on closely monitoring the situation and carry out the necessary noise mitigation measures while barges are working in the site area nearby residential area.	Closed	-
COM-2013-018 (5)	31-Mar-2013	10:25 hrs	HyD	Environmental (Noise)	The complainant complained that noise emitted from a crane at 10:19 hrs. The complainant further complained that noise was generated from a barge at 07:30 hrs.	Portion Y	-	Closed	-
	1-Apr-2013	10:32 hrs							
COM-2013-018 (6), (7) & (9)	15-Apr-2013	15:41 hrs	EPD	Environmental (Noise)	The complainant complained that machinery noise generated from the construction site near Tung Chung Development Pier operating for the Hong Kong-Zhuhai-Macao Bridge Hong Kong during the normal working hours on 6 April 2013 and 13 April 2013 and the late evening of 10 April 2013 causing nuisance to public.	Portion X	The Contractor has been reminded to comply with CNP conditions for construction works undertaken during restricted hours. To minimize the potential noise impact during restricted hours and non-restricted hours, the Contractor has implemented the following additional measures: - Briefing given to the operator of the barges for proper operation of marine vessels; - Operating barge by experienced operators only; - Keeping adequate routine maintenance for barges e.g. application of lubricants into moving parts in order to minimize squeak noise; - Install noise covers onto noisy equipment where practicable. - Remind subcontractor only well-maintained plant should be operated on-site. - Minimized the quantities of plant used after 7pm as far as practicable; - Speed up of construction works in order to shorten the duration (days) of potential noise impact/nuisance to the surrounding environment; and - Regular review of working hours for night time works and switch off all unnecessary machinery and plants at night time.	Closed	-

COM-2013-018 (11)	28-Apr-2013	15:44	EPD	Environmental (Noise)	The complainant complained that machinery noise generated from the reclamation site near Tung Chung Development Pier at around 22:00 of 28 April 2013 causing nuisance to public.	Portion X	The Contractor has been reminded to comply with CNP conditions for construction works undertaken during restricted hours. To minimize the potential noise impact during restricted hours, the Contractor has implemented the following additional measures: - Briefing given to the operator of the barges for proper operation of marine vessels; - Operating barge by experienced operators only; - Keeping adequate routine maintenance for barges e.g. application of lubricants into moving parts in order to avoid squeak noise; - Install noise covers onto noisy equipment where practicable. - Remind subcontractor only well-maintained plant should be operated on-site. - Speed up of construction works in order to shorten the duration (days) of potential noise impact/nuisance to the surrounding environment; and - Regular review of working hours for night time works and switch off all unnecessary machinery and plants at night time.	Closed	-
COM-2013-022	06-Apr-2013	--	EPD	Environmental (Water)	The complaint alleged that oil was dumped from various vessels operating for HZMB HK projects near Tung Chung Development Pier over the past few months. Photos were provided by the complainant.	Portion X	The Contractor has checked the photos provided by the complainant and confirmed that the vessels and boats shown in the photos do not belong to Contract No. HY/2011/03. As this complaint is not related to this Contract, no follow up action is required. The Contractor has reminded their subcontractors to implement the measures recommended in the Spill Response Plan (SRP) in case of accidental release of oils from vessel.	Closed	-
COM-2013-022(2)	23-May-2013	09:15 hrs	EPD	Environmental (Water)	This complaint was a follow-up of a previous complaint received by EPD on 8 April 2013 regarding oil slicks caused by vessels. It was alleged that oil was still being dumped from various vessels operating for HZMB HK projects near Tung Chung Development Pier over the past few months. On the other hand, the complainant would also like to know whether the owners of the vessels could present engine oil disposal records for the vessels which supported the HZMB project.	Portion X	The Contractor has reminded their subcontractors to implement the measures recommended in the Spill Response Plan in case of accidental release of oils from vessel and handle the chemical waste (waste oil) in accordance with the requirements provided in the EM&A Manual.	Closed	-
COM-2013-023	02-May-2013	--	HyD	Environmental (Noise)	The complainant alleged that there were metal parts dropped on the ground creating noise at 12:58 on 1 May 2013	WA6	If there are metal handling works, the Contractor will not carry out the metal handling works in early morning in order to minimize potential noise disturbance as far as practicable in future.	Closed	-
COM-2013-024	23-May-2013	09:50 hrs	EPD	Environmental (Noise)	A complaint was received on 23 May 2013 regarding noise generated from dropping metal parts on numerous occasion on the pier opposite Le Bleu Deux at around 08:45 to 10:00 hrs of 18 May 2013 and loading/unloading activities creating noise disturbance by the contractor of HY/2011/03.	WA6	If there are metal handling works, the Contractor will not carry out the metal handling works in early morning in order to minimize potential noise disturbance as far as practicable in future.	Closed	-
COM-2013-027	29-Jun-2013	10:02 hrs	RSS	Environmental (Noise)	A complaint was received on 29 June 2013 regarding noise generated from the works area near the site office (WA6) around 10:00 hrs on 29 June 2013	WA6	The Contractor was recommended to minimize the potential noise impacts generated from the construction sites as far as practicable in future.	Closed	-
COM-2013-033	13-Sep-2013	Around 22:00 hrs	RSS	Environmental (Noise)	A complaint was received regarding the noise nuisance from barge at about 22:20 hrs on 13 September 2013 and 02:30 hrs on 14 September 2013.	Portion X	The Contractor has been reminded to comply with CNP conditions for construction works undertaken during restricted hours. To minimize the potential noise impact during restricted hours, the Contractor has implemented the following additional measures: - Minimized the quantities of plant used after 7pm as far as practicable; and - Regular review of working hours for night time works and switch off all unnecessary machinery and plants at night time.	Closed	-
COM-2013-034	17-Sep-2013	--	HyD	Environmental (Noise)	A complaint was received on 17 September 2013 regarding the noise nuisance from tree transplanting activities in the morning of 14 September 2013.	Portion Y	The Contractor has been reminded to comply with CNP conditions for construction works undertaken during restricted hours. To minimize the potential noise impact during restricted hours, the Contractor has implemented the following additional measures: - Minimized the quantities of plant used after 7pm as far as practicable; and - Regular review of working hours for night time works and switch off all unnecessary machinery and plants at night time.	Closed	-
COM-2013-037	8-Oct-2013 9 Oct-2013 16-Oct-2013	--	Supervising Officer's Representative	Environmental (Noise)	The complainant complained the noise from barge operation from 21:30 to 22:30 hrs on 4 October 2013. The complainant complained that several loud bangs were heard starting from 21:00 hrs on 7 October 2013. The complainant complained that it was very noisy at the noon of 14 October 2013.	Portion X	The Contractor has been reminded to comply with CNP conditions for construction works undertaken during restricted hours. To minimize the potential noise impact during restricted hours, the Contractor has implemented the following additional measures: - minimize the quantities of plant used during restricted hours as far as practicable; and - regular review of working duration for restricted hours works and switch off all unnecessary machinery and plants during restricted hours.	Closed	-

COM-2013-041	31-Oct-2013	21:52 hrs	EPD	Environmental (Noise)	A complaint was received on 31 October 2013 regarding the noise generated from a barge being moved by a tug boat in the morning of 31 October 2013 (around 05:55).	N/A	The Contractor has been reminded to comply with CNP conditions for construction works undertaken during restricted hours. To minimize the potential noise impact during restricted hours, the Contractor has implemented the following additional measures: - minimize the quantities of plant used during restricted hours as far as practicable; and - regular review of working duration for restricted hours works and switch off all unnecessary machinery and plants during the night-time and early morning period (7pm to 7am).	Closed	-
COM-2013-043	11-Nov-2013	--	EPD	Environmental (Noise)	A complaint was received on 11 November 2013 regarding a barge moving through the southern channel of HyD's construction site after 23:00 hrs on 8 November 2013.	Portion X	The Contractor has been reminded to comply with CNP conditions for construction works undertaken during restricted hours. To minimize the potential noise impact during restricted hours, the Contractor has implemented the following additional measures: - minimize the quantities of plant used during restricted hours as far as practicable; and - regular review of working duration for restricted hours works and switch off all unnecessary machinery and plants during restricted hours.	Closed	-
COM-2013-045	27-Dec-2013	--	HyD	Environmental (Noise)	A complaint was received on 27 December 2013 regarding barges operating at the south channel of Portion X in the afternoon of 26 December 2013.	Portion X	The Contractor has been reminded to comply with CNP conditions for construction works undertaken during restricted hours. To minimize the potential noise impact during restricted hours, the Contractor has implemented the following additional measures: - minimize the quantities of plant used during restricted hours as far as practicable; and - regular review of working duration for restricted hours works and switch off all unnecessary machinery and plants during restricted hours.	Closed	-
COM-2014-046	16-Jan-2014	17:22 hrs	HyD	Environmental (Air Quality)	A complaint was received on 16 January 2014 regarding heavy exhausts generated at around 8 a.m. and 10 a.m. over past few months and or even midnight.	N/A	The Contractor has implemented the following measure to minimize exhaust fumes generated from machinery: - Maintenance for the all machinery regularly.	Closed	-
COM-2014-048	18-Jan-2014	--	EPD	Environmental (Other: Blackish mud)	A complaint was received on 18 January 2014 regarding blackish mud along the edge of the construction site of Hong Kong-Zhuhai-Macao Bridge Hong Kong Project near the airport in the morning of 18 January 2014.	Portion X	Based on the investigation results, it is considered that the blackish mud raised in the complaint was not related to HKLR03 Contract. In this case, no follow up action is required.	Closed	-
COM-2014-050	24-Mar-2014	--	EPD	Environmental (Other: Dredged Marine Sediment)	A complaint was received by EPD on 24 March 2014. The complainant advised that there was dredged material found being mixed with soil in the construction site of Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road Project in the vicinity of CAD headquarters and transported out of the site. The complainant suspected that there was improper disposal of dredged marine sediment.	Portion X	Based on the investigation results, it is considered that the complaint is invalid. In this case, no follow up action is required.	Closed	-
COM-2014-051	29-Apr-2014	--	SOR	Environmental (Noise)	A complaint was received on 29 April 2014 regarding loud bang coming from the site at 21:37 hrs on 28 April 2014.	Portion X	Based on the Contractor's site diary and our investigation, no non-compliance was identified.	Closed	-
COM-2014-053	02-May-2014	--	EPD	Environmental (Noise)	A complaint was received by EPD on 1 May 2014. The complainant advised that there was noise nuisance arising during the evening of 1 May 2014.	Portion X	The Contractor has been reminded to comply with CNP conditions for construction works undertaken during restricted hours. To minimize the potential noise impact during restricted hours, the Contractor has implemented the following additional measures: - minimize the quantities of plant used during restricted hours as far as practicable; and - regular review of working duration for restricted hours works and switch off all unnecessary machinery and plant during restricted hours.	Closed	-
COM-2014-063	03-Dec-14	--	Arup	Environmental (Noise)	According to Arup's email to CSCE and DCVJV on 3 December 2014, "A resident living in Le Bleu Duex addressed a complaint to CE of HyD at about 20:04 hrs last night. He complained about the noise nuisance coming from site office since 19:30 hrs last night. epetitively metal parts had been dropped on the ground by people who seem to be loading or unloading a boat at the pier. Noise was still going on right now at 20:04."	WA6	Based on the investigation results, it is found that the noise complaint is not related to Contract No. HY/2011/03. In this case, no follow up action is required.	Closed	-

COM-2014-065	24-Dec-14	Nil	EPD	Environmental (Water Quality)	A complaint was received on 24 December 2014 regarding the increase of marine refuse (water bottles and debris) along the shore from Yat Tung to Tai O, where the complainant considered might be in relation to the HZMB project(s).	Portion X	Based on the investigation results, it is considered that the complaint is unlikely related to HKLR03 Contract. Nevertheless, the Contractor is reminded to implement all recommended mitigation measures for waste management and avoid dumping rubbish into the sea.	Closed	-	
COM-2015-066	08-Apr-15	Nil	EPD (An email forwarded by Arup)	Environmental (Dust)	According to Arup's email to CSCE on 8 April 2015, the ET was informed that a complaint had been received by EPD at about 18:29 hrs on 2 Apr 2015 regarding construction dust from construction site (S15) at Kwo Lo Wan Road, Tung Chung.	S15	Based on the Contractor's information and our investigation, no non-compliance was identified. The Contractor is reminded to continuously implement the dust suppression measures to minimize potential dust impact.	Closed	-	
COM-2015-068	10-Apr-15	Nil	EPD (An email forwarded by Arup)	Environmental (Noise)	According to Arup's email to CSCE on 10 April 2015, it is noted that EPD received a noise complaint from a resident of Caribbean Coast. According to the complainant, he was disturbed by noise from construction activities of the HZMB Project during weekends and holidays. The complainant was referring to those activities carried out between Scenic Hill and HKBCF because the complainant mentioned the contractor was China State.	N/A	Based on the information provided and our investigation, the Contractor had complied with the conditions laid down in Construction Noise Permit (CNP) Nos. GW-RS0113-15 and GW-RS0356-15. Hence, no non-compliance was identified. The Contractor has been reminded to comply with CNP conditions for construction works undertaken during restricted hours and recommended to implement the following measures to minimize the potential noise impact during restricted hours: minimize the quantities of plant used during restricted hours as far as practicable; and regular review of working duration for restricted hours works and switch off all unnecessary machinery and plant during restricted hours.	Closed	-	
COM-2015-074	16-Jul-15	Nil	EPD	Environmental (Wastewater)	According to EPD's email to Highways Department, ET, SOR and ENPO, a complaint was received on 16 July 2015 regarding wastewater splashing from vehicles to pedestrian at Tung Fai Road. The complainant complained that wastewater was splashed to people waiting at the bus stop near Civil Aviation Department Headquarters Office Building when vehicles leaving the HZMB site to Tung Fai Road.	Tung Fai Road	Based on the investigation results, it is considered that the complaint is unlikely related to HKLR03 Contract. The Contractor has been reminded to slow down their vehicles when leaving the concerned construction site.	Closed	-	
COM-2015-076	17-Jul-15	Nil	EPD (An email forwarded by ENPO)	Environmental (Noise)	According to EPD's email to ENPO on 17 July 2015, it is noted that EPD received a noise complaint from public. The complainant said that he/she was disturbed by the noise generated from construction sites of the HZMB Project during the daytime period of past few Sundays. Afterwards, EPD contacted the complainant and confirmed that the noise was generated from construction sites along Kwo Lo Wan Road and signs of "China State Construction Engineering (HK) Ltd" were noted.	Kwo Lo Wan Road	Based on the information provided and our investigation, the Contractor complied with the conditions laid down in Construction Noise Permit (CNP) Nos. GW-RS0733-15 and GW-RS0740-15 and no non-compliance was found. The Contractor has been reminded to comply with CNP conditions for construction works undertaken during restricted hours and recommended to implement the following measures to minimize the potential noise impact during restricted hours: minimize the quantities of plant used during restricted hours as far as practicable; and regular review of working duration for restricted hours works and switch off all unnecessary machinery and plant during restricted hours.	Closed	-	
COM-2015-079	07-Dec-15	Nil	ENPO (EPD referred the email from Complainant to ENPO)	Environmental (Water Quality)	According to ENPO's email to SOR and ET on 7 December 2015, a complaint was received by EPD on 2 December 2015 regarding water quality near HKLR work site. The complainant mentioned that "I moved to Tung Chung since July and it was the second time I saw similar situation polluting the sea. Last time it was even worse in red colour. Please look into this matter and let me know what was being dropped into the sea and whether it was hazardous to the sea". EPD has contacted the complainant and obtained the additional information from the complainant. EPD suspected that the incident happened in the afternoon on 28 November 2015.	Portion X	According to the information provided by the Contractor, the derrick barge belongs to Contract No. HY/2011/03. The concerned sediment plume was likely to be caused by stirring up of mud in the seabed by the derrick barge sailed at the navigation channel situated at shallow water zone where the water depth ranging from 3.25m – 3.75m. Public fill materials were placed on the derrick barge. The barge was in good conditions with no materials being dumped into the sea. The Contractor has been implementing the mitigation measure as specified in the Implementation Schedule of Environmental Mitigation Measures that is all vessels to be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash. The Contractor is recommended to arrange vessels to move out of the site area during high tide to avoid the disturbance to the seabed as far as practicable and deploy marine vessels effectively in order to minimize the number of trips and disturbance to seabed in shallow waters.	Closed	-	
COM-2016-087	28-Jun-16	Nil	EPD	Environmental (Water Quality)	According to EPD's email, a complaint was received on 28 June 2016 regarding polluted water discharge incident opposite to Tung Chung Development Pier.	N/A	The Contractor has designated competent persons to operate, check and maintain individual wastewater treatment plant as an existing control measures. In case of breakdown of wastewater treatment plants, no discharge of wastewater will be allowed until repair is completed to resume the normal operation of the treatment plant. Specific toolbox / refreshment training trainings have been providing for the staff and workers for each of the wastewater treatment plants. The Contractor has been reminded to implement the above control measures and ensure no untreated wastewater will be discharged into open channel.	Closed	-	
COM-2016-098	11-Nov-16	16.33	ENPO (EPD referred the email from Complainant to ENPO)	Environmental (Water Quality)	According to ENPO's email to the Environmental Team, Supervising Officer's Representative and Contractor on 11 November 2016, it is noted that EPD received a complaint lodged by a member of the public regarding sediment plume generated by a vessel named "昌盛309 (Chang Sheng 309)" during the vessel travelling from construction site of Hong Kong-Zhuhai-Macao Bridge near Scenic Hill to Tung Chung New Development Ferry Pier.	Portion X	The Contractor has been reminded to schedule the vessel to move in / out of the construction site during higher tide and minimize number of trips to avoid the stirring up of the seabed mud when the vessel travelling in very shallow water areas as much as practicable. Also, the Contractor was reminded to implement environmental mitigation measures in accordance with Environmental Mitigation Implementation Schedule (EMIS).	Closed	-	
COM-2016-099	02-Dec-16	Nil	ENPO (EPD referred the email from Complainant to ENPO)	Environmental (Other: Slurry on public road)	It was noted from ENPO's email to the Environmental Team, Supervising Officer's Representative and Contractor on 2 December 2016 that EPD received a complaint lodged by a member of the public regarding slurry on East Coast Road. The complainant considered the slurry might relate to the construction site of China Harbour Engineering Company Limited next to a hotel.	East Coast Road	During the weekly site inspection undertaken on 7 December 2016, no slurry was observed at the section of East Coast Road adjoining the site boundary of Contract No. HY/2011/03. The Contractor has constructed wheel washing facilities at all the site accesses, including the one near the site access of China Harbour Engineering Company Limited next to the Marriott Hotel (which is believed to be the hotel mentioned by the complainant), to wash and clean all vehicles before allowing them to leave the construction site to ensure that no mud or other debris would be brought to the public area. In addition, regular watering is conducted by water truck at least twice per day at the section of East Coast Road adjoining the site boundary of Contract No. HY/2011/03 to minimize dust emission. Based on the investigation results, it is considered that the complaint unlikely related to Contract No. HY/2011/03. Notwithstanding that, the Contractor has been reminded to clean wheels and body of vehicles as usual before allowing them to leave construction site.	Closed	-	
COM-2016-100	14-Dec-16	Nil	ENPO (Contract No. HY/2011/02 project team received an environmental complaint referred by Government's hotline (1823) on 2 December 2016. ENPO forwarded the Complaint to Contract No. HY/2011/03.)	Environmental (Other: mud/debris on public road)	It was noted from ENPO's email to the Environmental Team, Supervising Officer's Representative and Contractor on 14 December 2016 that EPD received a complaint lodged by a member of the public regarding mud/debris on public road. The complainant complained that "the whole stretch of East Coast Road & Tung Fai Road is truly disgusting. The stone debris big and small and the mud is a nuisance to those who use the road every day. When dry there is a lot of dust and when it rains or when the road washing trucks are out it becomes a muddy mess. Cars and pedestrians are covered in dust or mud, cars are hit by stones is a daily hazard. Washing of construction vehicles is inadequate as the sand and soil is carried out onto the roads. Oversight of road conditions are not carried out by the Airport Authority. An alternative route should be created for the large number of construction vehicles as they drive fast."	East Coast Road and Tung Fai Road	During the ET's inspection on 7 December 2016 (weekly routine inspection) and 16 December 2016, no mud or debris was observed at the section of East Coast Road adjoining the site boundary of Contract No. HY/2011/03 as well as the section of Tung Fai Road leading to the site access of Contract No. HY/2011/03. The Contractor provided wheel washing facilities at all the site accesses, including the one accessing East Coast Road and the one accessing Tung Fai Road, to wash and clean all vehicles before allowing them to leave the construction site to ensure that no mud or debris would be brought to the public area. It was observed that the areas of the wheel washing facilities and the respective road section between the wheel washing facilities and the site accesses of East Coast Road and of Tung Fai Road were paved with concrete. High pressure jets were also provided at the wheel washing facilities for cleaning of vehicles before the vehicles were allowed to leave the construction site. In addition, regular watering at the section of East Coast Road adjoining the site boundary of Contract No. HY/2011/03 was conducted by water trucks at least twice per day to minimize dust emission. Based on our investigation result, it is considered that the complaint is unlikely related to Contract No. HY/2011/03. Notwithstanding that, the Contractor has been reminded to clean the wheels and body of vehicles as usual before allowing them to leave construction site.	Closed	-	
COM-2016-103	14-Dec-16	Nil	ENPO (EPD referred the email from Complainant to ENPO)	Environmental (Noise)	It was noted from ENPO's email to the Environmental Team, Supervising Officer's Representative and Contractor on 14 December 2016 that EPD received a noise complaint lodged by a member of public. The complaint was about hammering noise generated from construction sites at midnight in the past month. The complainant could not identify the source but suspected that the noise was generated from HZMB Project. It was also noted from ENPO's email on 21 December 2016 that EPD supplemented that the complainant lives in Sawview Crescent. The complainant sometimes heard noise created by impacting metals or metal/ground, particularly in December 2016.	N/A	The Contractor confirmed that no hammering works was conducted and no impact noise was generated at midnight in November 2016 and December 2016. The Contractor complied with the conditions laid down CNP No. GW-RS740-16 and no non-compliance was found. Based on our investigation result, it is considered that the complaint is unlikely related to Contract No. HY/2011/03. In this case, no follow up action is required. However, the Contractor has been reminded to comply with the conditions stipulated in the Construction Noise Permit for construction works undertaken during restricted hours and has been recommended to implement the following measures to minimize the potential noise impact during restricted hours: minimize the number of machinery and plant used during restricted hours as far as practicable; regularly review the working duration for restricted hours works; and switch off all unnecessary machinery and plant during restricted hours.	Closed	-	

COM-2017-104	09-Jan-17	Nil	IEC (EPD referred the email from Complainant to IEC)	Environmental (Other: Cleanliness problem at East Coast Road and Tung Fai Road)	It was noted from IEC's email to the Environmental Team, Supervising Officer's Representative and Contractor on 9 January 2017 that EPD received a complaint lodged by a member of the public (a bus operator at the HKIA) regarding cleanliness problem at East Coast Road and Tung Fai Road.	East Coast Road and Tung Fai Road	During the ET's inspection on 10 January 2017, it was observed that the Contractor provided wheel washing facilities at all the site accesses, including the one accessing East Coast Road and the one accessing Tung Fai Road, to wash and clean all vehicles before allowing them to leave the construction site to ensure that no mud or debris would be brought to the public area. No mud was observed at the section of Tung Fai Road leading to the site access of Contract No. HY/2011/03. However, some mud was observed at the section of East Coast Road adjoining the site boundary of Contract No. HY/2011/03. Based on our investigation result, although there is no direct evidence showing that the complaint is related to Contract No. HY/2011/03, the Contractor has been reminded to clean the wheels and body of vehicles as usual before allowing them to leave construction site. Road sweeper will be employed to sweep along the East Coast Road twice per week and remove the deposited mud underneath the water-filled barrier to facilitate the road-washing water to be drained away from the carriageway. It should be of note that the ground level of site boundary of HY/2011/03 adjoining the East Coast Road is lower than that of East Coast Road and the Site of HY/2011/03 receives unidirectional flow of surface runoff from the East Coast Road. In addition, the following measures will be implemented to enhance dust suppression: 1. Stockpile along East Coast Road will be reduced in height and compacted as far as practicable 2. Haul road will be demarcated to prevent vehicles from going into non-wetted surface. 3. Site access S16 will be thoroughly cleaned and all vehicles will be stopped for second washing after being washed in the wheel washing bay. 4. Water sprinklers will be installed and operated at the stockpiles behind the water-filled barriers along East Coast Road.	Closed	-
COM-2017-108	23 February 2017 and 2 March 2017	Nil	Airport Authority Hong Kong (AAHK) via SOR / Referred to ENPO by HyD	Environmental (Air quality, Water quality and Other: Cleanliness problem at East Coast Road)	AAHK stated in their email to SOR on 23 February 2017 that there was sand/muddy water accumulating along the water barriers at East Coast Road Southbound. AAHK also lodged a complaint to HyD, which HyD referred to ENPO on 1 March 2017 (received by ET on 2 March 2017). AAHK reported that the cleanliness of East Coast Road remained unsatisfactory with dust all over the water barriers/traffic aids, and sands accumulating along the carriageway.	East Coast Road	During ET's observation on 3 and 13 March 2017, properly functioning wheel washing facilities were provided to wash all vehicles prior to leaving the site. The section of road between the wheel washing facilities and the site access (S25) was hard paved and no mud/silt was observed at the concerned road section and the site access. As the ground level of site boundary of HY/2011/03 adjoining the East Coast Road is lower than that of East Coast Road, the possibility of muddy water seepage from S25 to East Coast Road is low. Based on our investigation result, the complaint is unlikely to be related to Contract No. HY/2011/03. Nevertheless, the Contractor has been reminded to strictly uphold the proper practice of washing all vehicles leaving the site access (S25). Also, the Contractor has raised the majority of the temporary traffic signs to a higher level to avoid muddy water splashing on them. Also, the temporary traffic signs will be cleaned regularly.	Closed	-
COM-2017-112	27 March 2017	Nil	ENPO (EPD referred the email from Complainant to ENPO)	Environmental (Noise and Water quality)	It was noted from ENPO's email to the Environmental Team, Supervising Officer's Representative and Contractor on 28 March 2017 that EPD received a noise complaint lodged by a resident of Century Link on 27 March 2017. The complaint was about "狂躁" (i.e. 26 March 2017) 大約十時起，屋外間歇有非常響亮聲音，經觀察應該是從港珠澳大橋近人工島的工程發出，聲音一直至深夜，另今早發現住處對海面受到一大灘污染（見相片），以上都應該是該大橋工程所造成的污染。" "At around ten o'clock last night (i.e. 26 March 2017), there was intermittent very loud voice outside. According to observation, the noise should be from the Hong Kong-Zhuhai-Macao Bridge project near the artificial island, the noise lasted until late at night. In this morning, there was a plume of pollution found on the sea (see photo). These should be caused by the bridge project."	Nil	Based on the information provided by the Contractor and our investigation, it was concluded that the Contractor had complied with the conditions laid down in CNPS No. GW-RS-1135-16 and GW-RS/016-17 and that no non-compliance on water quality was found. It is considered that the complaint is unlikely related to Contract No. HY/2011/03. In this case, no follow up action is required. However, the Contractor has been reminded to comply with the conditions stipulated in the Construction Noise Permit for construction works undertaken during restricted hours and has been recommended to implement the following measures to minimize the potential noise impact during restricted hours: - minimize the number of machinery and plant used during restricted hours as far as practicable; - regularly review the working duration for restricted hours works; and - switch off all unnecessary machinery and plant during restricted hours. The Contractor was also reminded to schedule, according to the predicted tides of the Hong Kong Observatory, their working vessels to travel to and from work site at high tide in order to reduce the sediment plume at shallow water areas.	Closed	-
COM-2017-113	20-Apr-17	Nil	ENPO (EPD referred the email from Complainant to ENPO)	Environmental (Water quality)	It was noted from ENPO's email to the Environmental Team, Supervising Officer's Representative and Contractor on 20 April 2017 that EPD received a complaint on 19 April 2017 lodged by a green group. The complaint was about "本會XXX投訴港珠澳大橋承辦商於2015年設置隔泥網的方向不盡，產生污染，而圖片是由路政署提供，是真確圖片，本會期望環保署調查圖片中的情況，並對承辦商作出警告，以及要求承辦商準確放置現時的隔泥網，確保其雙重設計是有效。"	Portion X	Based on the information provided by the Contractor and ET's investigation, it was suspected that the concerned silt plume may be caused by sea current. There was no evidence that the concerned silt plume was caused by any activities arising from the Contract. The Contractor was reminded once again to implement the mitigation measure as specified in the Implementation Schedule of Environmental Mitigation Measures. The Contractor is also recommended to fully and properly maintain the silt curtain throughout the works in accordance with the requirements in the Updated EM&A Manual through undertaking monthly measurement on the overlapping and separation openings for vessels access for prompt rectification.	Closed	-
COM-2016-095(3)	27-May-17	Nil	SOR (HyD referred the email from Complainant to SOR)	Environmental (Noise)	It was noted from SOR's email to the Environmental Team and Contractor on 26 May 2017 that HyD received a complaint on 12 May 2017 lodged by a member of public. The complaint was about "We'd like to follow up on this case. Pls help take pictures & point out to us where your noise barriers are located. If those seen in the attached pics are so-called noise barriers, then we believe the contractor needs a lot of improvement in helping to reduce this noise pollution".	Near Dragonair / CNAC (Group) Building (HKIA)	Upon the receipt of the complaint in May 2017, the Contractor had been instructed to immediately install additional noise barriers at the appropriate location and cover the breaker tip with acoustic materials as noise mitigation measure against the noise emission associated with the aforesaid construction activities. Moreover, the noise barriers have been located as close as possible to the noise source (rock breaking work). Also, gaps and openings at joints in the barrier material have been minimized. The rock breaking work was completed on 31 May 2017 and the rock breaking machine had been demolished off site. According to information from Contractor, removal C&D materials will be carried out at the site near CAD and CNAC buildings in the future. As such, noise nuisance generated from a site will be minimized. Notwithstanding that, the Contractor has been reminded to implement noise mitigation measures on the site to minimize any potential nuisance to the public. Based on our investigation result, it is considered that the complaint is likely related to Contract No. HY/2011/03. The Contractor has implemented the following measures to minimize the potential noise impact: - Additional noise barriers have been erected in the active working area to further mitigate the associated noise emissions as far as practicable; - Cover the breaker tip with acoustic material. - Noise barriers have been located as close as possible to the noise source. Also, gaps and openings at joints in the barriers material have been minimized. - Speed up of construction works in order to shorten the duration noise impact/nuisance to the surrounding. - Minimize the quantities of noisy plant as far as practicable. - Regular review of working duration and switch off all unnecessary machinery and plant.	Closed	-
COM-2016-095(4)	15-Aug-17	Nil	HyD	Environmental (Noise)	HyD received a complaint concerning the rock breaking works near CNAC Buildings, as described below. "I am writing to let you know re-captioned works interrupted seriously our staff daily office works. Understand the rock encountered was much stronger than the original expected, the rock breaking works near CNAC Tower has been never ending. Recently a bulldozer is working nearby and no noise barriers/sound proofs were set up. Please take corrective action asap. Kindly advise us when this bulldozing work is scheduled to complete."	Near Dragonair / CNAC (Group) Building (HKIA)	The major rock breaking works near CNAC Tower were substantially completed on 31 May 2017. However, survey record revealed that minor rock breaking/trimming work was required for the construction of box culvert no. PR14. Hence, the Contractor used a hydraulic breaker for minor rock breaking/trimming work in the afternoon on 15 August 2017. According to the photos provided by the complainant, movable noise barriers were not located near the noise source (rock breaking/trimming work). As such, noise generated by rock breaking/trimming work was not efficiently screened by the noise barriers. According to the Contractor's records and the photos provided by the complainant, no bulldozer was used at PR14 on 15 August 2017. In addition, no bulldozing work is scheduled at PR14 in near future. ET conducted an investigation on 16 August 2017. The minor rock breaking/rock trimming work was completed. Only one excavator was operating for forming the haul road at the concerned location. No significant noisy activity was observed during the investigation on 16 August 2017. Also, bulldozer was not observed on the site. Based on our investigation result, it was likely that concerned noise emission was due to the minor rock breaking/trimming works by the hydraulic breaker. It is considered that the complaint is likely related to Contract No. HY/2011/03. According to Contractor's information, no substantial rock breaking works will be conducted at near CNAC Tower. Only minor rock breaking/trimming work may be occasionally conducted at the concerned work area. The Contractor has been recommended to implement the following measures to minimize the potential noise impact when minor rock breaking/trimming work to be conducted: - Schedule noisy work (i.e. rock breaking) during non-office hours as far as practicable subject to actual site progress; - Cover the breaker tip with acoustic material; - Locate noise barriers as close as possible to the noise source. Also, gaps and openings at joints in the barriers material should be minimized; - Regular review of working duration and switch off all unnecessary machinery and plant; - Speed up of construction works in order to shorten the duration noise impact/nuisance to the surrounding; and	Closed	-

COM-2017-122	03-Oct-17	Nil	1823 Integrated Call Centre received a complaint lodged by a member of the public on 30 September 2017. SOR referred the complaint details from 1823 - HyD to ET on 3 Oct 2017	Environmental (Other: Cleanliness problem at Tung Fai Road)	1823 Integrated Call Centre received a complaint lodged by a member of the public regarding cleanliness problem at Tung Fai Road, as described below: “投訴大嶼山赤鱗角東線路11號港陸大廈對出，巴士站附近，是港珠澳大橋地盤其中一個出入口，經常有大量重型工程車輛進出地盤，每逢有巴士或重型車輛經過時，路面沙塵揚起引起“沙塵暴”，等候巴士的乘客便遭殃，以前有灑水車噴水減低沙塵，現在灑水車都沒有出現，要求部門改善沙塵問題。”	S16	During the ET's inspection on 3 October 2017, it was observed that the Contractor did provide wheel washing facility with high pressure jets at the site access S16 at Tung Fai Road to wash and clean all vehicles before allowing them to leave the construction site to ensure that no mud or debris would be brought to the public area. It was also observed that the Contractor did provide water bowser to thoroughly clean Tung Fai Road. No mud was observed at the section of Tung Fai Road leading to the site access S16 of Contract No. HY2011/03. Another inspection was conducted on 12 October 2017, the section of the road between the wheel washing facility and the site access S16 was hard paved and no mud/silt was observed at the concerned road section and the site access S16. Although Contract No. HY2011/03 is the only construction site connecting to the Tung Fai Road and the mentioned bus stop, wheel washing facility with high pressure jets is provided at the site access S16 to wash and clean all vehicles before allowing them to leave the construction site. No mud or debris would be brought to the public area. Therefore, there is no direct evidence showing that the complaint is related to Contract No. HY2011/03. Nevertheless, in order to enhance dust suppression measures, the Contractor will increase the frequency of road cleaning by water bowser from three times per day to four times per day, subject to regular review with relevant stakeholders in the vicinity.	Closed	-
COM-2017-129	06-Jan-18	Nil	ENPO's email to the Supervising Officer's Representative and Contractor on 8 January 2018 that HyD received a complaint lodged by a member of the public regarding cleanliness problem at East Coast Road on 29 December 2017	Environmental (Other: Cleanliness problem at East Coast Road)	HyD received a complaint lodged by a member of the public regarding cleanliness problem at East Coast Road on 29 December 2017. The complaint details are described below: “投訴人投訴於大嶼山東岸路，因港珠澳大橋工程的沙塵問題，部門安排了有關洗車及吸塵車處理有關沙塵問題，但有吸塵車路上沙塵問題仍未理想，投訴人表示吸塵車在清洗有關路段時，只是向路面灑水，令原本沙塵變成泥塵，但卻沒有清理有關泥塵，道路問題根本沒有根治，另外，有關吸塵車的履帶亦未如理想，吸塵車吸了地上的沙塵後所噴出來的氣體佈滿沙塵，以致有關沙塵除了未被吸走外，更導致道路沙塵滾滾，要求部門監察有關承辦商，煩請部門跟進及回覆。”	East Coast Road	Based on our investigation result, there is no direct evidence showing that the complaint is related to Contract No. HY2011/03. The Contractor has been reminded to implement the following measures to minimize dust impact/ improve cleanliness at East Coast Road: • display notice at site access to remind drivers to wash the wheels thoroughly before leaving the site. • manual control by rope stopping vehicles entering public road without wheel washing. • provide training for drivers to ensure that they can use water truck and road sweeper properly for road washing. • close monitor on the proper functioning of the road sweeper and water truck and provide maintenance to water truck and road sweeper if necessary. • implement environmental mitigation measures in accordance with Environmental Mitigation Implementation Schedule as per the EM&A Manual. ET will also step up the site inspections to ensure the cleanliness of the concerned section of East Coast Road is properly maintained.	Closed	-
COM-2018-132	13, 14 February 2018	Nil	HyD (SOR referred the email from HyD to the Contractor and ET) and EPD (ENPO referred the email from EPD to SOR, SOR sent the email to Contractor and ET)	Dust, Water Quality, Construction Waste, Noise and vibration	The complaint was received from the SOR's email on 13 February 2018 with the following details: <i>"We have witnessed increased construction activities causing concerns such as noise, air and water pollution, construction waste landfill which may cause health and safety to the surroundings.</i> <i>Nuisance – construction noise and vibration</i> <i>Air and Water Pollution – poor dust control causing air pollution</i> <i>Construction Waste Landfill Hill – increased height, size and degree of the slope of the construction waste landfill</i> <i>Moreover, we are particularly concerned with the stability of the construction waste landfill hill, and has grown taller and larger in size with steep slopes which may cause potential danger and hazardous to the surrounding area.</i> <i>It is appreciated that if you can investigate on the issue, and rectify the situation to a safe and healthy condition. Please confirm when and how the rectification will be completed."</i> Another complaint to EPD was received from the SOR's email on 14 February 2018. The complaint was the same as the abovementioned with two figures showing the location of Dragonair & CNAC (Group) Building and Cathay Dragon House.	Near Dragonair / CNAC (Group) Building (HKIA)	Based on our investigation result, the complaint was related to Contract No. HY2011/03. The Contractor has implemented Environmental Mitigation Implementation Schedule as per the EM&A Manual. Also, the Contractor was reminded to remove the concerned stockpile of the fill materials as soon as possible to minimize the potential nuisance caused to the nearby sensitive receivers.	Closed	-
Follow-ups of Complaint No COM-2018-132	16 March 2018 and 21 March 2018	Nil	HyD (SOR referred the email from HyD to the Contractor and ET) and EPD (ENPO referred the email from EPD to SOR, who sent the email to the Contractor and ET)	Dust and Construction Waste,	The complaint of 16 March 2018 was addressed to HyD and its details were as follows: "1) It was observed from daily photos that: a. Inadequate dust suppression measures implemented. b. Green tarp does not cover the entire pile of the waste land fill. c. Dry soil constantly being observed, and constantly picked-up by strong gusty winds within CLK area. d. Large boulders and steep slopes on waste landfill, with inadequate safety measures implemented. 2) It was noted that the open stockpile of construction waste landfill will be removed by the end of March 2018. Please confirm the date of completion of the removal of the stockpile. 3) Please advise if the slope and setting of the piles of earth complies within Building and other relevant Regulations. 4) The works on the site should be within a valid gazetted period, please confirm if the works are within a valid gazette period, within CLK Lot No1 Land lease or otherwise." The complaint of 21 March 2018 was addressed to EPD and its details were as follows: "Re: Large construction landfill waste outside Cathay Dragon House, CLK, We refer to your letter ref: [EP3/N09/RS00004678-18] dated 09 March 2018, would like to further draw your attention to the open stockpile of construction waste landfill, and the enclosed daily photo. We have continued to observe the following: - Inadequate dust suppression measures implemented. o Green tarp does not cover the whole of the waste landfill. o Dry soil constantly observed, and constantly picked-up strong gusty winds within CLK area. - Large boulders and steep slopes on waste landfill, with inadequate safety measures implemented. - Poor housekeeping of the construction site. Furthermore, we would like to raise the query regarding the validity period for the occupation of the site under the current gazette."	Near Dragonair / CNAC (Group) Building (HKIA)	Based on our investigation result, the complaint was related to Contract No. HY2011/03. It was noted that no Action and Limit Level exceedances of 1-hr and 24-hr TSP were recorded at air monitoring station AMS6 - Dragonair Building during the period from 1 February 2018 to 30 April 2018. Part of the stockpile was observed dry during ET's site inspection on 27 March 2018. Proper watering on the stockpiles was observed undertaken afterwards. The Contractor has been continuously reminded to properly implement Environmental Mitigation Measures as per the EM&A Manual. The Contractor was also reminded to remove the concerned stockpile of the fill materials as soon as possible to minimize the potential nuisance caused to the nearby sensitive receivers.	Closed	-
COM-2018-142	29 June 2018 & 6 July 2018	Nil	EPD (ENPO referred the email to SOR, Contractor and ET)	Noise	The complaint of 29 June 2018 was received from EPD and its details were as follows:- EPD have recently received a complaint regarding frequent noise from construction works next to Cathay Dragon House, facing Tung Chung direction. The complaint details are described as below: "We would like to raise your attention and forward a complaint regarding frequent noise from construction works next to our Cathay Dragon House, facing Tung Chung direction. From the video link below, it seems like the noise is mainly from the breaking of rocks using powered mechanical equipment. https://www.dropbox.com/s/634sf2p3op39e9v/IMG_3137.MOV?dl=0 Our colleagues at Cathay Dragon House has complaint that such disturbance has been going on for a week and works are carried out throughout the whole day. Please advise whether: 1. Such noisy works have been carried out with EPD or Highways' "Approved Permit"; 2. The noise level have been limited by your permit; 3. Any regular monitoring works or report have been sent to your department. 4. When will the work/noise stops; Furthermore, 5. Mr Lai mentioned in your previous email 18 April 2018 that the works should have completed end April 2018. Why is the works still going on? 6. Mr Lo mentioned in the letter dated 11 April 2018, you would conduct site inspections. Have you noticed any non-compliance?"	Near Dragonair / CNAC (Group) Building (HKIA)	Based on our investigation result, the complaint was related to Contract No. HY2011/03. The Contractor has implemented Environmental Mitigation Implementation Schedule as per the EM&A Manual, such as cover the breaker tip with muffler; minimize the quantities of noisy plant as far as practicable. Although the rock breaking works outside the Cathay Dragon House/ Dragonair & CNAC (Group) Building were completed on 9 July 2018, the Contractor has been continuously reminded to properly implement Environmental Mitigation Measures as per the EM&A Manual to minimize the potential noise nuisance caused to the public surrounding.	Closed	-

					<p>"A further complaint was received on 6 July 2018 from EPD and its details were as follows:-</p> <p>"Further to our previous complaints which are in vain, we would like to continue to put forward the complaint against the noise from the construction works next to Cathay Dragon House at CLK, which has never been ceased and been causing great disturbance to the accommodations (aviation control centre) and staff within our Cathay Dragon building and CNAC tower.</p> <p>Below is the time schedule our staff regarding the noise disturbance from the site which is frequent and continuous.</p> <p>Date Time 3 July 2018 8:30am – 11:30am, 1:30pm – 5:30pm 4 July 2018 8:30am – 11:30am, 1:30pm – 5:30pm 5 July 2018 8:30am – 11:30am, 1:30pm – 5:30pm</p> <p>Please advise what has been your action upon this matter. This has been intolerable for months. If there is nothing that your depts., can impose to stop the disturbance, we may need to seek other alternative complain channel.</p> <p>Your immediate action on this matter is highly appreciated."</p> <p>"We would like to get your urgent attention to the noise nuisance matters that is occurring outside Cathay Dragon House (facing seaside Tung Chung). There have been extreme noisy works conducted, without proper noise mitigation matter, with noise DB levels reaching 70-100dB, and is seriously affecting our company operations.</p> <p>Please urgently attend to the matter and advise further on the email below, and implement the proper noise reducing and mitigation procedures.</p>				
COM-2018-158	24-Dec-18	10:17 AM	HyD (SOR referred the email from HyD to Contractor, ET and IEC/ENPO on 10:17 am, on 24 Dec 2018)	Other: Construction work on Sunday Morning	<p>The details of the complaint were as follows:</p> <p>Email received by HyD on 23 December 2018 at 10:49hrs "How come someone is doing some construction work on sunday morning (23/12/18, 10:30am)??? Looks like your christmas holidays i going to turn into an investigation holiday!!! Looking forwards to hearing from you? I am sure David will be more than happy to assist your investigation over the holidays!!"</p> <p>Email received by HyD on 23 December 2018 at 11:11hrs "by the way have you issue a "permit to annoy people" based on merit to operate a crane this sunday? If not I am looking forwards to know the action you will take. Don't estiate to contact Chief Lam he will surely be very happy to provide any assistance you need to find out who is the rogue employee working under him so you can take the necessary local action."</p>	N.A.	Based on our investigation result, the concerned work activity complied with the valid CNP. In this case, no follow up action is required. However, the Contractor has been reminded to comply with the conditions stipulated in the Construction Noise Permit for construction works undertaken during restricted hours.	Closed	-
N/A	03-Apr-19	Nil	EPD (ENPO referred the email from EPD to HyD, SOR, Contractor and ET) through email	Dust	<p>Email received by EPD on 3 April 2019 "受訴人表示海堤離對面有港珠澳大橋的地盤正進行工程。工程期間會揚起大量塵土，引起污染，影響海堤灣畔居民，要求部門跟進事宜。"</p>	N.A.	Based on our investigation result, there is no observation of dust emissions arising from the Contract No. HY/2011/03. The Contractor has implemented the Environmental Mitigation Implementation Schedule as per the EM&A Manual, the Contractor has been reminded to strictly maintain the dust mitigation measures during carrying out of their construction works to minimize the dust nuisances to nearby sensitive receivers.	Closed	-
COM-2019-163	30-Apr-19	Nil	SOR referred details of complaint to Contractor, ET and IEC/ENPO through email	Waste	<p>The details of the complaint were as follows:- "rubbish and refuse pile up by the road near a bus stop breeding numerous flies and pests. huge annoyance and hygiene problem to the public. pls clean up."</p>	Near Dragonair / CNAC (Group) Building (HKIA)	Based on our investigation result, there was no observation of works in the area of complaint on issue of general refuse arising from the Contract No. HY/2011/03. The Contractor has implemented the Environmental Mitigation Implementation Schedule as per the EM&A Manual, the Contractor has been reminded to strictly maintain waste management procedures during their construction works to avoid the hygiene impacts to nearby sensitive receivers.	Closed	-
COM-2020-165	18-Mar-20	Nil	Hotline "1823" (SOR referred details of complaint to Contractor, ET and IEC/ENPO through email)	Waste	<p>The details of the complaint were as follows:- "Rubbish are found along the landscape area at Tung Yiu Road.</p> <p>Dear 1823 officer, Regarding the captioned case, I have previously made my complaint to the Airport Authority (AA) on the subject. Yet, AA advises that the concerned area at Tung Yiu Road is not managed by the AA and suggests me to contact 1823 for follow up."</p>	Landscape area at Tung Yiu Road/ S16	Based on our investigation result, there was no observation of works in the area of complaint on issue of general refuse arising from the Contract No. HY/2011/03. The Contractor has implemented the Environmental Mitigation Implementation Schedule as per the EM&A Manual, the Contractor has been reminded to strictly maintain waste management procedures during their construction works to avoid the hygiene impacts to nearby sensitive receivers.	Closed	-
COM-2022-166	28-Jun-22	Nil	EPD (IEC/ENPO referred details of complaint to Contractor, ET and SOR through email)	Waste	<p>The details of the complaint were as follows:- "有關東涌映灣與藍天海岸對出海面垃圾問題"</p> <p>1. 近東涌與赤鱸角機場接駁的大橋附近，即赤鱸角南路附近的海旁有貨櫃辦公室建築材料、廢料及鐵架；及海面有大堆沙丘被棄置數年； 2. 近鵝鑾山隧橋旁之海面有大堆沙丘及不少漂浮物件被棄置數年。</p> <p>上述位置（見附圖）的臨時沙丘及建築廢料懷疑是興建港珠澳大橋時的建築材料。惟現時港珠澳大橋已於2018年落成及通車後，上述提及的建築材料及廢料亦未有妥善處理，此舉不單會造成環境污染，更有機會對船隻航行造成危險。有見及此，我們希望貴處可派員跟進上述情況並不時作出監察，以避免海上意外發生及造成污染。</p>	S7 and PR10	Based on our investigation result, there was no observation of works in the area of complaint on issue of general refuse arising from the Contract No. HY/2011/03. The Contractor has implemented the Environmental Mitigation Implementation Schedule as per the EM&A Manual, the Contractor has been reminded to strictly maintain waste management procedures during their construction works to avoid the hygiene impacts to nearby sensitive receivers.	Closed	-



APPENDIX K

Environmental Licenses and Permits





Summary of Environmental Licences and Permits Application and Status

Environmental Permit

Date Application Submitted	Status	Date EP Issued	EP No.	EP Holder	Expiry Date
04.12.2014	VEP issued	22.12.2014	EP-352/2009/D	Highways Department	N/A
24.03.2016	VEP Issued	11.04.2016	EP-353/2009/K	Highways Department	N/A

Notification of Carrying Out Notifiable Works under Air Pollution Control (Construction Dust) Regulation

Date Notification Submitted	Notification Ref. No.	Valid Since	Expiry Date
25.05.2012	345690	01.06.2012	N/A

Notification of Carrying Out Notifiable Works under Air Pollution Control (Construction Dust) Regulation Form NB

Date Notification Submitted	Notification Ref. No.	Valid Since	Expiry Date
31.07.2015	391702	31.07.2015	N/A

Billing Account for Disposal of Construction Waste

Date Application Submitted	Account No	Valid Since	Expiry Date
01.06.2012	7015313	27.06.2012	N/A

Chemical Waste Producer Registration

Date Registration Submitted	Waste Producer No.	Date Registration Issued	Major Waste Type	Expiry Date
20.06.2012	5213-950-C1169-43	12.07.2012	Spent lubricating oil, spent flammable liquid (diesel), surplus paint, spent organic solvent and their containers, spent batteries, soil containing mineral oil	N/A

Construction Noise Permit

Item No.	Date Application Submitted	Works Area Applied	Description	Status	CNP No.	Valid from	Until
1	29.05.2025	All Works Area	All Works	CNP issued on 06.12.2024	GW-RS0564-25	21.06.2025 1900	20.12.2025 2300



APPENDIX L

Implementation Schedule of Environmental Mitigation Measures



Implementation Schedule of Environmental Mitigation Measures

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the Measures	When to implement the measures?	Implementation Status
Air Quality							
S5.5.6.1	A1	1) The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	All construction sites	Construction stage	√
S5.5.6.2	A2	2) Proper watering of exposed spoil should be undertaken throughout the construction phase: <ul style="list-style-type: none"> Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones. The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; 	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	All construction sites	Construction stage	√
S5.5.6.2	A2	<ul style="list-style-type: none"> When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period; Any skip hoist for material transport should be totally enclosed by impervious sheeting; 	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	All construction sites	Construction stage	√

Implementation Schedule of Environmental Mitigation Measures

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the Measures	When to implement the measures?	Implementation Status
S5.5.6.2	A2	<ul style="list-style-type: none"> • The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; • Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; • Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; • Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; • Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; 	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	All construction sites	Construction stage	√
S5.5.6.2	A2	<ul style="list-style-type: none"> • Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; • Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and • Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies. 	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	All construction sites	Construction stage	√

Implementation Schedule of Environmental Mitigation Measures

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
S5.5.6.3	A3	3) The Contractor should undertake proper watering on all exposed spoil (with at least 8 times per day) throughout the construction phase.	Control construction dust	Contractor	All construction sites	Construction stage	√
S5.5.6	A5	5) Implement regular dust monitoring under EM&A programme during the construction stage.	Monitor the 24 hr and 1hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria Throughout the construction period	Contractor	Selected representative dust monitoring station	Construction stage	√
S5.5.71	A6	<p>The following mitigation measures should be adopted to prevent fugitive dust emissions for concrete batching plant:</p> <ul style="list-style-type: none"> • Loading, unloading, handling, transfer or storage of any dusty materials should be carried out in totally enclosed system; • All dust-laden air or waste gas generated by the process operations should be properly extracted and vented to fabric filtering system to meet the emission limits for TSP; • Vents for all silos and cement/ pulverised fuel ash (PFA) weighing scale should be fitted with fabric filtering system; • The materials which may generate airborne dusty emissions should be wetted by water spray system; • All receiving hoppers should be enclosed on three sides up to 3m above unloading point; • All conveyor transfer points should be totally enclosed; • All access and route roads within the premises should be paved and wetted; and • Vehicle cleaning facilities should be provided and used by all concrete trucks before leaving the premises to wash off any dust on the wheels and/or body. 	Monitor the 24 hr and 1hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria Throughout the construction period	Contractor	Selected representative dust monitoring station	Construction stage	√

Implementation Schedule of Environmental Mitigation Measures

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the Measures	When to implement the measures?	Implementation Status
S5.5.2.7	A7	<p>The following mitigation measures should be adopted to prevent fugitive dust emissions at barging point:</p> <ul style="list-style-type: none"> All road surface within the barging facilities will be paved; Dust enclosures will be provided for the loading ramp; Vehicles will be required to pass through designated wheels wash facilities; and Continuous water spray at the loading points. 	Control construction dust	Contractor	All construction sites	Construction stage	√
Noise							
S6.4.10	N1	<p>1) Use of good site practices to limit noise emissions by considering the following:</p> <ul style="list-style-type: none"> only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works mobile plant should be sited as far away from NSRs as possible and practicable; material stockpiles, mobile container site officer and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 	Control construction airborne noise by means of good site practices	Contractor	All construction sites	Construction stage	√

Implementation Schedule of Environmental Mitigation Measures

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
S6.4.11	N2	2) Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites	Construction stage	√
S6.4.12	N3	3) Install movable noise barriers (typically density @ 14kg/m ²), acoustic mat or full enclosure close to noisy plants including air compressor, generators, saw.	Screen the noisy plant items to be used at all construction sites	Contractor	For plant items listed in Appendix 6D of the EIA report at all construction sites	Construction stage	√
S6.4.13	N4	4) Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards.	Reduce the noise levels of plant items	Contractor	For plant items listed in Appendix 6D of the EIA report at all construction sites	Construction stage	√
S6.4.14	N5	5) Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites where practicable	Construction stage	√
	N6	6) Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected representative noise monitoring station	Construction stage	√
Waste Management (Construction waste)							
S8.3.8	WM1	<u>Construction and Demolition Material</u> The following mitigation measures should be implemented in handling the waste: <ul style="list-style-type: none"> Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement; Carry out on-site sorting; Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; Adopt 'Selective Demolition' technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; 	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	√

Implementation Schedule of Environmental Mitigation Measures

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
		<ul style="list-style-type: none"> Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; and Implement an enhanced Waste Management Plan similar to ETWBTC (Works) No. 19/2005. Environmental Management on Construction Sites. to encourage on-site sorting of C&D materials and to minimize their generation during the course of construction. In addition, disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation. 					
S8.3.9 - S8.3.11	WM2	<p><u>C&D Waste</u></p> <ul style="list-style-type: none"> Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage. The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage. 	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	√

Implementation Schedule of Environmental Mitigation Measures

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
S8.2.12- S8.3.15	WM3	<p>Chemical Waste</p> <ul style="list-style-type: none"> • Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. • Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation. • The storage area for chemical wastes should be clearly labeled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated. • Disposal of chemical waste should be via a licensed waste collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD. 	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	Construction stage	√

Implementation Schedule of Environmental Mitigation Measures

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
S8.3.16	WM4	<p><u>Sewage</u></p> <ul style="list-style-type: none"> Adequate numbers of portable toilets should be provided for the workers. The portable toilets should be maintained in a state, which will not deter the workers from utilizing these portable toilets. Night soil should be collected by licensed collectors regularly. 	Proper handling of sewage from worker to avoid odour, pest and litter impacts	Contractor	All construction sites	Construction stage	√
S8.3.17	WM5	<p><u>General Refuse</u></p> <ul style="list-style-type: none"> General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes. A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law. Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible. Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor. In addition, waste separation facilities for paper, aluminum cans, plastic bottles etc., should be provided. Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including reduction, reuse and recycling of wastes. 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	Construction stage	√

Implementation Schedule of Environmental Mitigation Measures

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
Water quality (Construction Phase)							
S9.11.1-S9.11.1.2	W1	<ul style="list-style-type: none"> Mitigation during the marine works to reduce impacts to within acceptable levels have been recommended and will comprise a series of measures that restrict the method and sequencing of filling work, as well as protection measures. Details of the measures are provided below and summarised in the Environmental Mitigation Implementation Schedule in EM&A Manual. Construction of seawalls to be advanced by at least 100-200m before the filling can commence. It should be noted that the protection by advanced seawall is a dynamic process depending on the progress of the construction activities. The part of the works where such measures can be undertaken for the majority of the time includes the following locations: <ul style="list-style-type: none"> - TMCLKL northern reclamation; -TMCLKL southern reclamation (after formation of the nips); - Reclamation filling for Portion 1 of HKLR. 	To control construction water quality	Contractor	During seawall filling	Construction stage	√
S9.11.1-S9.11.1.2	W1	<ul style="list-style-type: none"> Single layer silt curtains will be applied around all works; Silt curtain shall be fully maintained throughout the works. 	To control construction water quality	Contractor	During seawall filling	Construction stage	P

Implementation Schedule of Environmental Mitigation Measures

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
S9.11.1- S9.11.1.2	W1	<ul style="list-style-type: none"> Mechanical grabs shall be designed and maintained to avoid spillage and should seal tightly while being lifted; barges shall have tight fitting seals to their bottom openings to prevent leakage of material; any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes; loading of barges shall be controlled to prevent splashing of filling materials to the surrounding water. barges shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation; adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; all vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; and the works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site. 	To control construction water quality	Contractor	During seawall filling	Construction stage	√
S9.11.1.3	W2	<p><u>Land Works</u></p> <p>General construction activities on land should also be governed by standard good working practice. Specific measures to be written into the works contracts should include:</p> <ul style="list-style-type: none"> wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters; 	To control construction water quality	Contractor	During seawall filling	Construction stage	√

Implementation Schedule of Environmental Mitigation Measures

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
S9.11.1.3	W2	<ul style="list-style-type: none"> • sewage effluent and discharges from on-site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided; • storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks; • silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm; • temporary access roads should be surfaced with crushed stone or gravel; • rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities; • measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system; • open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms; • manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers; • discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system; 	To control construction water quality	Contractor	During seawall filling	Construction stage	√

Implementation Schedule of Environmental Mitigation Measures

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
S9.11.1.3	W2	<ul style="list-style-type: none"> all vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit; wheel wash overflow shall be directed to silt removal facilities before being discharged to the storm drain; the section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel; wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects; vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal; the contractors shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately; waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance; all fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank; and surface run-off from bunded areas should pass through oil/ grease traps prior to discharge to the stormwater system. 	To control construction water quality	Contractor	During seawall filling	Construction stage	√
S9.14	W3	<ul style="list-style-type: none"> Implement a water quality monitoring programme 	Control water quality	Contractor	At identified monitoring location	During construction	√

Implementation Schedule of Environmental Mitigation Measures

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
Ecology (Construction Phase)							
S10.7	E1	<ul style="list-style-type: none"> Good site practices to avoid runoff entering woodland habitats in Scenic Hill; Reinstate works areas in Scenic Hill; Avoid stream modification in Scenic Hill. 	Avoid potential disturbance on habitat of Romer.s Tree Frog in Scenic Hill	Designer; Contractor	Scenic Hill	During construction	√
S10.7	E2	<ul style="list-style-type: none"> Install silt curtain during the construction; Construct seawall prior to reclamation filling where practicable; Good site practices; Site runoff control; Spill response plan. 	Minimise marine water quality impacts	Contractor	Seawall, reclamation area	During construction	P
S10.7	E4	<ul style="list-style-type: none"> Watering to reduce dust generation; prevention of siltation of freshwater habitats; Site runoff should be desilted, to reduce the potential for suspended sediments, organics and other contaminants to enter streams and standing freshwater. 	Prevent Sedimentation from Land-based works areas	Contractor	Land-based works areas	During construction	√
S10.7	E5	<ul style="list-style-type: none"> Good site practices, including strictly following the permitted works hours, using quieter machines where practicable, and avoiding excessive lightings during night time. 	Prevent disturbance to terrestrial fauna and habitats	Contractor	Land-based works areas	During construction	√
S10.7	E6	<ul style="list-style-type: none"> Dolphin Exclusion Zone; Dolphin watching plan. 	Minimize temporary marine habitat loss impact to dolphins	Contractor	Marine works	During marine works	√
S10.7	E7	<ul style="list-style-type: none"> Decouple compressors and other equipment on working vessels; Avoidance of percussive piling; Marine underwater noise monitoring; Temporal suspension of drilling bored pile casing in rock during peak dolphin calving season in May and June; Handling with care for the installation of sheet piling for reclamation site. 	Minimize temporary marine habitat loss impact to dolphins	Contractor	Marine works	During marine works	√

Implementation Schedule of Environmental Mitigation Measures

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
S10.7	E8	<ul style="list-style-type: none"> Control vessel speed; Skipper training; Predefined and regular routes for working vessels; avoid Brothers Islands. 	Minimise marine traffic disturbance on dolphins	Contractor	Marine traffic	During marine works	√
S10.10	E9	<ul style="list-style-type: none"> Dolphin vessel monitoring; Mudflat ecological monitoring. 	Minimise marine traffic disturbance on dolphins	Contractor	North Lantau and West Lantau	Prior to construction, during construction, and 1 year after operation	√ See Note 1
Ecology (Operation Phase)							
S10.7	E10	<ul style="list-style-type: none"> Preconstruction dive survey for corals 	Minimise impacts on marine ecology	Contractor	The marine pier sites nearest to intertidal zone and along the shore of the HKLR reclamation site	Prior to marine construction works in these locations	√
Fisheries							
S11.7	F2	<ul style="list-style-type: none"> Reduce re-suspension of sediments Good site practices Spill response plan 	Minimise marine water quality impacts	Contractor	Seawall, reclamation area	During construction	√
S11.7	F3	<ul style="list-style-type: none"> Install silt-grease trap in the drainage system collecting surface runoff 	Minimise impacts on marine water quality impacts	Designer	Reclamation area	During construction	√
S11.7	F4	<ul style="list-style-type: none"> Maritime Oil Spill Response Plan (MOSRP); Contingency plan. 	Minimise impacts on marine water quality impacts	Management	HKLR	During operation stage	√

Note:

1) The mudflat ecological monitoring will be conducted quarterly during the construction period. The mudflat ecological monitoring was not conducted during the reporting month.

Implementation Schedule of Environmental Mitigation Measures

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
Landscape & Visual (Detailed Design Phase)							
S14.3.3. 1	LV1	<p>General design measures include:</p> <ul style="list-style-type: none"> • Roadside planting and planting along the edge of the reclamation is proposed; • Transplanting of mature trees in good health and amenity value where appropriate and reinstatement of areas disturbed during construction by compensatory hydro-seeding and planting; • Protection measures for the trees to be retained during construction activities; • Optimizing the sizes and spacing of the bridge columns; • Fine-tuning the location of the bridge columns to avoid visually sensitive locations; • Aesthetic design of the bridge form and its structural elements for HKLR, e.g. parapet, soffit, columns, lightings and so on; • Considering the decorative urban design elements for HKLR, e.g. decorative road lightings; • Maximizing new tree, shrub and other vegetation planting to compensate tree felled and vegetation removed; • Providing planting area around peripheral of HKLR for tree planting screening effect. • Providing salt-tolerant native trees along the planter strip at affected seawall and newly reclaimed coastline. • For HKLR, providing aesthetic design on the viaduct, tunnel portals, at-grade roads and reclamation (e.g. subtle colour tone and slim form for viaduct to minimize the bulkiness of the structure and to blend the viaduct better with the background environment, featured form of tunnel portals, roadside planting along at-grade roads and landscape berm on & planting along edge of reclamation area) to beautify the HKLR alignment (refer to Figure 14.4.3). 	Minimise visual & landscape impact	Detailed designer	HKLR	Design stage	N/A

Implementation Schedule of Environmental Mitigation Measures

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
Landscape & Visual (Construction Phase)							
S14.3.3.3	LV2	<p>Mitigate both Landscape and Visual Impacts</p> <p>G1. Grass-hydroseed bare soil surface and stock pile areas.</p> <p>G2. Add planting strip and automatic irrigation system if appropriate at some portions of bridge or footbridge to screen bridge and traffic.</p> <p>G3. For HKLR, providing aesthetic design on the viaduct, tunnel portals, at-grade roads and reclamation (e.g. subtle colour tone and slim form for viaduct, featured form of tunnel portals, roadside planting along at-grade roads and landscape berm on & planting along edge of reclamation area) to beautify the HKLR alignment.</p> <p>G4. Not Applicable.</p> <p>G5 Vegetation reinstatement and upgrading to disturbed areas.</p> <p>G6. Maximize new tree, shrub and other vegetation planting to compensate tree felled and vegetation removed.</p> <p>G7. Provide planting area around peripheral of and within HKLR for tree screening buffer effect.</p> <p>G8. Plant salt tolerant native tree and shrubs etc along the planter strip at affected seawall.</p> <p>G9. Reserve of loose natural granite rocks for re-use. Provide new coastline to adopt .natural- look. by means of using armour rocks in the form of natural rock materials and planting strip area accommodating screen buffer to enhance .natural-look. of the new coastline (see Figure 14.4.2 for example).</p>	Minimise visual & landscape impact	Contractor	HKLR	Construction stage	√
S14.3.3.3	LV3	<p>Mitigate Visual Impacts</p> <p>V1.Minimize time for construction activities during construction period.</p> <p>V2.Provide screen hoarding at the portion of the project site / works areas / storage areas near VSRs who have close low-level views to the Project during HKLR construction.</p>					

Implementation Schedule of Environmental Mitigation Measures

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
EM&A							
S15.5 - S15.6	EM2	1) An Environmental Team needs to be employed as per the EM&A Manual. 2) Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures. 3) An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&A Manual are fully complied with.	Perform environmental monitoring & auditing	Contractor	All construction sites	Construction stage	√

Legends:

- √ Implemented
- X Not Implemented
- P Partially Implemented
- N/A Not Applicable



APPENDIX M

Record of “Notification of Environmental Quality Limit Exceedances” and
Record of “Notification of Summons and Prosecutions”



Summary of Notifications of Summons and Prosecutions

Total No. of Notifications of Summons / Prosecutions Received	No. of Notifications of Summons / Prosecutions Received during Reporting Period	Status of Notifications of Summons / Prosecutions
0	0	N/A




APPENDIX N

Location of Works Areas



DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.
ALL RIGHTS RESERVED.
© OVE ARUP & PARTNERS HONG KONG LIMITED.



NOTES

1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRG. NOS. 214487/2/T/002 - 007.

LEGEND

--- SITE BOUNDARY

A	TENDER ISSUE	IL	02/12
Rev	Description	By	Date

Consultant
ARUP 奧雅納工程顧問
Ove Arup & Partners Hong Kong Limited

Contract No. and Title:
Contract No. HY/2011/03
Hong Kong-Zhuhai-Macao Bridge
Hong Kong Link Road -
Section Between Scenic Hill and
Hong Kong Boundary Crossing Facilities


Drawing title
**GENERAL LAYOUT
KEY PLAN**

Drawing no.	214487/2/T/001		Rev.	A
Drawn	Date	Checked	Approved	
RY	02/12	IL	SK	
Scale	1:20000 @A1		Status	TENDER

COPYRIGHT RESERVED

路政署
HIGHWAYS DEPARTMENT
港珠澳大橋香港工程處
Hong Kong - Zhuhai - Macao Bridge
Hong Kong Project Management Office

Printed by : 13/2/2012
Filename : J:\214487\Record\HY_2011_03\Re-Tender (2012-02-17)\DGN\HY_2011_03-DRG_001-A-10.dgn



**WORKS AREA
WA6**

6B

6C


6A

6B

白沙咀
Pak Sha Tsui

東涌東交匯處
TUNG CHUNG EAST INTERCHANGE

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.
ALL RIGHTS RESERVED.
© OVE ARUP & PARTNERS HONG KONG LIMITED.



NOTES

- FOR DETAILED DESCRIPTION OF PORTION OF SITE, REFER TO ER PART 2 GENERAL SITE DATA.
- ACCESS ROAD TO NP360 CABLE CAR ANGLE STATION SHALL BE MAINTAINED AT ALL TIMES.

LEGEND

- SITE BOUNDARY
- PORTION X
- PORTION Y
- PORTION B
- PORTION C
- PORTION D1

Printed by : 13/2/2012
Filename : J:\214487\Record\HY_2011_03\Re-Tender (2012-02-17)\DGN\E-HY_2011_03-DRG-121-A-10.dgn

A	TENDER ISSUE	IL	02/12
Rev	Description	By	Date

Consultant
ARUP 奧雅納工程顧問
Ove Arup & Partners Hong Kong Limited

Contract No. and Title:
Contract No. HY/2011/03
Hong Kong-Zhuhai-Macao Bridge
Hong Kong Link Road -
Section Between Scenic Hill and
Hong Kong Boundary Crossing Facilities

Drawing title
**PORTION OF SITE
(SHEET 1 OF 3)**

Drawing no. 214487/2/T/121		Rev. A	
Drawn RY	Date 02/12	Checked IL	Approved SK
Scale 1:2000 @A1		Status TENDER	

COPYRIGHT RESERVED

路政署
HIGHWAYS DEPARTMENT
港珠澳大橋香港工程管理局
Hong Kong - Zhuhai - Macao Bridge
Hong Kong Project Management Office

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.
ALL RIGHTS RESERVED.
© OVE ARUP & PARTNERS HONG KONG LIMITED.



HONG KONG INTERNATIONAL AIRPORT
SOUTH RUNWAY

PORTION Y

CIVIL AVIATION DEPARTMENT
(CAD) NEW HEADQUARTERS

FOR CONTINUATION
SEE DRG 214487/2/T/123

MATCH LINE

NOTES

1. FOR GENERAL NOTES AND LEGEND, REFER TO
DRG. NO. 214487/2/T/121.

EXISTING
DRAGONAIR
HEADQUARTERS

EXISTING
CNAC TOWER

PORTION X

MATCH LINE

FOR CONTINUATION
SEE DRG 214487/2/T/121

A	TENDER ISSUE	IL	02/12
Rev	Description	By	Date

Consultant
ARUP 奧雅納工程顧問
Ove Arup & Partners Hong Kong Limited

Contract No. and Title:
Contract No. HY/2011/03
Hong Kong-Zhuhai-Macao Bridge
Hong Kong Link Road -
Section Between Scenic Hill and
Hong Kong Boundary Crossing Facilities

Drawing title
**PORTION OF SITE
(SHEET 2 OF 3)**


Drawing no.	214487/2/T/122	Rev.	A
Drawn	RY	Date	02/12
Checked	IL	Approved	SK
Scale	1:2000 @A1	Status	TENDER

COPYRIGHT RESERVED



Printed by : 13/2/2012
Filename : J:\214487\Record\HY_2011_03\Re-Tender (2012-02-17)\DGN\HY_2011_03-DRG_122-A-10.dgn

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.
ALL RIGHTS RESERVED.
© OVE ARUP & PARTNERS HONG KONG LIMITED.



NOTES

1. FOR GENERAL NOTES AND LEGEND, REFER TO DRG. NO. 214487/2/T/121.

SETTING OUT CO-ORDINATES OF SITE PORTION C

POINT	CO-ORDINATES	
	EASTING	NORTHING
C1	812097.481	819361.966
C2	812254.199	819116.562
C3	812178.695	819101.208
C4	811970.282	819189.551
C5	811941.125	819235.206

SETTING OUT CO-ORDINATES OF SITE PORTION D1

POINT	CO-ORDINATES	
	EASTING	NORTHING
D1-1	812059.460	819421.497
D1-2	812014.853	819351.273
D1-3	812026.200	819329.938

Rev	Description	By	Date
A	TENDER ISSUE	IL	02/12

Consultant
ARUP 奧雅納工程顧問
Ove Arup & Partners Hong Kong Limited

Contract No. and Title:
Contract No. HY/2011/03
Hong Kong-Zhuhai-Macao Bridge
Hong Kong Link Road -
Section Between Scenic Hill and
Hong Kong Boundary Crossing Facilities

Drawing title
**PORTION OF SITE
(SHEET 3 OF 3)**

Drawing no. 214487/2/T/123		Rev. A	
Drawn RY	Date 02/12	Checked IL	Approved SK
Scale 1:2000 @A1	Status	TENDER	

COPYRIGHT RESERVED

路政署
HIGHWAYS DEPARTMENT
港珠澳大橋香港工程管理局
Hong Kong - Zhuhai - Macao Bridge
Hong Kong Project Management Office

Printed by : 13/2/2012
Filename : J:\214487\Record\HY_2011_03\Re-Tender (2012-02-17)\DGN\HY_2011_03-DRG-123-A-10.dgn