



Weather condition within the reporting period varied between sunny to rainy. The overall monitoring results were not affected by weather conditions.

Major construction works undertaken within the reporting period include Tree felling and transplanting; Channel re-construction at Area 1; Site formation of workshop at Area 1; Site offices erection at Area 5; Construct temporary road at CEDD track for piling; Temporary access bridge (TAB); Fence installation and relocation at Area 2, Viaducts A, B, C & D; Satellite container offices erection along seawall; Land piling at Viaducts B, C & D; Construction of pile cap superstructure of Viaduct B; Piling platform installation at Viaducts B, C, D & E; Additional land GI, trial pits & lab testing; Utility surveys; and Slope work of Slopes 9SE-B/C8, 9SE-B/C9 & 9SE-B/F9.

Marine works within the reporting period include Survey towers erection; Filling platform at seawall; Marine piling platform installation; Construction of rockfill platform; Marine piling; Construction of Pile caps; and Marine ground investigation (GI) and laboratory testing.

* Baseline monitoring result presented in the graph is averaged to be daily.